

## **Procurement**

1. Procurement for the Project will be carried out in accordance with the World Bank's "Guidelines: Procurement of Goods, Works and Non-consulting Services Under IBRD Loans and IDA Credits and Grants" dated January 2011 and revised as of July, 2014 (Procurement Guidelines); and "Guidelines: Selection and Employment of Consultants Under IBRD Loans and IDA Credits and Grants by World Bank Borrowers" dated January 2011 and revised as of July 2014 (Consultant Guidelines) and the provisions stipulated in the Legal Agreement (LA) and POM. The World Bank Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by IBRD Loans and IDA Credit and Grants dated October 15, 2006 and revised on January 2011, would also apply.

### Thresholds for Procurement Methods

2. **Goods:** Goods and equipment estimated to cost US\$1,000,000 or more would be procured through International Competitive Bidding (ICB). Goods estimated to cost less than US\$1,000,000 and more than US\$100,000 would be procured through National Competitive Bidding (NCB). Readily available off-the-shelf goods estimated to cost equal to or less than US\$100,000 each would be procured through Shopping (SH) on the basis of at least three written quotations obtained from qualified suppliers. Direct Contracting (DC) may be used in accordance with the requirements outlined in para. 3.7 of the Procurement Guidelines.

3. **Works:** Works estimated to cost equal to US\$5,000,000 or more would be procured through ICB. Works estimated to cost less than US\$5,000,000 and equal to or more than US\$200,000 would be procured through NCB. Contracts estimated to cost less than US\$200,000 each would be procured through Shopping (SH) procedures on the basis of at least three written quotations obtained from qualified contractors. Direct Contracting (DC) for works may be used in accordance with the requirements outlined in para. 3.7 of the Procurement Guidelines.

4. **Consultant Services:** Consultancy services to be provided by consulting firms estimated to cost more than US\$300,000 would be procured through Quality and Cost Based Selection (QCBS) method. Consultancy services to be provided by consulting firms estimated to cost equal to or less than US\$300,000 may be procured through Consultants' Qualifications Selection (CQS) method. Other methods such as Fixed Budget Selection (FBS), Quality Based Selection (QBS), and Least Cost Selection (LCS) shall be made available through the Legal Agreement irrespective of the amount. Individual Consultants (IC) will be selected in accordance with Section V of the Consultant Guidelines. Single Source Selection (SSS) method for firms and individuals will also be specified in the Legal Agreement. For assignments estimated to cost

equal to or less than US\$300,000, the shortlist may comprise only of national firms according to the paragraph 2.7 of the Consultant Guidelines. However, if foreign firms express interest, they shall be considered.

5. NCB of the Borrower may be used for procurement of goods, works and non-consulting services for the project, provided that the following provisions are complied with:

- (a) Entities in which the Republic of Armenia owns a majority shareholding shall not be invited to participate in tenders for the government unless they are and can be shown to be legally and financially autonomous and operate under commercial law.
- (b) Post-qualification criteria shall only pertain to past contract performance, financial, managerial, and technical capabilities of bidders.
- (c) Joint venture partners shall be jointly and severally liable for their obligations.
- (d) Estimated contract prices shall not be advertised.
- (e) Except for late bids, no bids shall be rejected at the bid opening. The opening procedures shall comply with conditions of paragraph 2.45 of the Procurement Guidelines.
- (f) No bids shall be rejected solely because they exceed the estimated price. Bids can be cancelled and new bids invited, only if the conditions of paragraphs 2.61–2.64 of the Procurement Guidelines are met.
- (g) All bid evaluation criteria shall be quantifiable in monetary terms or expressed as pass/fail criteria.
- (h) Without limitation to paragraph 3 of Appendix 1 to the Procurement Guidelines, advance Bank approval is required for any modifications in the contract scope/conditions during implementation.

Prior Review Thresholds

<b>Type of Procurement</b>	<b>Prior Review Threshold</b>
Goods	\$1,000,000
Works	First ICB regardless of value and contracts equal to or above

	\$10,000,000 and first NCB
IT System & Non-Consulting Services	\$1,000,000
Direct Contracting*	\$60,000
Consulting Services (Firm)	First QCBS regardless of value and contracts equal to or above \$500,000 and first CQS
Consulting Services (Individual)	\$200,000
Single Source Selection**	\$5,000

\*Must comply with the requirements of para. 3.7 of the Procurement Guidelines.

\*\* Must comply with the requirements of paras. 3.8-3.11 of the Consultant Guidelines.

6. All TORs are subject to the Bank's prior review irrespective of the prior or post review status of the consulting assignment in the procurement plan.

#### Post Review Ratio

7. Contracts not subject to Bank's prior review will be post reviewed by Bank's supervision missions.

#### Procurement Plan

8. All contracts to be financed under the project, the various procurement or consultant selection methods, the estimated costs, prior review requirements, and time frame have been agreed between the Borrower and the Bank and presented in the Procurement Plan (see below). The Procurement Plan will be updated as required to reflect the actual Project implementation needs and improvements in institutional capacity. The Procurement Plan its updates or modifications, shall be subject to the Bank's prior review and no objection before implementation. The final version of the Procurement Plan will be disclosed (without cost estimates) and posted in the Bank's external website in accordance with paragraph 1.18 of Procurement Guidelines and paragraph 1.25 of the Consultants Guidelines, ATDF's database, and [www.procurement.am](http://www.procurement.am).

32. Works contracts to be procured under the project include rehabilitation of heritage hubs, construction of tourism facilities and improvement of access roads and parking areas. There is no prequalification anticipated under the project and works are to be procured using NCB procedure.

33. Consultants to be selected under the project include services for preliminary assessment of buildings to undergo rehabilitation, preparation of detailed designs for the rehabilitation of heritage hubs and author's supervision, technical supervision of works, destination management, marketing and promotion, audit services, monitoring and evaluation, training and site management plan. UNESCO will be contracted under Single Source Selection for advisory services for cultural heritage.
34. Goods to be procured under the project include vehicles, furniture, and equipment for the rehabilitated sites and tourism facilities.
35. A General Procurement Notice (GPN) will be published in UNDB on-line and in its printed version after negotiations. Specific Procurement Notices (SPN) for all ICB packages and consulting contracts each with cost estimate above US\$300,000 will also be published in the UNDB. In addition, the SPNs for civil works contracts will be provided to the Union of Builders of Armenia.

#### Filing and Record Keeping

36. ATDF will keep complete files of all procurement packages under the project to facilitate post review and Project audit.
37. The procurement related risks are summarized in Table 3.1 below.

## Procurement Plan

ARMENIA LOCAL ECONOMY & INFRASTRUCTURE DEVELOPMENT PROJECT							
Package No.	Description of Contract Packages	No. of Packages	Estimated Cost (US\$) (including local taxes)	Estimated Cost (US\$) (Loan proceeds)	Procurement Method	Review By Bank (Prior/ Post)	Contract Signing
1	2	3	4	5	6	7	8
<b>WORKS</b>							
<b>Component 1 - Urban Regeneration and Tourism Circuit Development</b>			<b>57,132,000.00</b>	<b>47,610,000.00</b>			
<b>Subcomponent 1.1 Heritage Hub Regeneration</b>			<b>25,284,000.00</b>	<b>21,070,000.00</b>			
<b>1.1.1</b>	<b>Heritage Hub Regeneration in Areni</b>		<b>6,600,000.00</b>	<b>5,500,000.00</b>			
<i>1.1.1 a</i>	<i>Areni UR (houses restoration, upgrading of access road to Areni village, village square, street lighting, pedestrian trails, vehicular and pedestrian access to Momik church, multifunctional green areas, water, drainage, etc. tbd)</i>	tbd	3,600,000.00	3,000,000.00	NCB	Post	15 February 2017
<i>1.1.1 b</i>	<i>Areni Discovery Complex (Areni market place, show cave visitor center, ampha theater and urban landscape)</i>	tbd	3,000,000.00	2,500,000.00	NCB	Post	30 June 2017
<b>1.1.2</b>	<b>Heritage Hub Regeneration in Goris</b>		<b>10,884,000.00</b>	<b>9,070,000.00</b>			
<i>1.1.2 a</i>	<i>Goris Parks Rehabilitation and river-front linear park</i>	tbd	1,680,000.00	1,400,000.00	NCB*	Prior	30 June 2016
<i>1.1.2 b</i>	<i>Restoration of Historical Bath under PPP</i>	1	2,640,000.00	2,200,000.00	NCB	Post	30 September 2017
<i>1.1.2 c</i>	<i>Goris UR houses restoration, municipal infrastructure, Road/sidewalks, street lighting, water, drainage)</i>	tbd	4,644,000.00	3,870,000.00	NCB	Post	30 July 2016
<i>1.1.2 d</i>	<i>Refurbishment of Goris Theater</i>	1	960,000.00	800,000.00	NCB	Post	30 September 2017
<i>1.1.2 e</i>	<i>Refurbishment of Goris ICT Youth Center with PPP</i>	1	960,000.00	800,000.00	NCB	Post	30 September 2017
<b>1.1.3</b>	<b>Heritage Hub Regeneration in Meghri</b>	<b>1</b>	<b>4,200,000.00</b>	<b>3,500,000.00</b>			
<i>1.1.3 a</i>	<i>Restoration of old houses</i>	tbd	1,800,000.00	1,500,000.00	NCB	Post	30 March 2017
<i>1.1.3 b</i>	<i>Meghri UR (Municipal infrastructure projects, road/sidewalks, street lighting, water, drainage)</i>	tbd	2,400,000.00	2,000,000.00	NCB	Post	30 March 2017
<b>1.1.4</b>	<b>Village Heritage Restoration in Tatev and neighboring villages</b>		<b>3,600,000.00</b>	<b>3,000,000.00</b>			
<i>1.1.4 a</i>	<i>Revitalization of Tandzatap heritage village with PPP</i>	1	1,800,000.00	1,500,000.00	NCB	Post	20 February 2018
<i>1.1.4 b</i>	<i>Revitalization of Tatev heritage village with PPP</i>	1	1,800,000.00	1,500,000.00	NCB	Post	20 February 2018

<b>Subcomponent 1.2 Infrastructure for Tourism Circuit Development</b>			<b>20,160,000.00</b>	<b>16,800,000.00</b>			
<b>1.2.1</b>	<b>Integrated Revitalization of Cultural Heritage Sites</b>		<b>13,800,000.00</b>	<b>11,500,000.00</b>			
1.2.1 a	Construction of archeological observatory, parking and access in Khor Virap	1	1,200,000.00	1,000,000.00	NCB	Post	30 August 2016
1.2.1 b	Construction of tourism facilities in Garni	1	1,200,000.00	1,000,000.00	NCB	Post	30 June 2017
1.2.1 c	Construction of tourism facility in Gehard	1	1,200,000.00	1,000,000.00	NCB	Post	30 June 2017
1.2.1 d	Construction of Discovery Centers and access/parking improvement in Sanahin and Haghpat	1	3,600,000.00	3,000,000.00	NCB	Post	20 February 2018
1.2.1 e	Conservation works in Haghpat and Sanahin	tbd	1,800,000.00	1,500,000.00	NCB	Post	20 February 2018
1.2.1 f	Construction of tourism facilities and Cave restoration for Mozrov Cave	1	2,640,000.00	2,200,000.00	NCB	Post	15 March 2018
1.2.1 g	Construction of tourism facilities, access and parking improvement in Karahunge (Shonehenge)	1	960,000.00	800,000.00	NCB	Post	30 May 2017
1.2.1 j	Construction of Divin museum	1	1,200,000.00	1,000,000.00	NCB	Post	30 May 2017

<b>1.2.2</b>	<b>Improvement of Access Roads and Parking</b>		<b>6,360,000.00</b>	<b>5,300,000.00</b>			
1.2.2 a	Rehabilitation of access road to Garni/Gehard	1	1,800,000.00	1,500,000.00	NCB	Post	15 July 2016
1.2.2 b	Improvement of on-road parking and safety along Areni winery section of H40 highway	1	720,000.00	600,000.00	NCB	Post	30 January 2017
1.2.2 c	Rehabilitation of access road and parking to Garni Stone Symphony park	1	1,440,000.00	1,200,000.00	NCB	Post	20 August 2016
1.2.2 d	Rehabilitation of access road to Stephanavans Botanical garden	1	960,000.00	800,000.00	NCB	Post	20 August 2016
1.2.2 e	Rehabilitation of access road to Khndzoresk	1	1,440,000.00	1,200,000.00	NCB	Post	30 March 2017

<b>Subcomponent 1.3 Public-Private Infrastructure (PPI)</b>			<b>6,000,000.00</b>	<b>5,000,000.00</b>			
---	--	--	---------------------	---------------------	--	--	--

<b>1.3.1</b>	<b>Public Infrastructure for PPI Dev (8-10 packages)</b>	mult	<b>6,000,000.00</b>	<b>5,000,000.00</b>	<b>NCB</b>	<b>Post</b>	
--------------	--	------	---------------------	---------------------	------------	-------------	--

<b>Subcomponent 1.4</b>	<b>Project Management, Design, Supervision and Operating Costs</b>		<b>5,688,000.00</b>	<b>4,740,000.00</b>			
-------------------------	--	--	---------------------	---------------------	--	--	--

<b>1.4.1</b>	<b>Consultant services for HHR</b>		<b>2,028,000.00</b>	<b>1,690,000.00</b>			
--------------	------------------------------------	--	---------------------	---------------------	--	--	--

1.4.1 a	Detailed design and construction Author's supervision	mult	1,200,000.00	1,000,000.00	QCBS/CQS	tbd	20 June 2016
1.4.1 b	Expertise of buildings stability, ventilation, power and water supplies and drainage systems	1	144,000.00	120,000.00	CQS	Prior	20 June 2016
1.4.1 c	Technical Supervision for Construction/Regeneration	mult	540,000.00	450,000.00	CQS	Post	20 June 2016
1.4.1 d	Expertise of Architectural Design	1	144,000.00	120,000.00	CQS	Post	20 June 2016

<b>1.4.2</b>	<b>Consultant services for TDC</b>		<b>1,500,000.00</b>	<b>1,250,000.00</b>			
1.4.2 a	Detailed design and construction Author's supervision	mult	900,000.00	750,000.00	QCBS/CQS	tbd	20 June 2018
1.4.2 b	Expertise of buildings stability, ventilation, power and water supplies and drainage systems	1	90,000.00	75,000.00	CQS	Post	20 June 2018
1.4.2 c	Technical Supervision for Construction/Regeneration	mult	420,000.00	350,000.00	CQS	Post	20 June 2018
1.4.2 d	Expertise of Architectural Design	1	90,000.00	75,000.00	CQS	Post	20 June 2018
<b>1.4.3</b>	<b>Consultant services for PPI</b>		<b>450,000.00</b>	<b>375,000.00</b>			
1.4.3 a	Detailed design and construction Author's supervision	mult	270,000.00	225,000.00	CQS	Post	30 January 2017
1.4.3 b	Expertise of buildings stability, ventilation, power and water supplies and drainage systems	1	30,000.00	25,000.00	CQS	Post	30 January 2017
1.4.3 c	Technical Supervision for Construction/Regeneration	mult	120,000.00	100,000.00	CQS	Post	30 January 2017
1.4.3 d	Expertise of Architectural Design	1	30,000.00	25,000.00	CQS	Post	30 January 2017
1.4.4	Project Audit	5	90,000.00	75,000.00	CQS	Post	
1.4.5	Furniture	1	36,000.00	30,000.00	Shopping	Post	
1.4.6	Vehicles	1	84,000.00	70,000.00	Shopping	Post	
1.4.7	Operating Costs		1,500,000.00	1,250,000.00			

<b>Component 2 - Institutional Development</b>			<b>5,340,000.00</b>	<b>4,450,000.00</b>			
<b>Subcomponent 2.1 Capacity Building for the Tourism and Culture Sector</b>			<b>4,380,000.00</b>	<b>3,650,000.00</b>			
2.1.1	Destination Management, Marketing, Promotion and Mobile Application	1	1,200,000.00	1,000,000.00	QCBS	Prior	20 August 2016
2.1.2	Training (workforce development)	mult	480,000.00	400,000.00	CQS	Post	20 September 2016
2.1.3	Cultural Heritage Advisory Service (UNESCO)	1	420,000.00	350,000.00	SSS	Prior	20 July 2016
2.1.4	Site management plan	mult	960,000.00	800,000.00	QCBS/CQS	tbd	20 July 2016
2.1.5	Organizing Tourism Promotion Workshops	1	720,000.00	600,000.00	NCB	Post	
2.1.5	Monitoring and Evaluation	1	600,000.00	500,000.00	QCBS	Prior	
2.1.6	Capacity Building Consultancy Services for ADF	tbd	240,000.00	200,000.00			

Subcomponent 2.2 Business Advisory Services for SME Development			960,000.00	800,000.00			
2.2.1	Advisory Services to SME Development	mult	960,000.00	800,000.00	QCBS/CQS	tbd	20 August 2016
	GOODS		1,128,000.00	940,000.00			
	Total		63,600,000.00	53,000,000.00			
	Price and Work Contengencies		2,400,000.00	2,000,000.00			
	Grand Total		66,000,000.00	55,000,000.00			

**Table 3.1: Summary Risk Assessment**

Description of Risk	Rating of Risk	Mitigation Measures	Rating of Residual Risk
Current procurement staff is not able to cope with the increased workload under LEIDP.	Substantial	ATDF will hire additional qualified procurement staff or procurement consultant.	Moderate
High turnover of procurement staff due to low salary.	High	ATDF will hire additional qualified procurement staff or procurement consultant.	Substantial
Newly procurement staff may not have sufficient knowledge and experience in Bank procurement.	Substantial	ATDF's procurement staff should continuously improve their knowledge of Bank's procurement procedures by attending training/workshops offered by the World Bank, familiarizing themselves with the Procurement and Consultant Guidelines and on-the-job training.	Moderate
Given the multi-stakeholder environment, possibility of unnecessary intervention and pressures resulting in implementation delays	Substantial	(a) Educate stakeholders about the POM through ATDF's Institutional Support Department. (b) Ensure transparent decision making based on evaluation criteria disclosed in bidding documents and proposal documents.	Moderate
Inadequate capacity in the DFA to prepare TORs	Substantial	(a) DFA will apply additional efforts to improve the	Moderate



and technical specifications and implement Bank-financed Project.		technical parts of procurement documents and quality of TORs for consulting services. (b) Project to finance consulting services to build capacity in the DFA.	
---	--	--	--

**PROCUREMENT PLAN Armenia : Local Economy and Infrastructure Development Project**

**General Information**  
 Country: Armenia Bank's Approval Date of the Original Procurement Plan: 2017-03-23  
 Project ID: P150327 Revised Plan Date(s): (comma delineated, leave blank if non 2021-07-28  
 Project Name: Local Economy and Infrastructure Development Project GPN Date:  
 Loan / Credit No: TF / A1063, IBRD / 85720  
 Executing Agency(ies) Armenian Territorial Development Fund

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
TUR-01-1 / Rehabilitation of road leading to Garni Stone Symphony	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,200,000.00	0.00	Canceled					2017-10-11	2017-10-16	2017-11-03			2017-11-13	2017-12-01	2017-12-13	2017-12-29	2018-01-10		2019-05-05			
TUR-01-01-1 / Rehabilitation of road leading to Garni Stone Symphony	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,427,000.00	1,496,995.9	Signed					2018-02-22	2018-03-05	2018-02-27	2018-03-19			2018-03-27	2018-04-16	2018-04-26	2018-05-07	2018-06-07	2018-06-19	2019-09-30		
TUR-06 / Rehabilitation of Road Segment Leading to Tatev Monastery	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,029,309.00	1,901,802.76	Completed					2018-05-11	2018-05-20	2018-05-16	2018-05-24			2018-06-13	2018-06-21	2018-07-13	2018-07-11	2018-08-24	2018-07-27	2019-04-21		
TUR-07 / Streets Rehabilitation of Kumayri Historical Center in Gyumri (consist of 2 Lots)	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,146,640.88	2,108,291.78	Signed					2018-07-16	2018-07-12	2018-07-19	2018-07-12			2018-08-16	2018-08-09	2018-09-15	2018-08-24	2018-10-27	2018-09-04	2019-03-26		
TUR-08 / Reconstruction of the Road Leading to "Sochut" Dendropark	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				495,000.00	412,795.18	Completed					2018-11-05	2018-11-05	2018-11-10	2018-11-08			2018-12-08	2018-12-06	2019-01-07	2018-12-12	2019-02-18	2018-12-27	2019-07-18		
TUR-02-01 / Improvement of Khor Virap Monastery Area	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				224,000.00	193,024.76	Signed					2019-07-26	2019-07-25	2019-07-29	2019-08-02			2019-08-26	2019-08-23	2019-09-25	2019-09-06	2019-11-06	2019-09-29	2020-05-04		
TUR-P99-01 / Provision of Utility Infrastructure for Areni Wine Hotel. Lot 1 Gas Supply System for Areni Wine Hotel. Lot 2 Water supply and sewage system of Areni Wine Hotel. Lot 3 Electricity and internet Supply System for Areni Wine Hotel.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,337,000.00	1,154,118.70	Signed					2019-12-10	2019-12-10	2019-12-15	2019-12-11			2020-01-19	2020-01-14	2020-02-18	2020-02-14	2020-03-31	2020-04-06	2021-03-26		
TUR-03 / Goris Hub Regeneration Lot 1: Restoration of the right bank of Vararakn River, Lot 2: Restoration of the historical-cultural environment of the central part of Goris town, Lot 3: Renovation of historical residential houses in the central part of Goris	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,714,000.00	1,851,790.89	Signed					2019-12-15	2019-12-17	2019-12-20	2019-12-17			2020-01-24	2020-01-21	2020-02-23	2020-02-14	2020-04-05	2020-04-07	2021-07-29		
TUR-04-1 / Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				309,000.00	0.00	Canceled					2020-02-12	2020-02-12	2020-02-17	2020-02-15			2020-03-16	2020-03-13	2020-04-15		2020-05-27		2020-11-23		
TUR-02-2 / Restoration of the historical-cultural environment of the central part of Goris town	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,390,000.00	0.00	Canceled					2020-02-21	2020-02-25	2020-02-26	2020-02-27			2020-03-25	2020-03-25	2020-04-24	2020-05-12	2020-06-05		2021-09-28		
TUR-04-1-2 / Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				309,000.00	0.00	Canceled					2020-03-30	2020-03-30	2020-04-04				2020-05-02	2020-04-27	2020-06-01	2020-04-27	2020-07-13		2021-01-09		
TUR-04-1-3 / Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				305,000.00	0.00	Canceled					2020-05-22	2020-05-21	2020-05-27				2020-06-24	2020-06-18	2020-07-24	2020-06-22	2020-09-04		2021-03-03		
TUR-04-1-4 / Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				305,000.00	246,937.42	Signed					2020-07-10	2020-07-21	2020-07-15	2020-07-22			2020-08-12	2020-08-19	2020-09-11	2020-09-07	2020-10-23	2020-11-25	2021-05-21		
TUR-12 / Reconstruction of Yerevan-Lanjazat-Garni road	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,108,000.00	3,908,167.3	Signed					2020-07-06	2020-07-06	2020-07-08	2020-07-09			2020-08-12	2020-08-10	2020-09-10	2020-08-21	2020-10-22	2020-11-06	2022-04-15		
TUR-01-2 / Reconstruction of the road to Khosrov Forest	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				450,000.00	412,762.49	Signed					2020-12-21	2021-02-26	2020-12-26	2021-03-26			2021-01-23	2021-04-23	2021-02-22	2021-05-05	2021-03-27	2021-06-18	2021-11-22		
TUR-11.6 / Improvement of Gudevank Hiking Trail	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				122,000.00	0.00	Canceled					2021-04-16	2021-04-09	2021-04-21	2021-04-09			2021-05-19	2021-05-07	2021-06-18	2021-05-17	2021-07-30		2022-01-26		
TUR-11.2 / Rehabilitation, Restoration of Shabumyan, V. Vardanyan, Myasnikyan, Melik Adamyan and Charents Streets and Construction of the Alley Leading to "Qarays"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,612,000.00	0.00	Canceled					2021-04-15	2021-04-09	2021-04-20	2021-04-09			2021-05-18	2021-05-10	2021-06-17		2021-07-29		2022-09-22		



LPD-06 / Design and Author's Supervision for the Utility Infrastructure of "Areni Wine hotel" in Areni community	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	28,070.00	0.00	Signed	2019-03-27	2019-03-21	2019-04-10	2019-04-04	2019-05-15	2019-04-29							2019-05-22	2019-05-14	2019-06-12	2019-05-14	2019-07-12				
LGS-01 / The geological and geophysical surveys of the road section bypassing the landslide of road leading to Tatev monastery sub-project	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	20,760.00	22,832.32	Completed	2019-05-14	2019-05-08	2019-05-21	2019-06-14	2019-06-27	2019-07-25							2019-07-27	2019-08-14	2019-08-17	2019-08-14	2019-09-26	2020-02-24			
LTS-05 / Technical Supervision of construction for "Khor Virap Monastery Area Landscaping".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	3,680.00	3,677.73	Signed	2019-08-26	2019-08-16	2019-09-02	2019-08-26	2019-09-28	2019-09-18							2019-10-19	2019-09-27	2019-11-09	2019-09-30	2020-05-07				
LTS-06 / Technical Supervision of Construction for Provision of Utility Infrastructure for "Areni Wine Hotel"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	16,000.00	15,801.97	Signed	2019-12-15	2019-12-16	2019-12-22	2019-12-23	2020-01-17	2020-03-23							2020-02-07	2020-04-10	2020-02-28	2020-04-13	2021-02-22				
LTS-07 / Technical Supervision of Construction for Goris Hub Regeneration	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	48,000.00	41,188.69	Signed	2019-12-15	2019-12-16	2019-12-22	2019-12-23	2020-01-17	2020-02-15							2020-02-07	2020-03-26	2020-02-28	2020-03-31	2021-06-22				
LPD-09 / Design for the "Improvement of Garni Temple area"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	35,500.00	31,187.16	Signed	2019-12-30	2019-12-30	2020-01-20	2020-01-30	2020-03-04	2020-03-23							2020-04-03	2020-04-10	2020-05-08	2020-04-16	2020-10-05				
LPD-08 / Design for the "Rehabilitation of the road leading to Old Khndzoresk"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	38,000.00	229,192.15	Signed	2019-12-30	2020-01-30	2020-01-20	2020-02-26	2020-03-11	2020-04-06							2020-04-10	2020-04-20	2020-05-15	2020-04-21	2020-08-15				
LCD-01 / Development of Concept Design for the Heritage hub regeneration in Areni village and adjacent villages	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Quality Based Selection	Open - International	114,815.00	178,779.00	Signed	2020-01-20	2020-01-09	2020-02-10	2020-01-23	2020-04-10	2020-04-06							2020-05-08	2020-06-19	2020-06-07	2020-07-28	2020-07-07	2020-07-28	2020-08-11	2020-12-21	2020-11-09
LTS-08 / Technical supervision of the "Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	3,039.00	4,362.78	Signed	2020-02-13	2020-02-07	2020-02-27	2020-02-26	2020-04-02	2020-04-20							2020-04-23	2020-05-21	2020-05-14	2020-05-27	2020-11-10				
LS-02 / International Visitor Exit Survey on National Level	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	246,000.00	0.00	Canceled	2020-02-14	2020-02-27	2020-03-06	2020-02-27	2020-04-19								2020-05-19		2020-06-09		2021-11-01				
AUD-19 / "AUDIT OF THE ARMENIAN TERRITORIAL DEVELOPMENT FUND AND AUDIT OF THE LOCAL ECONOMY AND INFRASTRUCTURE DEVELOPMENT (LED) PROJECT FOR THE YEAR ENDED DECEMBER 31, 2019".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	30,918.00	23,973.29	Signed	2020-03-13	2020-03-09	2020-03-20	2020-03-18	2020-04-29	2020-04-10							2020-05-20	2020-05-05	2020-06-10	2020-05-06	2020-09-18				
LPD-13 / Modification of the sub-project design and author's supervision for the "Renovation of Garni-Lanjazat road".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	46,280.00	45,768.21	Signed	2020-04-27	2020-04-23	2020-05-18	2020-04-27	2020-07-01	2020-05-21							2020-07-31	2020-05-27	2020-09-04	2020-05-27	2021-02-01				
LTS-09 / Technical supervision of the "Reconstruction of Garni-Lanjazat road".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	50,780.00	49,189.36	Signed	2020-07-31	2020-08-05	2020-08-21	2020-08-13	2020-10-04	2020-09-24							2020-11-03	2020-10-09	2020-11-24	2020-10-12	2022-05-18				
LPD-16 / Design and author's supervision of improvement of the green zone near Khor Virap Monastery, installation of sales pavilions	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	5,300.00	5,768.50	Signed	2020-09-11	2020-10-14	2020-09-25	2020-10-15	2020-11-08	2020-11-13							2020-12-08	2020-12-16	2021-01-12	2020-12-18	2021-07-18				
LM-01 / Consultancy Service for the LED Project Performance Monitoring & Evaluation in the selected regions of Armenia	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	291,000.00	260,666.35	Signed	2021-01-18	2021-01-14	2021-02-01	2021-02-01	2021-03-01	2021-02-25							2021-03-15	2021-04-13	2021-04-01	2021-06-23	2023-04-01				
LTS-10 / Technical Supervision of the "Rehabilitation of the road leading to old Khndzoresk"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	12,500.00	0.00	Canceled	2020-11-30	2020-12-14	2020-12-21		2021-02-03								2021-03-05		2021-03-26		2022-03-26				
LTS-11 / Technical supervision of the construction works for sub-projects of Rehabilitation of the road leading from "Symphony of Stones" natural monument to "Khosrov Forest State Reserve" and "improvement of the adjacent territory of the Garni temple"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	20,000.00	20,768.52	Signed	2021-02-02	2021-03-17	2021-02-16	2021-04-29	2021-03-16	2021-05-26							2021-03-30	2021-07-06	2021-04-06	2021-07-06	2021-12-02				
LTS-12 / Technical supervision of construction works for sub-project "Rehabilitation of the road leading to old Khndzoresk" & "Improvement of the area near the Zorats Karer monument"	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Consultant Qualification Selection	Open - National	16,300.00	16,855.61	Signed	2021-02-02	2021-03-25	2021-02-16	2021-04-30	2021-03-16	2021-06-01							2021-03-30	2021-07-06	2021-04-06	2021-07-06	2022-04-01				



LPD-10 / Author's Supervision of Construction of "Coris hub regeneration".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		18,790.00	18,781.89	Signed	2020-01-20	2020-01-09	2020-02-08	2020-01-21			2020-03-19	2020-02-28	2022-06-27
LPD-11 / Author's supervision of the "Partial restoration and reinforcement of monuments in the historical capital of Armenia Dvin".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		1,823.00	1,744.37	Signed	2020-02-13	2020-02-07	2020-03-12	2020-02-25			2020-04-21	2020-03-24	2020-10-18
LPD-12 / Modification of the subject design for "Zarats Qarer Monument Tourism Zone".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		2,235.00	2,165.99	Signed	2020-03-04	2020-03-03	2020-03-14	2020-03-05			2020-05-18	2020-03-24	2020-06-17
LIC-01 / International Individual Consultancy Services for Leading Tourism Product Development activities under the World Bank's Local Economy and Infrastructure Development Project.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		43,435.00	0.00	Under Implementation	2020-03-04	2020-03-06	2020-05-08	2020-05-29			2020-07-03		2020-11-30
LNS-01 / Local Individual Consultancy Services for Tourism Product Development under the World Bank's Local Economy and Infrastructure Development Project	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		6,245.00	6,163.30	Signed	2020-03-04	2020-03-06	2020-05-08	2020-04-20	2020-05-29	2020-05-06	2020-07-03	2020-05-06	2020-10-31
LPD-14 / Update of the Design and Author's Supervision of Reconstruction of tourism infrastructure and streets of Jermak city.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		52,165.00	52,060.73	Signed	2020-08-25	2020-08-19	2020-09-04	2020-08-31			2020-11-01	2020-09-08	2021-12-26
LPD-15 / Update of Design and Author's Supervision of Reconstruction of beginning of the road from Carni Symphony of Stones monument to Khosrov Forest State Reserve.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		5,150.00	5,235.99	Signed	2020-08-25	2020-09-01	2020-09-04	2020-09-07			2020-11-01	2020-09-15	2021-12-26
LIC-02 / Individual Consultancy Services for Expertise Engineer under the World Bank's Local Economy and Infrastructure Development Project.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		12,600.00	0.00	Canceled	2020-09-22	2020-09-22	2020-11-10	2020-12-01			2021-01-05		2022-01-05
LIC-03 / Individual Consultancy Services for Economic analysis under the World Bank's Local Economy and Infrastructure Development Project.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		11,800.00	13,357.39	Terminated	2020-09-22	2020-09-22	2020-11-10	2020-10-14	2020-12-01	2020-10-15	2021-01-05	2020-10-16	2022-01-05
LIC-04 / Individual Consultancy Services of Legal assistance under the World Bank's Local Economy and Infrastructure Development Project.	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		11,600.00	11,578.97	Signed	2020-09-22	2020-09-22	2020-11-10	2020-11-25	2020-12-01	2020-12-01	2021-01-05	2020-12-02	2022-01-05
LIC-02-2 / Individual Consultancy Services for Expertise Engineer under the World Bank's Local Economy and Infrastructure Development Project	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Individual Consultant Selection	Open		12,600.00	0.00	Under Implementation	2021-03-24	2021-04-23	2021-04-26	2021-05-03			2021-05-15		2022-05-15
LPD-22 / Author's Supervision of Construction of "Preparatory work for the reconstruction of the "Barekamutyun" town park in Gyumri".	IBRD / 85720	Heritage Hub and Tourism Circuit Development	Post	Direct Selection	Direct		10,220.00	0.00	Pending Implementation	2021-08-04		2021-08-14				2021-09-27		2022-08-13