

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2020 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as per the Procurement Risk Rating of the Project:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 2M</i>
2.	NCB (Goods)	<i>Above US\$ 1M</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Above US\$ 1M</i>

2. **Prequalification for Bidders** *Not applicable*

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*

5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 1M
2.	Single Source (Firms)	Above US\$ 500,000
3.	Individual	Above US\$ 300,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information
 Country: India Bank's Approval Date of the Original Procurement Plan: 2019-03-12
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-04-28
 Project ID: P150520 GPN Date:
 Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project
 Loan / Credit No: IBRD / 84870
 Executing Agency(ies) Division No. 1, Ferozepur

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
DWSS-W-DIV43-6357-1 / WSS Village Sishu, Block Chhili Khurd and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				41,100.00	39,442.34	Signed							2019-08-23								2019-12-02	2020-06-15	2020-09-27
PRWSS-W-DIV43-6234-1 / WSS Village Gulum Hassan Wala, Block and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				78,000.00	78,009.56	Signed							2019-08-23								2019-12-02	2020-02-13	2020-09-27
DWSS-W-DIV43-6235-1 / WSS Village Qutub Wala, block and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to, under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				43,500.00	37,990.87	Signed							2019-08-23								2019-12-02	2019-08-28	2020-09-27
DWSS-W-DIV43-6095-1 / WSS Village Dasoulat Para block and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				41,000.00	39,912.07	Signed							2019-08-23								2019-12-02	2019-09-18	2020-09-27
DWSS-W-DIV43-6656-1 / WSS Village Kmla Bodla, Block and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				38,500.00	36,381.37	Signed							2019-08-23								2019-12-02	2019-09-18	2020-09-27
DWSS-W-DIV43-6658-1 / WSS Village Ake Wala, Block and District Ferozepur: Tubewell, OHSR, Pump Chamber and other work contingent there to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				44,500.00	37,458.50	Signed							2019-08-23								2019-12-02	2019-08-28	2020-09-27
DWSS-W-DIV43-6200-1 / WSS Village Langiana, Block Ferozepur, District Ferozepur: Provision of Pipeline, Distribution, Water connection and works under component 2A(i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				5,300.00	4,096.10	Signed							2019-03-23								2019-05-18	2019-09-18	2019-11-14
PRWSS-W-DIV43-6199-1 / WSS Village Mohkam Khan Wali, Block Chhali Khurd, District Ferozepur: Providing and installing Tubewell, Construction of OHSR, Pump chamber and other contingent to under component 1A(iii) of PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				44,500.00	34,411.10	Signed							2019-08-23								2019-12-02	2019-08-28	2020-08-28
DWSS-W-DIV43-7053-1 / WSS Village Astari, Block and District Ferozepur: Providing Improved Distribution of Pipeline, House Hold connection, repair of Pump Chamber etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				15,500.00	13,108.07	Signed							2019-11-25								2020-03-30	2020-01-05	2020-04-08
DWSS-W-DIV43-7099-1 / WSS Village Bute Wala dist. Ferozepur: OHSR, Tubewell, Distribution System, Pipeline, Household connection etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				63,600.00	62,412.91	Signed							2020-01-27								2020-06-01	2020-02-15	2021-06-26
DWSS-W-DIV43-8010-1 / WSS Village Mahalam, Block and District Ferozepur: Providing Improved Distribution of Pipeline, House Hold connection, repair of Pump Chamber etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				15,500.00	13,867.82	Signed							2020-09-21								2021-09-16	2020-07-15	2021-12-15
DWSS-W-DIV43-8011-1 / WSS Village Faride Wala, Block and District Ferozepur: Augmentation of WSS of Tubewell, Distribution System, Pipeline, Household connection etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				31,500.00	0.00	Canceled							2020-09-21								2021-09-16		2022-07-23

