

Procurement Plan

Balochistan Integrated Water Resources Management and Development Project

I. General

1. **Bank's approval Date of the procurement Plan** March 19,2016
2. **Date of General Procurement Notice:** January 2016
3. **Period covered by this procurement plan:** *The procurement period of project covered from year January 2017 to December 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB (Goods)	<i>Above US\$ 600,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 4 million</i>	<i>All</i>
4.	NCB (Works)	<i>Upto US\$ 4 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
6.	Community Driven Development	<i>Above US\$ 25,000</i>	<i>First contract</i>

2. **Pre-qualification.** Bidders for \$ 15 million shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines)**
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project issued by Balochistan Government*

July 9, 2010

5. **Any Other Special Procurement Arrangements:** Some preparatory activities under retroactive financing
6. **Summary of the Procurement Packages** planned during the first 18 months after project effectiveness (*including those that are subject to retroactive financing and advanced procurement*)

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	<i>82</i>	<i>5</i>	<i>No</i>	<i>Prior</i>	
	Summary of the ICB (Goods)	<i>43.77</i>	<i>15</i>	<i>No</i>	<i>Prior</i>	
	Summary of the NCB (Works)	<i>64.53</i>	<i>18</i>	<i>No</i>	<i>Post</i>	<i>1st contract for Prior Review</i>
	Summary of the NCB (Goods)	<i>1.86</i>	<i>4</i>	<i>No</i>	<i>Post</i>	<i>1st contract for Prior Review</i>
	Summary of the ICB (Non-Consultant Services)	<i>0.45</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	<i>Above US\$ 500,000</i>	
2.	Single Source (Firms)	<i>All</i>	
3.	<i>Individual</i>	<i>Above US\$ 200,000</i>	

July 9, 2010

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. ***Any Other Special Selection Arrangements:*** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	4.17	7	Prior	
	Summary of number of contracts that will be let under other methods	0.83	1	Prior	CQS

PROCUREMENT PLAN Pakistan : PK-Balochistan Integrated Water Resources Management & Development Project

General Information
 Country: Pakistan Bank's Approval Date of the Original Procurement Plan: 2016-10-14
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-30
 Project ID: P154255 GPN Date: 2017-07-10
 Project Name: PK-Balochistan Integrated Water Resources Management & Development Project
 Loan / Credit No: IDA / 58850
 Executing Agency(ies) PMU Balochistan Integrated Water Resources Management and Development Project

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PK-PMU-BIWRMDP-14383-CW-RFB / Construction of Nari Gorge Integrated Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				12,906,271.00	11,689,958.60	Signed					2017-05-11	2017-05-17	2017-05-16	2017-05-23			2017-06-30	2017-07-10	2017-07-30	2017-08-21	2017-09-03	2017-09-08	2020-02-20
PK-PMU-BIWRMDP-14453-CW-RFB / Construction of Gundacha-Nurg Hingri Integrated Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				8,995,675.00	6,475,606.49	Terminated					2017-05-22	2017-05-26	2017-05-27	2017-05-26			2017-07-11	2017-07-20	2017-08-10	2017-11-06	2017-09-14	2017-11-20	2020-03-02
PK-PMU-BIWRMDP-2420-CW-RFB / Nari Gorge Perennial Irrigation Scheme - Package 3 of 5 (Luni, Kurak, Bakhra Chhatri Bldak and Marghani Channels)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,510,643.00	0.00	Cancelled					2017-02-28		2017-03-07				2017-04-06		2017-05-06		2017-06-17		2018-12-09
PK-PMU-BIWRMDP-2419-CW-RFB / Nari Gorge Perennial Irrigation Scheme - Package 2 of 5 (Dehpal Channel)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,434,724.00	0.00	Cancelled					2017-02-28		2017-03-07				2017-04-06		2017-04-27		2017-06-08		2018-09-01
PK-PMU-BIWRMDP-2432-CW-RFB / Gundacha Nurg Hingri Irrigation Scheme - Package 2 of 2 (Construction of Irrigation Channel, Nurg Hingri Off Take Weirs and Under Sluice, Nurg Hingri Chain and Guide Banks, Glacis Fall Structures, Road Culverts, Outlet Structures and Drainage Culverts)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,601,570.00	0.00	Cancelled					2017-05-09		2017-05-19				2017-07-10		2017-08-04		2017-09-17		2019-09-07
PK-PMU-BIWRMDP-2431-CW-RFB / Gundacha Nurg Hingri Irrigation Scheme - Package 1 of 2 (Construction of Weir, Underdrain and Head Regulator)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,941,491.00	0.00	Cancelled					2017-05-09		2017-05-19				2017-06-24		2017-07-15		2017-08-28		2019-08-18
PK-PMU-BIWRMDP-2427-CW-RFB / Yatabad Flood Irrigation Scheme - Package 2 of 6 (Conveyance System Including Cross Drainage RD 0+00 to RD 10+750)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,123,689.00	0.00	Cancelled					2018-07-12		2018-07-19				2018-09-07		2018-10-02		2018-11-15		2021-11-14
PK-PMU-BIWRMDP-2428-CW-RFB / Yatabad Flood Irrigation Scheme - Package 3 of 6 (Conveyance System Including Cross Drainage Structures RD 10+750 to RD 21+500)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,123,689.00	0.00	Cancelled					2018-07-12		2018-07-19				2018-09-07		2018-10-12		2018-11-25		2021-11-24
PK-PMU-BIWRMDP-2423-CW-RFB / Yatabad Flood Irrigation Scheme - Package 1 of 6 (Weir & Buildings)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,014,788.00	0.00	Cancelled					2018-07-12		2018-07-19				2018-09-07		2018-10-02		2018-11-15		2021-11-14
PK-PMU-BIWRMDP-60116-CW-RFB / Yatabad Flood Irrigation Scheme - Package 2 (Conveyance System KM 6+000 to KM 21+500)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				15,151,815.00	0.00	Cancelled	2018-08-15		2018-10-31		2018-10-31		2018-08-20				2019-01-09		2019-02-08		2019-03-15		2020-09-05
PK-PMU-BIWRMDP-69112-CW-RFB / Yatabad Flood Irrigation Scheme - Package 1 (Weir and Conveyance System (KM 0+000 to KM 6+000))	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				148,484,235.00	0.00	Cancelled	2018-08-15		2018-10-31		2018-10-31		2018-08-20				2019-01-09		2019-02-08		2019-03-15		2020-09-05
PK-PMU-BIWRMDP-79952-CW-RFB / Construction of Mushkhal Flood Irrigation Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				7,464,230.00	0.00	Cancelled					2018-11-12		2018-11-12				2019-01-04		2019-02-03		2019-03-10		2021-09-07
PK-PMU-BIWRMDP-92413-CW-RFB / Procurement of Works for Production of Plants Through Raising of Nurseries Under 82 Sub Component of BIWRMDP at Lthal, Dhadar & Harnai	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope				145,279.00	109,366.58	Signed							2019-01-05							2019-02-01	2019-09-20		2019-07-31
PK-PMU-BIWRMDP-93106-CW-RFB / Procurement of Civil Works for Nari Gorge Integrated Scheme (Package-01)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,270,000.00	3,589,182.94	Signed					2019-01-03	2019-03-11	2019-01-08	2019-03-11			2019-02-27	2019-04-29	2019-03-29	2019-09-03	2019-04-26	2020-02-07	2021-04-15
PK-PMU-BIWRMDP-93197-CW-RFB / Construction of Nimri Perennial Irrigation Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,971,014.00	2,709,109.55	Signed					2019-02-12	2019-03-14	2019-02-17	2019-03-11			2019-03-31	2019-04-15	2019-04-30	2019-07-23	2019-05-28	2019-09-30	2021-05-27

PK-PMU-BWRMDP-96456-GO-RFB / Establishment of Hydro-met networks Pilot Project (Hydro-met Data Collection and Management System)	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Request for Bids	Open - National	Single Stage - One Envelope	770,000.00	0.00	Pending implementation				2019-02-11	2019-02-16			2019-03-18	2019-04-17	2019-05-22		2020-05-21			
PK-PMU-BWRMDP-153962-GO-RFB / Procurement of Goods for Construction of Nari Gorge Water Supply Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope	406,451.00	341,590.17	Signed				2020-03-05	2020-05-10	2020-03-10		2020-04-09	2020-06-10	2020-05-09	2020-08-08	2020-06-13	2020-09-25	2021-02-08	
PK-PMU-BWRMDP-153979-GO-RFB / Procurement of Goods for Construction of Mushkaf Water Supply Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope	198,806.00	207,540.98	Signed				2020-03-05	2020-05-07	2020-03-10		2020-04-09	2020-06-10	2020-05-09	2020-08-08	2020-06-13	2020-09-25	2021-02-08	
PK-PMU-BWRMDP-159160-GO-RFQ / Purchase of Plants for Plantation at Nari Gorge and Mushkaf Integrated Schemes of Nari River Basin	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope	26,000.00	23,717.20	Signed						2020-02-22						2020-03-27	2020-05-29	2020-09-23	
PK-PMU-BWRMDP-166190-GO-DR / Procurement of Goods Pkg 2 - Lot 1 Mobile X-Ray Machines with CR-System / DR-based Mobile X-Ray machines along with Dry Laser imagers, Lot 2 Patient Monitors, Lot 3 ICU Ventilators	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Direct Selection	Direct		2,017,164.00	1,759,284.64	Signed				2020-03-30	2020-03-25	2020-04-04	2020-04-03					2020-05-09	2020-07-22	2020-11-05	2020-08-21
PK-PMU-BWRMDP-187938-GO-RFB / Procurement of Miscellaneous Furniture and Equipment e.g Storage Cabinets, Voltage Stabilizer, LED TV etc.	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,500.00	11,233.61	Signed							2020-08-21					2020-09-26	2021-01-11	2020-11-10	
PK-PMU-BWRMDP-166183-GO-DR / Procurement of Goods Package No. 1 Full Fowler Hospital Motorized/ Manual Beds along with following Accessories: a) Mattress b) IV Pole Separator / Built-in c) Over Head Table d) Bed Side Locker e) Bed Side Screen f) Patient Footstep g) Pillow & Cover	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Direct Selection	Direct		73,760.00	0.00	Canceled				2020-03-30		2020-04-04						2020-05-09		2020-11-05	
PK-PMU-BWRMDP-135510-GO-RFB / Procurement of Goods for Establishment of Hydro-met Network Phase-1 - Lot No.1. Design, supply and installation of 9 No Automatic Stations, Lot No.2. Design, supply and installation of 2 No Stream flow Gauging Stations	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Request for Bids	Open - International	Single Stage - One Envelope	493,103.00	0.00	Under implementation				2020-11-09	2020-12-14	2020-11-14	2020-12-15		2020-12-29		2021-01-28	2021-03-12		2021-11-07	
PK-PMU-BWRMDP-206307-GO-RFB / Goods. Procurement of PVC Pipelines for Peralli Basin (Gundacha-Nema)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope	250,000.00	0.00	Under implementation				2020-12-15	2020-12-14	2020-12-20			2021-01-19		2021-02-18	2021-03-25		2021-09-21	

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-PMU-BWRMDP-2442-NC-RFQ / Project Website Design Development, Domain Registration, Hosting, Maintenance and Updating for One Year	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,400.00	2,943.83	Signed								2016-10-20								2016-11-26	2016-11-16	2017-01-10
PK-PMU-BWRMDP-18623-NC-DR / Purchase of 0.3m to 0.5m Resolution Satellite Image for Nari Gorge & Gundacha Area.	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Direct Selection	Direct		54,600.00	0.00	Canceled				2017-07-26	2017-10-25	2017-07-31	2017-11-06										2017-08-25		2017-10-09
PK-PMU-BWRMDP-19640-NC-DR / Purchase of Arc GIS - Two Basic & One Standard Version	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Direct Selection	Direct		30,563.00	0.00	Canceled				2017-07-19	2017-10-26	2017-07-24											2017-08-15		2017-09-29
PK-PMU-BWRMDP-38144-NC-RFQ / Baseline sampling/Laboratory Testing of two integrated schemes for ESMP	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,000.00	28,014.89	Signed								2018-01-05								2018-03-02	2018-01-04	2018-05-01
PK-PMU-BWRMDP-45893-NC-RFQ / Baseline Sampling/Laboratory Testing (Ambient Air/Water/Soil) for Nur-Hingri-Gunacha Irrigation Scheme for ESMP	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	57,805.06	Signed								2018-02-01								2018-02-27	2018-02-21	2018-03-15
PK-PMU-BWRMDP-68865-NC-RFQ / Procurement of Demo Plots (PLL, HEIS, Livestock, Tunnel Farming, nurseries, crops) First Lot GUNDACHA & NARI GUARGE PS COMMAND AREA INFRASTRUCTURE	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope		95,500.00	0.00	Canceled								2019-11-20								2020-01-15		2020-07-13

PK-PMU-BWRMDP-2318-CS-INDV / Procurement Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Prior	Individual Consultant Selection	Open	117,152.00	0.00	Canceled	2016-10-27	2016-12-01	2016-12-11	2016-12-18	2016-12-30	2022-10-30				
PK-PMU-BWRMDP-19626-CS-INDV / Hiring of Procurement Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	275,071.00	3,320.53	Terminated	2017-07-14	2017-09-01	2017-08-16	2017-08-14	2017-08-30	2017-09-29	2017-09-14	2017-09-29	2022-11-06	
PK-PMU-BWRMDP-2308-CS-INDV / Financial Management Specialist at Project Management Unit Quetta	IDA / 58850	Component C: Project Management and Technical Assistance	Prior	Individual Consultant Selection	Open	116,769.00	0.00	Canceled	2016-10-08		2016-10-29	2016-11-09	2016-11-08	2016-11-15	2016-11-18		2022-11-01	
PK-PMU-BWRMDP-26486-CS-INDV / Hiring of Financial Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	285,714.00	29,917.08	Terminated	2017-09-07	2017-07-28	2017-10-03	2016-11-23	2017-10-10	2016-11-23	2017-10-22	2016-11-22	2022-10-31	
PK-PMU-BWRMDP-38131-CS-CDS / Hiring of Individual Consultant (Environmental Specialist) for short term	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Limited	3,000.00	26,196.92	Signed	2017-11-27	2017-11-30	2017-12-02		2017-12-07	2017-12-22	2017-12-15	2017-12-27	2018-01-15	
PK-PMU-BWRMDP-7458-CS-INDV / Hiring of Hydrologist for Design of Hydro-met Network	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open	50,000.00	0.00	Canceled	2017-03-01		2017-04-19		2017-05-10		2017-06-14		2017-11-11	
PK-PMU-BWRMDP-2323-CS-INDV / Training Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	72,358.00	0.00	Canceled	2016-11-21	2016-12-08	2017-01-19		2017-01-26		2017-02-07		2022-10-31	
PK-PMU-BWRMDP-60509-CS-INDV / Hiring of Environmental Safeguard Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	80,000.00	0.00	Canceled	2018-04-24		2018-06-12		2018-07-03		2018-08-07		2019-02-03	
PK-PMU-BWRMDP-61675-CS-INDV / Hiring of Individual Consultant for National Consultative Workshop for Establishment of BWRMA	IDA / 58850	Component A: Institutions, Capacity and Information	Prior	Individual Consultant Selection	Direct	9,000.00	0.00	Canceled	2018-05-04	2018-05-04	2018-05-06		2018-05-07		2018-05-08		2018-05-22	
PK-PMU-BWRMDP-61884-CS-INDV / Hiring of Individual Consultant to Facilitate in Holding of National Consultative Workshop for Establishment of Balochistan Water Resource Management Authority.	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Direct	9,000.00	7,341.82	Completed	2018-05-08	2018-05-08	2018-05-08	2018-05-08	2018-05-09	2018-05-08	2018-05-09	2018-05-10	2018-05-19	2018-05-18
PK-PMU-BWRMDP-92788-CS-FES / Hiring of Individual Consultant - Financial Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	15,652.00	1,271.64	Signed	2019-02-05		2019-03-08	2019-04-09	2019-03-13		2019-03-27	2019-04-22	2020-03-26	2020-04-22
PK-PMU-BWRMDP-97771-CS-INDV / Hiring of Procurement Specialist to work as Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	15,652.00	1,259.19	Signed	2019-02-05		2019-03-08	2019-04-21	2019-03-15	2019-04-22	2019-03-30	2019-04-23	2020-03-29	
PK-PMU-BWRMDP-104301-CS-INDV / Selection of Social Safeguards Specialist/Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	13,043.00	1,255.03	Signed	2019-03-10	2019-03-21	2019-04-28		2019-05-19		2019-06-23	2019-04-23	2019-12-20	
PK-PMU-BWRMDP-104309-CS-INDV / Selection of Environmental Safeguards Specialist/Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	13,043.00	1,657.00	Signed	2019-03-10		2019-04-28	2019-04-19	2019-05-19	2019-05-19	2019-06-23	2019-05-13	2019-12-20	
PK-PMU-BWRMDP-174159-CS-INDV / Hiring of M&E Specialist to work as Individual Consultant at PMU	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	18,750.00	1,088.01	Signed	2020-05-21	2020-05-20	2020-07-19	2020-08-07	2020-07-29	2020-08-07	2020-08-19	2020-09-01	2021-08-19	
PK-PMU-BWRMDP-174177-CS-INDV / Hiring of Gender Specialist to work at PMU as Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Direct Selection	Direct	18,750.00	1,070.63	Signed	2020-06-02	2020-05-22	2020-06-12	2020-06-25			2020-07-10	2020-07-01	2021-07-10	
PK-PMU-BWRMDP-187935-CS-INDV / Hiring of Environmental Safeguards Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	19,354.00	1.57	Signed	2020-08-09	2020-08-11	2020-09-12	2020-11-10	2020-09-19	2020-11-11	2020-10-01	2020-11-25	2021-10-01	
PK-PMU-BWRMDP-215734-CS-INDV / Hiring of Water Resource Specialist	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open	37,500.00	0.00	Under Review	2021-01-27	2021-01-15	2021-03-21		2021-04-11		2021-05-02		2022-05-02	
PK-PMU-BWRMDP-218775-CS-INDV / Hiring of Gender Specialist for PMU	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open	18,750.00	0.00	Under Implementation	2021-02-15	2021-02-15	2021-04-05		2021-04-26		2021-05-31		2022-06-30	
PK-PMU-BWRMDP-220430-CS-INDV / Hiring of Water Governance Specialist	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open	37,500.00	0.00	Pending Implementation	2021-03-02		2021-04-24		2021-05-08		2021-05-23		2022-05-23	
PK-PMU-BWRMDP-226348-CS-CDS / Technical Assistance for Institutional Restructuring and Legal Reforms in Water Sector	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Direct Selection	Direct	320,000.00	0.00	Pending Implementation	2021-03-30		2021-04-09				2021-05-10		2022-05-10	