

PROCUREMENT PLAN

General

1. Project Information

- a. **Country: Federal Republic of Somalia**
 - b. **Project Name: Water For Agro-Pastoral and Resilience Productivity**
 - c. **Project Number: P167826**
 - d. **Total Finance: USD 5 Million**
2. **Project Implementation Agency: South West State of Somalia**
 3. **Date of Project Plan: October 2018**
 4. **Period Covered by this Procurement: January 2019 - June 2020**

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank’s Standard Procurement Document:

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

III. National Procurement Arrangements: Not applicable

IV. Prequalification: Not applicable

V. Leased Assets: Not Applicable

- VI. Procurement of Second hand Goods:** Not Applicable
- VII. Domestic Preference:** Not Applicable
- VIII. Hands on Expanded Implementation Support (HEIS): Not Applicable**
- IX. Other Relevant Procurement Information:** Not Applicable
- X. Thresholds for Procurement Approaches and Method (US\$ millions)**

Thresholds for Procurement Approaches and Methods (US\$ millions)- Goods, Works, and Non-Consulting Services				
Category	Prior Review (US\$ millions)	Open International	Open National	Request for Quotation (RfQ)
Works	all	≥ 5.0	< 5.0	≤ 0.2
Goods, IT, and non-consulting services	all	≥ 0.5	< 0.5	≤ 0.1
Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services				
Category	Prior Review (US\$, millions)	Short List of National Consultants		
		Consulting Services	Engineering and Construction Supervision	
Consultants (Firms)	all	n.a	n.a.	
Individual Consultants	all	n.a.	n.a.	

South West Procurement Plan

XI. Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)

Ref. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior / Post)	Market Approach (Open-National / Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Options (BAFO Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature
GOODS											
G1	<i>Purchase of 5 vehicles</i>	\$175,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	02/Mar/2019	02/Apr/2019
G2	<i>Office Equipment (Laptops, Desktops, Projector, Printers and accessories)</i>	\$30,000	Prior	Limited	RFQ	Lowest Evaluated Cost	Single stage One - Envelope	N/A	N/A	04/Mar/2019	04/Apr/2019

G 3	<i>GIS Equipment</i>	\$25,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	05/May/20 19	05/Jun/201 9
G 4	<i>Hydrological Water Monitoring Tools</i>	\$12,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	15/Oct/20 19	16/Nov/20 19
G 6	<i>Vehicle Fuels</i>	\$80,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	21/Mar/20 19	22/Apr/20 19
G 7	<i>Office furniture (Chairs, Tables,)</i>	\$30,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	12/Jun/202 0	13/Jul/202 0
	Total Goods	\$352,000									
WORKS											
W 1	<i>Construction of Sand Dams/Sub- surface Dams</i>	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	09/Nov/20 19	10/Dec/20 19

W 2	Construction of Earth Dams	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Oct/2019	02/Nov/2019
W 3	Construction/Rehabilitation of 10 Berkads	\$42,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Sep/2019	01/Oct/2019
W 4	Rehabilitation of Boreholes/Shallow Wells	\$50,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	18/Aug/2019	19/Sep/2019
W 5	Office Construction/Rehabilitation	\$70,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Aug/2019	01/Sep/2019
	Total Works	\$342,000									
Non -Consulting Services											
	Total Non-Consultant Service										

Consulting Services

Ref No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National/Limited etc.)	Selection Method (QCBS, LCBCS, QBS, DS)	Shortlisting (Yes/No)	Expected Date of Bid Proposal Opening	Expected Date of Contract Signature
C1	<i>Site selection, geophysical surveying, contracting and engineering support</i>	100,000	Prior	Open - National	CQS	N/A	16/Mar/2019	15/Apr/2019
C2	<i>Develop GIS map for potential sites</i>	20,000	Prior	Open - National	CQS	N/A	08/Jul/2019	08/Aug/2019
C3	<i>creation of village livelihood development plans & water budgets</i>	500,000	Prior	Open - International	QCBS	N/A	13/May/2020	10/Jun/2020
C4	<i>implement rural development policies and laws to regulate sector and ensure sustainability</i>	50,000	Prior	Open National	CQS	N/A	15/Jan/2020	12/Feb/2020
C5	<i>technical assistance agency for training assessment, selecting, training</i>	60,000	Prior	Open National	CQS	N/A	22/Feb/2020	19/Mar/2020

	<i>and monitoring field service support,</i>							
C6	<i>acquisition and application of geo-spatial imagery for before and after satellite photos</i>	20,000	Prior	Open - National	CQS	N/A	01/Mar/2020	01/Apr/2020
C7	<i>Procurement Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
C8	<i>Finance Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
C9	<i>Project Engineer</i>	72,000	Prior	Open	INDV	N/A	10/Feb/2019	10/Mar/2019
C10	<i>2 Site Engineers</i>	21,000	Prior	Open	INDV	N/A	01/Oct/2019	31/Oct/2019
	Total Consulting Services	\$943,000						
	Grand Total	\$1,637,000						

PROCUREMENT PLAN Somalia : Somalia – Water for Agro–pastoral Productivity and Resilience

General Information
 Country: Somalia Bank's Approval Date of the Original Procurement Plan: 2020-04-07
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-08-20)
 Project ID: P167826 GPN Date:
 Project Name: Somalia – Water for Agro–pastoral Productivity and Resilience
 Loan / Credit No: IDA / D4970
 Executing Agency(ies) Ministry of Planning and Economic Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
SO-MOPED – GS-223990-CW-RFQ / Ministry of Energy and Water Resource's boundary wall Construction.	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage – One Envelope			Request for Quotations (Non Bank-SPD)	34,000.00	32,815.20	Signed								2021-05-10	2021-05-29									2021-07-05	2021-06-21	2022-01-01

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
										SO-MOPED – GS-239465-CS-CQS / CONSULTANCY TO DEVELOP AN ENVIRONMENTAL STRATEGIC PLAN AND RANGELAND MANAGEMENT PLAN FOR GALMUDUG MINISTRY OF ENVIRONMENT CLIMATE CHANGE AND RURAL DEVELOPMENT	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Consultant Qualification Selection	Limited		30,000.00	0.00	Under Implementation	2021-06-16	2021-06-14			2021-06-30							

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
										SO-MOPED-FGS-167354-CS-INDV / Galmudug Procurement Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		25,000.00	67,260.00	Signed
SO-MOPED-FGS-167356-CS-INDV / Galmudug Financial Management Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		20,000.00	29,820.00	Signed	2020-04-04	2020-04-07	2020-04-09	2020-12-13	2020-04-19	2020-12-14	2020-05-09	2020-12-13	2021-05-09	
SO-MOPED-FGS-167358-CS-INDV / Galmudug Environmental and Safeguards Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		20,000.00	44,520.00	Signed	2020-04-04	2020-04-07	2020-04-09	2020-08-01	2020-04-16	2020-08-12	2020-05-03	2020-08-06	2021-05-03	
SO-MOPED – GS-235883-CS-INDV / Site Engineer for Bryoole Galmudug, MOEWR	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	0.00	Under Review	2021-05-28		2021-06-02		2021-06-23		2021-07-28		2022-01-24	
SO-MOPED – GS-235884-CS-INDV / Site Engineer for Bryoole Galmudug, MOEWR	IDA / D4970	Component 1: Support the Development of Multiple Use Water Sources	Prior	Individual Consultant Selection	Limited		18,000.00	0.00	Under Implementation	2021-05-28	2021-06-02	2021-06-02		2021-06-23		2021-07-28		2022-01-24	
SO-MOPED – GS-249301-CS-INDV / CONSULTANCY TO DEVELOP AN ENVIRONMENTAL STRATEGIC PLAN AND RANGELAND MANAGEMENT PLAN FOR GALMUDUG MINISTRY OF ENVIRONMENT CLIMATE CHANGE AND RURAL DEVELOPMENT.	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2021-08-19		2021-08-24		2021-09-14		2021-10-19		2022-04-17	