

## PROCUREMENT PLAN (Textual Part)

**Project information:** **Maldives** [*Maldives Clean Environment Project P 160739*]

**Project Implementation agency:** **Ministry of Environment and Energy**

**Date of the Procurement Plan:** *23 August 2017*

**Period covered by this Procurement Plan:** *23 August 2017 to 23 February 2019*

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets as specified under paragraph 5.10*** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Not Applicable*

***Procurement of Second Hand Goods as specified under paragraph 5.11*** of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Otherwise state “Not Applicable”*

***Domestic preference as specified under paragraph 5.51*** of the Procurement Regulations (***Goods and Works***).

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables

**PROCUREMENT PLAN** Maldives : Maldives Clean Environment Project

**General Information**

**Country:** Maldives **Bank's Approval Date of the Original Procurement Plan:** 2017-08-23  
**Revised Plan Date(s):** (comma delineated, leave blank if none) 2020-10-29  
**Project ID:** P160739 **GFN Date:** 2017-08-23  
**Project Name:** Maldives Clean Environment Project  
**Loan / Credit No:** IDA / D1990  
**Executing Agency(ies):** Ministry of Environment and Energy

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
MV-MEE-60158-CW-RFB / Construction of Inland Waste Management Centre in M.Mulah	IDA / D1990	Component 2: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				78,000.00	0.00	Canceled					2018-05-01	2018-05-10	2018-05-03					2018-05-24	2018-06-07	2018-07-05	2018-11-02	2018-11-02		
MV-MEE-61003-CW-RFB / Construction of Inland Waste Management Centre in Madifushi, Meemu Atoll	IDA / D1990	Component 2: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				78,000.00	0.00	Canceled					2018-05-01	2018-05-10	2018-05-03					2018-05-24	2018-06-07	2018-07-05	2018-11-02	2018-11-02		
MV-MEE-61004-CW-RFB / Construction of Inland Waste Management Centre in Kibidhoo, Thaa Atoll	IDA / D1990	Component 2: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				78,000.00	0.00	Canceled					2018-05-01	2018-05-10	2018-05-03					2018-05-24	2018-06-07	2018-07-05	2018-11-02	2018-11-02		
MV-MEE-91835-CW-RFB / Upgrading of Inland Waste Management Centre at Lh. Kurendhoo	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				60,000.00	62,278.43	Completed					2018-12-17	2018-12-18	2018-12-18					2019-01-03	2019-01-13	2019-01-08	2019-01-17	2019-01-27	2019-02-06	2019-05-27
MV-MEE-92436-CW-RFQ / Provision of Three Phase Electricity to IWMC of B.Kihadho & N.Maafaru	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope				35,000.00	31,625.16	Signed							2018-12-25								2019-01-27	2019-02-20	2019-03-28	
MV-MEE-98538-CW-RFB / Construction of RO Plant Building at Vandhoo RWMP	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				90,000.00	58,418.92	Completed					2019-02-06	2019-02-03	2019-02-10					2019-02-24	2019-02-26	2019-03-10	2019-04-15	2019-04-14	2019-05-23	2019-06-28
MV-MEE-98559-CW-RFB / Construction of a Store Room and Guard House in Vandhoo RWMP	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				140,000.00	120,502.68	Completed					2019-02-06	2019-02-04	2019-02-10					2019-02-24	2019-02-26	2019-03-10	2019-04-15	2019-04-14	2019-05-23	2019-06-28
MV-MEE-106513-CW-RFB / Upgrading of IWMC in Ungofaaru, Raa Atoll	IDA / D1990	Component 2: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				60,000.00	53,673.20	Signed					2019-03-18	2019-03-19	2019-03-19					2019-04-04	2019-04-10	2019-04-09	2019-06-30	2019-04-28	2019-07-17	2019-08-26
MV-MEE-106522-CW-RFB / Construction of Inland Waste Management Centre in B. Dhonfana	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				135,000.00	135,036.52	Signed					2019-03-18	2019-03-17	2019-03-19					2019-04-04	2019-04-10	2019-04-18	2019-06-29	2019-05-16	2019-07-17	2019-10-13
MV-MEE-106524-CW-RFB / Construction of Inland Waste Management Centre in B. Hithadho	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope				135,000.00	113,209.28	Signed					2019-03-18	2019-03-19	2019-03-19					2019-04-04	2019-04-10	2019-04-18	2019-06-30	2019-05-16	2019-07-10	2019-09-13















MV-MEE-4609-CS-LCS / Services of Internal Auditor	IDA / D1990	Component 4: Project Management	Post	Least Cost Selection	Open - National		15,000.00	24,747.08	Signed	2018-02-12	2018-03-15	2018-02-28		2018-03-12	2018-06-03			2018-03-28	2018-06-24	2018-04-02	2018-07-05	2018-04-23	2018-07-14	2018-05-14	2018-09-24	2024-01-08
MV-MEE-60156-CS-CQS / Institutional Needs Assessment and Developing a Capacity Building Plan for Waste Management Corporation Ltd.	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Open - National		25,000.00	0.00	Canceled	2018-05-01		2018-05-15		2018-06-05							2018-06-12		2018-07-17		2018-10-15	
MV-MEE-80796-CS-CQS / Preparation of Environmental and Social Impact Assessment for the proposed upgrading of infrastructure at Regional Waste Management Facility - Zone 2	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Limited		20,000.00	22,004.25	Completed	2018-10-04	2018-10-08			2018-10-11	2018-10-21						2018-10-17	2018-11-14	2018-11-01	2018-11-26	2018-12-25	2018-01-07
MV-MEE-110477-CS-QCBS / Revision of Waste Management Policy and Preparation of Waste Management Strategy	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Quality And Cost-Based Selection	Open - National		75,000.00	0.00	Under Review	2019-04-16	2019-04-15	2019-04-30			2019-05-12			2019-06-02	2019-06-09		2019-06-19		2019-07-24		2019-12-21	
MV-MEE-136399-CS-CQS / Selection of Consultant to undertake the preparation of Environmental and Social Management Plans for the establishment of Inland Waste Management Centre in F. Fesali, M. Kolbafushi, Th. Guraidhoo & Th. Hirlandhoo	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Canceled	2020-01-05		2020-01-10			2020-02-23						2020-03-24		2020-04-28		2020-10-25	
MV-MEE-136401-CS-CQS / Selection of Consultant to undertake the preparation of Environmental and Social Management Plans for the establishment of Inland Waste Management Centre in Dh. Maareedhoo, M. Dbigarra, L. Gan & L. Dhanbidhoo	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Canceled	2020-01-05		2020-01-10			2020-02-23						2020-03-24		2020-04-28		2020-10-25	
MV-MEE-128592-CS-CQS / Selection of a Consultancy Firm to prepare the detailed design for Fire Protection System in R. Vandhoo and Supervision Consultancy	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Canceled	2019-08-25	2019-08-27	2019-09-15	2019-09-08	2019-10-29							2019-11-28		2020-01-02		2020-06-30	
MV-MEE-142985-CS-CQS / Selection of a Consultant to prepare the detailed design for Fire Protection System in R. Vandhoo and Supervision	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Canceled	2020-02-27	2020-03-01	2020-03-19	2020-03-02	2020-04-09							2020-04-16		2020-05-10		2021-02-04	
MV-MEE-158464-CS-CQS / ESIA/ ESMPS for Inland Waste Management Centres	IDA / D1990	Component 3: Inland Waste Management Systems	Post	Consultant Qualification Selection	Open - National		99,000.00	0.00	Under Implementation	2020-07-19	2020-08-06	2020-07-28	2020-08-12	2020-08-16							2020-08-30		2020-09-20		2020-12-19	
MV-MEE-158446-CS-CQS / Detailed Design & Work Supervision of the RWMP - Zone IVV	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Canceled	2021-01-17		2021-01-24			2021-03-07						2021-03-21		2021-04-25		2022-12-16	

MV-MEE-158447-CS-CQS / ESIA for the Proposed Regional Waste Management System - Zone IV & V	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2020-10-20		2020-11-17		2020-12-15					2020-12-18		2021-01-13		2021-07-12
MV-MEE-181012-CS-CQS / Consultancy for the Detailed Design and Work Supervision of the Fire Protection System in Vandhoos RWMP	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Under Implementation	2020-07-20	2020-07-22	2020-07-27	2020-07-22	2020-08-31	2020-08-19				2020-09-14		2020-10-05		2021-07-02
MV-MEE-158466-CS-CQS / Development of Information, Education and Communication Toolkit	IDA / D1990	Component 3: Island Waste Management Systems	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2020-08-27	2020-08-27	2020-09-03	2020-09-14	2020-10-01					2020-10-22		2020-11-12		2021-05-11
MV-MEE-158465-CS-CQS / Design and Works Supervision Consultant for IWMCs of Zone IV & V	IDA / D1990	Component 3: Island Waste Management Systems	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2020-08-25	2020-08-25	2020-08-28		2020-09-18					2020-10-02		2020-10-23		2021-09-18
MV-MEE-158432-CS-CQS / Design and Establishment of a National Solid Waste Monitoring System	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2022-01-06		2022-01-13							2022-03-24		2022-04-21		2022-10-18
MV-MEE-160554-CS-CQS / Study on the Quantum and Collection of User-fee and Tariffs for SWM	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Pending Implementation	2020-11-05		2020-11-12		2020-12-31					2021-01-21		2021-02-11		2021-08-10
MV-MEE-160547-CS-CQS / Review of Nation Waste Management Policy and formulation of a National WM Strategy	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Open - International		175,000.00	0.00	Pending Implementation	2020-11-10		2020-11-17		2020-12-29					2021-01-19		2021-02-09		2021-12-06
MV-MEE-158433-CS-CQS / Augmentation of Curriculum for Bachelor of Environmental Management Programme, MNU	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Consultant Qualification Selection	Open - National		25,000.00	0.00	Pending Implementation	2020-11-12		2020-11-26		2020-12-10					2020-12-31		2021-01-21		2021-04-21
MV-MEE-201832-CS-CQS / Environmental & Social Impact Assessments for IWMCs to be Upgraded in Zone IV and V	IDA / D1990	Component 3: Island Waste Management Systems	Post	Consultant Qualification Selection	Open - National		56,000.00	0.00	Pending Implementation	2020-11-15		2020-11-20		2020-12-18					2021-01-01		2021-01-29		2021-04-29

#### INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MV-MEE-37124-CS-INDV / Consultancy for Preparing the Operations Plan of Vandhoos RWMP (Zone 2)	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Prior	Individual Consultant Selection	Direct		24,000.00	29,350.00	Under Review	2017-11-26	2018-01-21	2017-12-06	2018-02-28	2017-12-13	2018-03-21	2017-12-27	2018-03-21	2018-02-10	
MV-MEE-37110-CS-INDV / Financial Management Specialist for PMU	IDA / D1990	Component 4: Project Management	Prior	Individual Consultant Selection	Direct		90,000.00	124,895.98	Signed	2017-11-21	2017-11-24	2017-11-27	2017-12-10	2017-12-04	2018-02-13	2017-12-16	2018-02-15	2020-12-15	
MV-MEE-39091-CS-INDV / Civil Engineer for PMU	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open		90,000.00	90,000.00	Signed	2017-12-28	2018-02-01	2018-01-13	2018-03-04	2018-01-15	2018-03-04	2018-02-01	2018-03-19	2021-01-17	

MV-MEE-41149-CS-INDV / Monitoring and Evaluation Specialist for PMU	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	0.00	Under Review	2017-12-31	2018-08-01	2018-01-17		2018-01-22	2018-02-15	2021-01-30			
MV-MEE-41150-CS-INDV / Communications Specialist for PMU	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	81,500.64	Signed	2018-01-04	2018-03-12	2018-01-28	2018-05-29	2018-01-31	2018-05-29	2018-02-15	2018-06-16	2021-01-30	
MV-MEE-48404-CS-CDS / Procurement Specialist for PMU	IDA / D1990	Component 4: Project Management	Prior	Direct Selection	Direct	90,000.00	0.00	Under Review	2018-02-14		2018-02-22			2018-02-28	2021-02-28			
MV-MEE-48407-CS-CDS / Environmental and Social Safeguards Specialist for PMU	IDA / D1990	Component 4: Project Management	Prior	Direct Selection	Direct	90,000.00	0.00	Cancelled	2018-02-15	2018-02-28	2018-02-22			2018-02-28	2021-02-28			
MV-MEE-53309-CS-INDV / Preparation of EMPs for 6 Selected Island Waste Management Centres	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Open	15,000.00	11,968.36	Signed	2018-03-18	2018-04-10	2018-04-04	2018-05-15	2018-04-11	2018-05-15	2018-05-09	2018-06-11	2018-07-08	
MV-MEE-53794-CS-INDV / Assistant Project Coordinator for PMU	IDA / D1990	Component 5: Contingent Emergency Response Component	Post	Individual Consultant Selection	Open	54,000.00	46,944.37	Signed	2018-03-19	2018-08-06	2018-04-16	2018-10-04	2018-04-23	2018-10-17	2018-05-14	2018-10-21	2021-08-16	
MV-MEE-54013-CS-INDV / Assistant Project Coordinator for PMU	IDA / D1990	Component 5: Contingent Emergency Response Component	Post	Individual Consultant Selection	Open	54,000.00	46,944.37	Signed	2018-03-19	2018-08-06	2018-04-07	2018-11-22	2018-04-14	2018-12-12	2018-05-12	2018-12-16	2021-08-14	
MV-MEE-64614-CS-INDV / Institutional Needs Assessment of Waste Management Corporation Ltd.	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Open	25,000.00	0.00	Under Review	2018-06-03	2018-06-06	2018-07-02		2018-07-16	2018-08-13	2018-10-12			
MV-MEE-79643-CS-INDV / Services of a Naval Architect/Engineer for the supervision of marine vessel construction projects under MCEP	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Limited	35,000.00	29,922.38	Completed	2018-09-28	2018-10-08	2018-09-30	2018-10-23	2018-10-15	2018-10-23	2018-11-01	2019-01-15	2019-12-31	2020-01-14
MV-MEE-81147-CS-INDV / Financial Management Assistant	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open	54,000.00	46,944.37	Signed	2018-10-08	2018-08-07	2018-10-14	2018-10-08	2018-10-21	2018-10-29	2018-11-01	2018-11-16	2021-10-31	
MV-MEE-81281-CS-INDV / Preparation of the detailed master plan layout and detailed design of required additional infrastructure for the Regional Waste Management Facility of Zone 2	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Individual Consultant Selection	Limited	20,000.00	24,655.90	Signed	2018-10-18	2018-10-04	2018-10-21	2018-10-10	2018-10-28	2019-01-10	2018-11-18	2018-11-22	2019-01-02	
MV-MEE-87721-CS-INDV / Assistant Project Coordinator for PMU	IDA / D1990	Component 5: Contingent Emergency Response Component	Post	Individual Consultant Selection	Open	54,000.00	46,944.37	Signed	2018-11-22	2018-08-06	2018-11-22	2018-11-22	2018-12-10	2018-12-11	2018-12-16	2019-01-16	2022-03-20	
MV-MEE-48421-CS-CDS / Project Manager for PMU	IDA / D1990	Component 4: Project Management	Prior	Direct Selection	Direct	108,000.00	0.00	Cancelled	2018-02-15	2018-02-28	2018-02-23			2018-02-28	2021-02-28			
MV-MEE-93341-CS-INDV / Project Coordinator (Zone 2)	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open	48,000.00	67,063.39	Signed	2019-02-10	2018-11-14	2019-03-08	2019-03-26	2019-03-22	2019-03-26	2019-04-19	2019-04-09	2021-04-19	

MV-MEE-80920-CS-INDV / Project Coordinator (Zone 4&5) for PMU	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Open	90,000.00	81,500.64	Signed	2019-05-17	2018-07-23	2019-05-30	2018-10-04	2019-06-02	2018-10-18	2019-06-19	2018-10-21	2022-06-18
MV-MEE-83452-CS-CDS / Operations Specialist for Vandhoo RWMF (12 month assignment)	IDA / D1990	Component 2: Regional Waste Management Systems	Prior	Direct Selection	Direct	120,000.00	297,807.18	Signed	2019-05-10	2019-05-19	2019-05-15	2019-05-27			2019-06-01	2019-06-07	2020-05-31
MV-MEE-83995-CS-CDS / Incinerator Specialist for Vandhoo RWMF (10 months period)	IDA / D1990	Component 2: Regional Waste Management Systems	Prior	Direct Selection	Direct	90,000.00	0.00	Canceled	2019-05-15		2019-05-25				2019-06-15		2020-04-10
MV-MEE-11875-CS-INDV / Development of a Management Information System (MIS) Database for Solid Waste Management	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Limited	7,500.00	0.00	Canceled	2019-05-10	2019-05-19	2019-05-13	2019-06-03	2019-05-16		2019-06-01		2019-07-01
MV-MEE-11881-CS-INDV / Consultancy Services for Undertaking an Independent Evaluation of MCEP	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Limited	15,000.00	14,961.19	Signed	2019-05-10	2019-05-19	2019-05-13	2019-05-24	2019-05-16	2019-05-29	2019-06-02	2019-06-18	2019-07-02
MV-MEE-115528-CS-INDV / Fire Fighting Design and Supervision Consultant	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Individual Consultant Selection	Limited	50,000.00	0.00	Canceled	2019-05-26	2019-06-30	2019-05-29	2019-07-31	2019-06-01		2019-06-18		2019-08-17
MV-MEE-126235-CS-INDV / Consultancy for Strategic planning for Single use plastic phase-out Plan	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Open	4,000.00	4,527.81	Signed	2019-08-06	2019-08-20	2019-08-27	2019-09-01	2019-09-01	2019-09-02	2019-10-06	2019-09-15	2019-10-12
MV-MEE-133409-CS-INDV / Preparation of ESMP for upgrading of IWMCs in 2 selected islands of Zone 2 - (B. Eydhafushi & R. Maakurathu)	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Open	10,000.00	0.00	Canceled	2019-12-15		2020-01-01		2020-01-08		2020-02-05		2020-04-05
MV-MEE-159364-CS-INDV / Services of a Naval Architect / Engineer for the supervision of marine vessel construction projects under MCEP	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Limited	30,000.00	27,943.08	Signed	2020-02-27	2020-03-02	2020-03-05	2020-07-07	2020-03-19	2020-07-19	2020-04-05	2020-08-26	2021-04-04
MV-MEE-48441-CS-INDV / Augmentation of Curriculum for Environmental Management Diploma/Degree Program of MNU	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Post	Individual Consultant Selection	Open	25,000.00	0.00	Canceled	2020-09-01		2020-10-06		2020-10-20		2020-11-17		2021-04-16
MV-MEE-189094-CS-CDS / Updating of Environmental and Social Management Plans (ESMPs) for the islands of M. Malah, Th. Omadhoo, Th. Buruni, Th. Thimarafushi, Th. Kinbidhoo and Th. Madifushi	IDA / D1990	Component 3: Island Waste Management Systems	Post	Direct Selection	Direct	10,000.00	0.00	Canceled	2020-08-24	2020-08-24	2020-08-31	2020-08-28			2020-09-11		2020-10-11
MV-MEE-158444-CS-INDV / International Advisor on SWM (to be based in Waste Department, MoE)	IDA / D1990	Component 1: National Solid Waste Management Strategy and Policy	Prior	Individual Consultant Selection	Open	400,000.00	0.00	Canceled	2020-10-01		2020-11-19		2020-12-03		2021-01-01		2022-12-31

MV-MEE-189092-CS-CDS / Completion of Feasibility Studies for a Regional Solid Waste Management System in Zone 4 & 5	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Direct Selection	Direct		100,000.00	0.00	Pending Implementation	2020-11-05		2020-11-19			2020-12-10		2021-04-09	
MV-MEE-201704-CS-INDV / Operations and Management Plan for Zone IVV Regional Waste Management System	IDA / D1990	Component 2: Regional Waste Management Systems	Post	Individual Consultant Selection	Limited		45,000.00	0.00	Pending Implementation	2021-11-18		2021-11-23	2021-12-14		2022-01-25		2022-06-24	
MV-MEE-201860-CS-INDV / Consultancy Services for Undertaking an Independent Evaluation of the Project	IDA / D1990	Component 4: Project Management	Post	Individual Consultant Selection	Limited		15,000.00	0.00	Pending Implementation	2021-02-04		2021-02-18	2021-03-04		2021-04-08		2021-07-07	