

Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan:** *March 1, 2017*
3. **Date of General Procurement Notice:** *Sep 2017*
4. **Period covered by this procurement plan:** *The procurement period of project covered from year March 2017 -Jun 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
2.	NCB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
3.	ICB (Works)	<i>US\$ 10 million</i>	<i>All</i>
4.	NCB (Works)	<i>US\$ 10 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>US\$ 2 million</i>	<i>All</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual:** *Is under preparation the first draft was shared in Aug 2017.*
4. **Any Other Special Procurement Arrangements:** *Not Applicable*
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

The main contract; two works and one consultancy have already been awarded.

1	2	3	4	5	6	7
R ef. N o.	Description	Estimate d Cost US\$ million	Packages	Domest ic Prefere nce (yes/no)	Review by Bank (Prior / Post)	Comments
	Reconstruction of three roads in Kornagi an Malir	7	NCB	<i>No</i>	<i>Post</i>	

Aug 8, 2017

	Reconstruction of education and cultural area	8	<i>NCB</i>	<i>No</i>	<i>Post</i>	

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	<i>Above US\$ 1 m</i>	
2.	Single Source (Firms)	<i>Above US \$ 1 m</i>	Justification alongwith identification of SSS in procurement plan
3.	<i>Individual</i>	<i>Above US\$ 300, 000</i>	In addition the selection of procurement staff

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the OPCS guidance.
- Any Other Special Selection Arrangements:** *NA*
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Contract Management and Construction Supervision for Year-1 Civil Works	0.4	1	Post	
2	Design and Construction Supervision of Year-2 Civil WorksSaddar downtown Area and Korangi-Malir Area	2.5	1	Prior	
3	Monitoring and Evaluation	1.5	1	Prior	

	Improving on source revenue	1.2	1	Prior	
	Consultancy for Developing Parking Strategy	0.2	1	Post	

Activity 3

Activity 4

Improving on source revenue
Activity 5

Consultancy for Developing Parking Strategy

PROCUREMENT PLAN **Pakistan : Karachi Neighborhood Improvement Project**

General Information

Country: Pakistan **Bank / Approval Date of the Original Procurement Plan:** 2017-09-14
Project ID: P161980 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-03-21
Project Name: Karachi Neighborhood Improvement Project **GPN Date:** 2017-09-08
Loan / Credit No.: IDA / 60220
Executing Agency(ies): Karachi Neighborhood Improvement Project

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PK-KNP-2881-CW-RFB / Rehab & Improvement of Khakhrapar Road (Mali-Korangi area) and Road from Coast Guard Chowring to Fishing Village	IDA / 60220	Public Spaces and Mobility Improvements in Selected Neighborhoods	Post	Request for Bids	Open - National	Single Stage - Two Envelope		7,000,000.00	0.00	Cancelled					2017-10-30			2017-11-04				2017-12-16			2018-02-28			2018-04-04			2018-10-31
PK-KNP-28810-CW-RFB / Re-development of Culture and Education Area in Saddar Downtown	IDA / 60220	Public Spaces and Mobility Improvements in Selected Neighborhoods	Prior	Request for Bids	Open - National	Single Stage - One Envelope		13,767,980.00	13,050,386.70	Under Implementation					2017-11-17	2017-11-21		2017-11-22	2017-12-08			2017-12-16	2017-12-28	2018-01-05	2018-01-17	2018-02-09			2018-12-06		
PK-KNP-28857-CW-RFB / Re-development of Culture and Education Area in Saddar Downtown	IDA / 60220	Public Spaces and Mobility Improvements in Selected Neighborhoods	Post	Request for Bids	Open - National	Single Stage - Two Envelope		8,000,000.00	0.00	Cancelled					2017-10-05			2017-10-08				2017-11-19			2018-01-02			2018-01-30			2018-11-26
PK-KNP-51617-CW-RFB / Rehabilitation & Improvement of Khakhrapar Road (Mali) and 4000 Road/Crossroad Chaurang to Ibrahim Haidi Village (Korangi)	IDA / 60220	Public Spaces and Mobility Improvements in Selected Neighborhoods	Prior	Request for Bids	Open - National	Single Stage - One Envelope		12,981,300.00	0.00	Pending Implementation					2018-03-28			2018-04-02				2018-05-14			2018-06-06			2018-07-11			2019-01-07
PK-KNP-52168-CW-RFB / Automation of Construction Permits by SBICA - Rehabilitation of SWF	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		454,545.00	0.00	Pending Implementation					2018-03-26			2018-03-31				2018-05-12			2018-06-11			2018-07-16			2019-01-12

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
PK-KNP-28959-GO-RFB / Establishment of KMC - Financial Management Information System	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		3,000,000.00	0.00	Cancelled					2017-10-23			2017-10-28				2017-12-09			2018-02-21			2018-03-28			2018-09-24
PK-KNP-28988-GO-RFB / Automation of Construction Permits by SBICA	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,500,000.00	0.00	Cancelled					2017-10-23			2017-10-28				2017-12-09			2018-02-12			2018-03-19			2018-09-15
PK-KNP-28971-GO-RFB / KMC Web based Platform	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Post	Request for Bids	Open - International	Single Stage - Two Envelope		300,000.00	0.00	Cancelled					2017-12-18			2017-12-23				2018-02-03			2018-04-18			2018-05-23			2018-09-20
PK-KNP-29332-GO-RFO / IT Equipment for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		51,067.00	0.00	Under Implementation								2017-10-12				2017-12-08						2017-12-07			2018-01-06
PK-KNP-29376-GO-RFO / Office Appliances and Machinery for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,029.00	0.00	Under Implementation								2017-10-07				2017-11-30						2017-11-16			2017-12-16
PK-KNP-29379-GO-RFO / Office Communication Systems for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		23,333.00	0.00	Under Implementation								2017-10-12				2017-12-08						2017-11-23			2018-01-07
PK-KNP-29386-GO-RFO / Office Vehicles for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		135,238.00	0.00	Under Implementation								2017-10-21				2018-02-27						2017-12-16			2018-01-30
PK-KNP-29401-GO-RFO / Motorbikes for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,333.00	0.00	Under Implementation								2017-10-14				2018-02-27						2017-12-09			2018-01-08
PK-KNP-29404-GO-RFO / Power Generator for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		28,571.00	0.00	Under Implementation								2017-10-14				2017-11-29						2017-12-09			2018-01-08
PK-KNP-29523-GO-RFO / IT Equipment for PEOS (SBol)	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,114.00	0.00	Cancelled								2017-10-12									2017-11-23			2017-12-23	
PK-KNP-29412-GO-RFO / Furniture and Fixture for PIU	IDA / 60220	Support to Implementation and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		47,819.00	0.00	Under Implementation								2017-11-06				2017-12-12						2018-01-01			2018-02-15
PK-KNP-28987-GO-RFB / One Stop Shop for Business Registration by SBol	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,500,000.00	0.00	Cancelled					2018-04-25			2018-04-30				2018-06-11			2018-08-24			2018-09-28			2019-03-27
PK-KNP-51952-GO-RFB / Establishment of Integrated Financial Management Information System (IFMS) for KMC	IDA / 60220	Support to Improved Administrative Services and City Capacity Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,663,700.00	0.00	Pending Implementation					2018-03-19			2018-03-24				2018-05-05			2018-06-04			2018-07-09			2019-04-05

