

## Procurement Plan for OIIPCRAP (163533)

### I. General

1. **Bank's approval Date of the procurement Plan** *March 2019*
2. **Date of General Procurement Notice:** *July 2019*
3. **Period covered by this procurement plan:** *The procurement period of project covered for ist 18 months from Mar 2019*

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>	<b>Comments</b>
1.	ICB and LIB (Goods)	<i>Above 4000 000</i>	
2.	NCB (Goods)	<i>Do</i>	
3.	NCB (Non-Consultant Services)	<i>Do</i>	
4.	ICB (Works)	<i>Above 15000 000</i>	
5.	NCB (Works)	<i>Do</i>	
6.	National shopping	<i>Nil</i>	
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** NA.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines):** Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Procurement Manual for World Bank Loan Project OIIPCRA available*
5. **Any Other Special Procurement Arrangements:** *Retroactive financing is applicable for this project*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

*[List the Packages which require Bank's prior review first and then the other packages]*

1	2	3	4	5	6	7

July 9, 2010

Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					<i>Nil</i>
	Summary of the ICB (Goods)					<i>Nil</i>
	Summary of the NCB (Works)		<i>34.5</i>	<i>43</i>	<i>Post</i>	
	Summary of the NCB (Goods)		<i>3.2</i>	<i>9</i>	<i>Post</i>	
	Summary of the ICB (Non-Consultant Services)					<i>nil</i>

### **III. Selection of Consultants**

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	<i>Above US\$ 2000,000</i>	
2.	Single Source (Firms)	<i>Do</i>	
3.	<i>Individual</i>	<i>Above US\$ 400,000</i>	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ *800,000* equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** *Retroactive financing is applicable .*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of	Estimated	Packages	Review by Bank	Comments

	<b>Assignment</b>	<b>Cost US\$ million</b>		<b>(Prior / Post)</b>	
	Summary of number of contracts that will be let under QCBS	<i>3 mn</i>	<i>5</i>	<i>Post</i>	
	Summary of number of contracts that will be let under other methods	2.6	<i>8</i>	<i>Post</i>	

**PROCUREMENT PLAN** India : Odisha Integrated Irrigation Project for Climate Resilient Agriculture

**General Information**  
 Country: India Bank's Approval Date of the Original Procurement Plan: 2019-08-19  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-07-28  
 Project ID: P163533 GPN Date:  
 Project Name: Odisha Integrated Irrigation Project for Climate Resilient Agriculture  
 Loan / Credit No: / , IBRD / 90110  
 Executing Agency(ies) Odisha community Tank Development and Management Society

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contr. Compl.	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-OCTDMS-134993-CW-DR / Furnishing of new SPMU office of OCTDMS in 7th floor of Rajeev Bhawan	IBRD / 90110	Project Management	Post	Direct Selection	Direct					252,646.00	239,834.20	Signed					2019-09-19	2019-08-05	2019-09-24	2019-08-31							2019-10-29	2019-08-31	2020-04-26	
IN-OCTDMS-190477-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BAL-1	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				814,150.46	0.00	Canceled					2020-09-15	2020-11-27	2020-10-16				2020-11-16					2021-01-19	2022-04-14	
IN-OCTDMS-190493-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BAL-2	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				641,825.37	0.00	Canceled					2020-10-20	2020-11-17	2020-10-20				2020-11-16					2021-01-19	2022-04-14	
IN-OCTDMS-190495-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BAL-3	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				553,379.19	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-12-04					2021-01-19	2022-04-14
IN-OCTDMS-190497-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BAL-4	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				420,585.60	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-12-04					2021-01-19	2022-04-14
IN-OCTDMS-190500-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCH-5	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				859,291.91	819,274.45	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-03-29	2021-03-18	2019-07-18	2021-04-22	2019-08-14	2021-10-19	
IN-OCTDMS-190503-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCR-6	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				716,274.84	752,480.01	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-03-29	2021-03-18	2019-08-18	2021-04-22	2019-12-15	2021-10-19	
IN-OCTDMS-190505-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCR-7	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				786,775.82	712,490.85	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-04-20	2021-03-18	2020-07-18	2021-04-22	2019-12-15	2021-10-19	
IN-OCTDMS-190508-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCR-8	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				739,660.29	0.00	Canceled					2020-09-15	2020-11-12	2020-10-16	2020-11-27			2020-11-16	2020-12-04					2021-01-19	2022-04-14
IN-OCTDMS-190510-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCR-9	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,035,194.51	832,777.58	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-04-20	2021-03-18	2019-08-30	2021-04-22	2019-12-07	2021-10-19	
IN-OCTDMS-190513-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-BCH-10	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				787,195.63	715,772.43	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-11-29	2021-10-19	
IN-OCTDMS-190515-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GJP-11	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				477,922.40	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-12-04					2021-01-19	2022-04-14
IN-OCTDMS-190517-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-12	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				690,778.06	735,466.03	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-10-31	2021-10-19	
IN-OCTDMS-190530-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-16	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				913,084.24	971,901.49	Signed					2020-11-17	2019-03-29	2020-11-22				2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-10-31	2021-10-19	
IN-OCTDMS-190534-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-19	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				820,445.00	402,007.89	Signed					2020-11-17	2020-02-07	2020-11-19				2020-12-19	2020-02-29	2021-02-01	2020-04-30	2021-03-08	2020-11-08	2022-06-01	
IN-OCTDMS-190536-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-20	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				938,359.53	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-11-17					2021-01-19	2022-04-14
IN-OCTDMS-190537-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-21	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				933,410.83	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-11-17					2021-01-19	2022-04-14
IN-OCTDMS-190682-CW-RFB / Minor Irrigation Projects under OI/PCRA Package Wise-GAM-22	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				646,596.38	0.00	Canceled					2020-09-15	2020-11-17	2020-10-16				2020-11-16	2020-11-17					2021-01-19	2022-04-14

IN-OCTDMS-190683-CW-RFB / Works contract for Minor Irrigation Projects under OIIPCRPA Package Wise-GAM-23	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				888,748.95	991,777.80	Signed				2020-11-17	2020-02-07	2020-11-19	2020-12-16					2020-12-19	2020-02-29	2021-02-01	2020-04-30	2021-03-08	2020-12-07	2022-06-01
IN-OCTDMS-190684-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-GAM-24	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				529,159.77	532,312.11	Signed				2020-11-17	2019-03-29	2020-11-22						2021-01-03	2019-04-20	2021-03-18	2019-07-18	2021-04-22	2019-12-30	2021-10-19
IN-OCTDMS-190689-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KAL-26	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				872,640.62	751,999.25	Signed				2020-11-17	2019-03-29	2020-11-22						2021-01-03	2019-04-20	2021-03-18	2019-08-30	2021-04-22	2019-09-27	2021-10-19
IN-OCTDMS-190691-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KAN-27	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				715,490.96	736,607.25	Signed				2020-11-17	2020-11-12	2020-11-22	2020-11-16					2021-01-03	2020-02-29	2021-03-18	2020-03-06	2021-04-22	2020-06-12	2021-10-19
IN-OCTDMS-190693-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-28A	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				506,214.61	0.00	Canceled				2020-09-15	2020-11-17	2020-10-16	2020-12-16					2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190694-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-29	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				774,641.95	766,029.97	Signed				2020-11-17	2020-02-07	2020-11-22						2021-01-03	2020-02-29	2021-03-18	2020-03-20	2021-04-22	2020-09-21	2021-10-19
IN-OCTDMS-190695-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-30	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				712,497.55	0.00	Canceled				2020-09-15	2020-11-16	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190697-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-31	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				883,230.73	0.00	Canceled				2020-09-15	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190698-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-32	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				817,170.45	74,572.44	Signed				2020-11-17	2020-02-07	2020-11-19						2020-12-29	2020-02-29	2021-03-03	2020-04-30	2021-04-07	2020-07-15	2021-10-04
IN-OCTDMS-190711-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-33	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				860,048.21	0.00	Canceled				2020-08-27	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190712-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-34	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				717,530.55	0.00	Canceled				2020-08-27	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190715-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-35	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				363,125.12	0.00	Canceled				2020-08-27	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190718-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-36	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				794,301.79	0.00	Canceled				2020-08-27	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190719-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-37	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				625,125.37	0.00	Canceled				2020-08-27	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190978-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-38	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				597,064.96	0.00	Canceled				2020-08-28	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190981-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-39	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				606,320.19	0.00	Canceled				2020-08-28	2020-11-17	2020-10-16						2020-11-16				2021-01-19		2022-04-14
IN-OCTDMS-190983-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-40	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				837,937.38	0.00	Canceled				2020-08-28	2020-11-17	2020-10-16						2020-11-16	2020-11-17			2021-01-19		2022-04-14
IN-OCTDMS-190985-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-41	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				681,337.78	684,983.06	Signed				2020-11-17	2020-02-07	2020-11-22						2021-01-03	2020-02-29	2021-03-18	2020-04-30	2021-04-22	2020-08-26	2021-10-19
IN-OCTDMS-190988-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-MBJ-42	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				394,514.41	389,364.09	Signed				2020-11-17	2020-02-07	2020-11-22						2021-01-03	2020-02-07	2021-03-18	2020-04-30	2021-04-22	2020-08-26	2021-10-19
IN-OCTDMS-190989-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-NAB-43	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				247,649.03	225,772.16	Signed				2020-11-17	2020-02-07	2020-11-22						2021-01-03	2020-02-29	2021-03-18	2020-04-30	2021-04-22	2020-05-26	2021-10-19
IN-OCTDMS-200630-CW-RFB / Minor Irrigation Projects under OIIPCRPA Package Wise-KEO-28B	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Request for Bids	Open - National	Single Stage - Two Envelope				256,135.96	0.00	Canceled				2020-10-20	2020-11-16	2020-10-20						2020-11-16	2020-11-16			2021-01-19		2022-04-14



NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IN-OCTDMS-124423-CS-QCBS / Selection of agency for carrying out study and preparation of Integrated Irrigation and Agriculture action plan (IIAP)	/	Project Management	Post	Quality And Cost-Based Selection	Open - National		142,470.44	0.00	Canceled	2019-07-24	2019-07-29	2019-09-11							2019-10-09	2019-11-08	2019-12-13			2020-01-17	2020-07-17			
IN-OCTDMS-124630-CS-LCS / Selection of agency for Internal Audit which will cover the entire project i.e. all implementing units. of OIIPRA.	/	Project Management	Post	Least Cost Selection	Open - National		113,976.34	0.00	Pending Implementation	2019-07-25	2019-08-15	2019-09-28							2019-10-26	2019-11-25	2019-12-30			2020-02-03	2020-08-01			
IN-OCTDMS-124639-CS-LCS / Selection of an agency for external audit for OIIPRA project.	/	Project Management	Post	Least Cost Selection	Open - National		51,289.36	0.00	Under Implementation	2019-07-25	2020-10-08	2019-08-15	2021-02-09	2019-09-28	2021-02-26				2019-10-26	2021-03-30	2019-11-25	2021-04-15	2019-12-30		2020-02-03	2023-09-30		
IN-OCTDMS-124623-CS-QCBS / Support Organization (SO) for social mobilization for OIIPRA (Keonjhar, Baleswar and Bhadrak districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - International		800,000.00	677,406.46	Signed	2019-09-19	2019-06-29	2019-10-10		2019-11-23	2020-07-09				2019-12-21	2020-07-09	2020-01-20	2020-12-22	2020-02-24	2021-01-27	2020-03-30	2021-04-28	2021-03-30	
IN-OCTDMS-124617-CS-QCBS / Support Organization (SO) for social mobilization for OIIPRA (Kalahandi, Khariar and Nabarangpur district)	/	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		800,000.00	0.00	Canceled	2019-07-25	2020-05-07	2019-08-15		2019-09-28	2020-07-09				2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30		2020-02-03	2024-03-02		
IN-OCTDMS-124618-CS-QCBS / Support Organization (SO) for social mobilization for OIIPRA (Bargarh, Bolangir and Sonepur districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		800,000.00	464,340.57	Signed	2019-07-25	2019-06-29	2019-08-15		2019-09-28	2020-07-09				2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-04-28	2024-03-02	
IN-OCTDMS-124622-CS-QCBS / Support Organization (SO) for social mobilization for OIIPRA (Mayurbhanj district)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		800,000.00	779,862.20	Signed	2019-07-25	2019-06-29	2019-08-15		2019-09-28	2020-07-09				2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-04-28	2024-03-02	
IN-OCTDMS-124426-CS-QCBS / The project will engage one agribusiness support organization (ABSO) at the state level with out-reach to all project districts to facilitate agribusiness activities.	/	Institutional Capacity Strengthening	Prior	Quality And Cost-Based Selection	Open - International		2,137,056.56	0.00	Canceled	2019-09-19	2021-02-23	2019-10-10		2019-11-23					2019-12-21	2020-01-20	2020-02-24			2020-03-30	2021-03-30			
IN-OCTDMS-124608-CS-QCBS / Support organization (SO) for social mobilization for OIIPRA in Ganjam district - Zone 2 (Aika, Bellaguntha, Bhanjanagar, Buguda, Dharakote, Jagannath Prasad, Poksara, Sorada blocks)	/	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		800,000.00	0.00	Canceled	2019-07-25	2019-06-29	2019-08-15		2019-09-28	2020-07-09				2019-10-26	2020-07-09	2019-11-25	2020-12-22	2019-12-30		2020-02-03	2024-03-02		
IN-OCTDMS-124602-CS-QCBS / Support Organization for social mobilization for OIIPRA in Ganjam District, Zone-1 (Bepunapada, Chhatrapur, Ganjam, Hinjili, Kabisurya nagar, Khalikote, Kalkudakhandi, Purusottampur, Sanakhemundi, Seragada blocks)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		800,000.00	1,228,267.82	Signed	2019-07-25	2019-06-29	2019-08-15		2019-09-28	2020-05-05				2019-10-26	2020-06-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2021-05-06	2024-03-02	
IN-OCTDMS-124616-CS-QCBS / Hire of Consultancy agency as Support Organization (SO) for social mobilization for OIIPRA (Cajapati, Kandhamal and Boudh districts)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		520,000.00	0.00	Canceled	2019-07-25	2020-11-16	2019-08-15	2021-02-10	2019-09-28	2019-08-21				2019-10-26	2020-06-09	2019-11-25	2020-12-22	2019-12-30	2021-01-27	2020-02-03	2024-03-02		
IN-OCTDMS-183394-CS-QCBS / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-1 (Berhampur) for OIIPRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National		821,160.00	0.00	Under Implementation	2020-11-16	2020-12-04	2020-11-20	2021-02-04	2021-01-03	2021-02-11				2021-01-31	2021-03-09	2021-02-12	2021-04-06	2021-03-12	2021-05-12	2021-04-09	2025-04-08		
IN-OCTDMS-183405-CS-QCBS / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-2 (Baripada) for OIIPRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National		646,284.00	0.00	Under Implementation	2020-11-16	2020-11-17	2020-11-20	2021-02-10	2021-01-03	2021-02-11				2021-01-31	2021-03-09	2021-03-02	2021-04-06	2021-04-06	2021-05-12	2021-05-11	2025-05-10		
IN-OCTDMS-183406-CS-QCBS / Consultancy for 3rd Party Quality Control and Quality Assurance for Zone-3 (Bhanjanagar) for OIIPRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National		551,091.00	0.00	Under Implementation	2020-11-16	2020-11-17	2020-11-20	2021-02-10	2021-01-03	2021-02-11				2021-01-31	2021-03-09	2021-03-02	2021-04-06	2021-04-06	2021-05-12	2021-05-11	2025-05-10		

IN-OCTDMS-196108-CS-QCBS / WBM - Consultancy for preparation of a management and development plan in the Kharakari Sub-basin in the Rusikulya river basin	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	211,300.00	0.00	Under Implementation	2020-11-16	2020-11-12	2020-11-20	2021-02-24	2021-01-03	2021-04-26	2021-01-31	2021-06-21	2021-03-16	2021-04-13	2021-10-10			
IN-OCTDMS-196255-CS-QCBS / Consultancy agency for preparation of capacity development framework for MI Engineers, DoWR.	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	13,993.84	0.00	Under Implementation	2020-09-25	2020-12-06	2020-10-16	2020-12-17	2020-11-29		2020-12-27	2021-01-26	2021-03-02	2021-04-06	2022-04-06			
IN-OCTDMS-200470-CS-QCBS / IAP- Identify the water availability and water demand basing on the crop-water requirement/ crop-production need/ crop-market availability and accordingly develop an irrigation-Agriculture water planning method/chart/web-MIS etc.	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	419,815.28	0.00	Pending Implementation	2020-10-19		2020-11-09	2020-12-23			2021-01-20	2021-02-19	2021-03-26	2021-04-30	2022-04-30			
IN-OCTDMS-200475-CS-QCBS / Hydrologic Assessment introduction of WBM and PIM in projects under OIIPRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	559,753.71	0.00	Under Implementation	2020-10-20	2020-12-06	2020-11-10	2021-02-04	2020-12-24	2021-02-11	2021-01-21	2021-03-09	2021-02-20	2021-04-07	2021-03-27	2021-05-19	2021-05-01	2022-05-01
IN-OCTDMS-201041-CS-QCBS / Hire of Consultancy firm for Preparation of Training Modules for project staff under OIIPRA	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	55,975.37	0.00	Under Implementation	2020-11-16	2020-12-06	2020-11-20	2020-12-17	2021-01-03		2021-01-10	2021-01-22	2021-02-21	2021-03-15	2021-09-11			
IN-OCTDMS-209587-CS-QCBS / The activity comes under 2B of PIP for preparation of Civil Work DPR. Now it is decided to develop the DPRs in-house by the SPMU. For this purpose a service provider is to be engaged and TOR for CONTINUOUS SURVEY OF TANK COMMANDS UNDER OIIPRA is submitted.	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	117,632.24	0.00	Under Implementation	2020-12-21	2021-02-09	2020-12-23	2021-03-16	2021-01-27	2021-04-09	2021-02-26	2021-04-22	2021-03-06	2021-04-27	2021-03-21	2021-05-21	2021-03-30	2021-06-28
IN-OCTDMS-225790-CS-QCBS / Support Organisation (SO) for Social Mobilization for OIIPRA in Ganjam district- Zone 2 (Aka, Belsagunta, Bhanjanagar, Buguda, Dharakote, Jagamtharasad, Polsara, Sorada Blocks)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	0.00	Under Implementation	2021-03-23	2021-03-22	2021-04-26	2021-03-26	2021-06-09	2021-07-06	2021-07-07		2021-08-06	2021-09-10	2021-10-15	2025-03-30		
IN-OCTDMS-225819-CS-QCBS / Support Organisation (SO) for Social Mobilization for OIIPRA in Ganjam district- Zone 2 (Kalahandi, Khitar, Nabarangpur District)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National	800,000.00	0.00	Under Implementation	2021-03-22	2021-03-22	2021-04-26	2021-03-26	2021-06-09	2021-07-06	2021-07-07		2021-08-06	2021-09-10	2021-10-15	2025-03-30		
IN-OCTDMS-227368-CS-QCBS / The hiring of Farmer Producer Company (FPC) Support Organization for business planning, Aggregation, Primary processing, and Local market linkage for OIIPRA	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Quality And Cost-Based Selection	Open - National	559,753.74	0.00	Under Implementation	2021-03-31	2021-03-31	2021-04-30	2021-04-08	2021-06-13	2021-06-17	2021-07-11		2021-08-10	2021-09-14	2021-10-19	2025-10-18		
IN-OCTDMS-228391-CS-QCBS / Terms of Reference for Agribusiness Support Organization For Partnership with institutional buyers and value chain Development & Agro-Marketing of FPCs)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Quality And Cost-Based Selection	Open - National	349,846.07	0.00	Under Implementation	2021-04-08	2021-04-08	2021-04-30		2021-05-25	2021-06-17	2021-06-24		2021-07-09	2021-08-13	2021-09-22	2025-09-21		
IN-OCTDMS-238543-CS-QCBS / External 3rd Party Monitoring and Evaluation Services -OIIPRA	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	720,514.09	0.00	Under Implementation	2021-06-10	2019-03-08	2021-07-01		2021-08-14		2021-09-11	2021-10-11		2021-11-15	2021-12-20	2022-12-20		
IN-OCTDMS-124654-CS-QCBS / Selection of an agency for cascade planning - prepare a sub-basin development plan of Kharakari sub-basin in the Rusikulya river basin.	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Quality And Cost-Based Selection	Open - National	569,881.75	0.00	Canceled	2019-07-25		2019-08-15	2019-09-28			2019-10-26	2019-11-25	2019-12-30	2020-02-03	2023-02-03			
IN-OCTDMS-176306-CS-QCBS / Consultancy Services for Baseline and Social Survey-OIIPRA.	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	41,901.06	0.00	Under Implementation	2020-06-01	2017-08-21	2020-06-22		2020-08-05		2020-09-02	2020-10-02	2020-11-06	2020-12-11	2021-12-11			
IN-OCTDMS-238849-CS-QCBS / Consultancy Services for developing manuals, preparation of PPSD and Procurement Plan for first 18 months of implementation	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	22,765.04	0.00	Under Review	2021-06-13	2017-08-03	2021-07-04		2021-08-17		2021-09-14	2021-10-14	2021-11-18	2021-12-23	2022-12-23			
IN-OCTDMS-238852-CS-QCBS / Consultancy Services for Environmental and Social Impact Assessment and preparation of Environment and Social Management Framework (ESMF)	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National	35,168.74	0.00	Under Review	2021-06-13	2018-04-25	2021-07-04		2021-08-17		2021-09-14	2021-10-14	2021-11-18	2021-12-23	2022-12-23			



IN-OCTDMS-238854-CS-QCBS / Consultancy Services for developing Project Implementation Plan (PIP) for OIPCRA	IBRD / 90110	Project Management	Post	Quality And Cost-Based Selection	Open - National		69,927.67	0.00	Under Implementation	2021-06-13	2017-08-03	2021-07-04		2021-08-17	2018-02-26		2021-09-14	2018-03-27	2021-10-14	2018-04-20	2021-11-18		2021-12-23	2022-12-23
IN-OCTDMS-240965-CS-QCBS / Support Organisation (SO) for Social Mobilisation for OIPCRA -Zone-3 (Cajapati, Kandhamal, Boudh District)	IBRD / 90110	Institutional Capacity Strengthening	Post	Quality And Cost-Based Selection	Open - National		520,000.00	0.00	Under Review	2021-06-27	2021-06-23	2021-07-17		2021-08-31			2021-09-30		2021-10-30		2021-12-04		2022-01-10	2026-01-09

INDIVIDUAL CONSULTANTS																								
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
IN-OCTDMS-184640-CS-CDS / Consultancy services for fishery sector development in designing and implementation of modular capacity building & demonstration, to access value chains through leveraging & convergence under OIPCRA Project	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct		730,000.00	0.00	Canceled	2020-11-16		2020-12-01				2020-12-30		2023-12-30						
IN-OCTDMS-205311-CS-CDS / The panel of Expert for Periodical Dam Safety Monitoring of 13 Nos. of large category dams under OIPCRA	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Direct Selection	Direct		69,409.46	68,490.99	Signed	2020-11-23	2021-02-08	2020-11-26	2021-02-08			2020-12-17	2021-03-17	2024-12-16						
IN-OCTDMS-180495-CS-CDS / Hiring of Consultancy firm for Preparation of detailed project report for 185 Minor Irrigation Projects for OIPCRA.	IBRD / 90110	Improving Access to Irrigation and Water Productivity	Post	Direct Selection	Direct		385,922.00	0.00	Under Implementation	2020-06-17	2018-09-19	2020-06-27				2020-08-31		2021-02-27						
IN-OCTDMS-236793-CS-CDS / Engagement of an HR Agency as a Service Provider of Human Resources is proposed which will recruit and engage Thematic Experts and support staff in the project.	IBRD / 90110	Project Management	Post	Direct Selection	Direct		1,394,346.48	0.00	Under Implementation	2021-06-13	2021-06-17	2021-06-23				2021-07-14		2025-12-20						
IN-OCTDMS-239738-CS-CDS / IBRD- for promotion of Climate Resilient Seed Varieties (Component 1.1) under OIPCRA (Project District Bolangir, Ganjam, and Mayurbhanj)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Prior	Direct Selection	Direct		2,692,877.69	0.00	Under Implementation	2021-06-21	2021-06-18	2021-07-01	2021-06-22			2021-09-04		2024-09-03						
IN-OCTDMS-239740-CS-CDS / ICARDA- for promotion of climate-resilient seed varieties (Component 1.1)- under OIPCRA (Project District Kalahandi, Bargarh and Keonjhar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Prior	Direct Selection	Direct		2,781,835.99	0.00	Under Implementation	2021-06-25	2021-06-18	2021-07-05	2021-06-22			2021-09-08		2025-09-07						
IN-OCTDMS-241364-CS-CDS / ICAR-NRRI (National Rice Research Institute)- for promotion of Climate Resilient Seed Varieties (Component 1.1) under OIPCRA (Project District- Ganjam, Bhubaneswar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct		983,562.83	0.00	Under Implementation	2021-06-30	2021-07-08	2021-07-10	2021-07-09			2021-09-13		2025-09-12						
IN-OCTDMS-241393-CS-CDS / ICAR-CIWA (Central Institute for Women in Agriculture)- for promotion of climate-resilient seed varieties (Component 1.1) under OIPCRA (Project District Keonjhar)	IBRD / 90110	Climate-Smart Intensification and Diversification of Production	Post	Direct Selection	Direct		938,986.85	0.00	Under Implementation	2021-06-30	2021-07-08	2021-07-10	2021-07-09			2021-09-13		2024-09-12						
IN-OCTDMS-244455-CS-CDS / Web-GIS Services for OIPCRA-ORSAC	IBRD / 90110	Project Management	Post	Direct Selection	Direct		482,621.81	0.00	Pending Implementation	2021-07-31		2021-08-10				2021-10-14		2025-10-13						