

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan:** 2015
2. **Date of General Procurement Notice:** [July, 10, 2015](#)
3. **Period covered by this procurement plan:** [The Project Period](#)

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	Above US\$ 1,500,000	All
2.	NCB (Goods)	Above US\$ 1,500,000	All
3.	ICB (Works)	Above US\$ 5 million	All
4.	NCB (Works)	Above US\$ 5 million	All
5.	(Non-Consultant Services)	Below US\$ 1,500,000	All
	[Add other methods if necessary]		

2. **Prequalification.** Bidders for [Not applicable](#) shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guideline

4. **Any Other Special Procurement Arrangements:** Given the prevailing impact of the ISIS conflict on Iraq, and need to address the urgent and developing requirements, procurement is being processed under paragraph 20 of OP 11.00 "*Procurement under Situations of Urgent Need of Assistance or Capacity Constraints*", where "*Simplified Procurement Procedures*" may apply in accordance with paragraph 12 of the Bank OP 10.00 for investment project financing³³. Procurement activities of this Project will include goods, works and both non-consultancy and consultant services under different Components. As they are identified, the activities will be packaged and finalized.

4. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

July 9, 2010

Refer to the Procurement Plan

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	Above US\$ 500,000	
3.	Individual	Above US\$ 200,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements: Given the prevailing impact of the ISIS conflict on Iraq, and need to address the urgent and developing requirements, procurement is being processed under paragraph 20 of OP 11.00 *“Procurement under Situations of Urgent Need of Assistance or Capacity Constraints”*, where *“Simplified Procurement Procedures”* may apply in accordance with paragraph 12 of the Bank OP 10.00 for investment project financing³³. Procurement activities of this Project will include goods, works and both non-consultancy and consultant services under different Components. As they are identified, the activities will be packaged and finalized.

- 4. Consultancy Assignments with Selection Methods and Time Schedule**

Refer to the Procurement Plan

PROCUREMENT PLAN Iraq : Emergency Operation for Development

General Information

Country: Iraq Bank's Approval Date of the Original Procurement Plan: 2018-11-27
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-27
 Project ID: P155732
 Project Name: Emergency Operation for Development
 Loan / Credit No: IBRD / 87930, IBRD / 85200
 Executing Agency(ies) Ministry of Water Resources

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EODP-AF-MOWR/W01 / Emergency repair of Falluja Barrage in AL-Anbar governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct					0.00	Canceled					2018-11-12		2018-11-17									2019-01-06	2019-11-02	
EODP-AF-MOWR/W02 / Repair of Abugrape irrigation scheme	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-11-19		2018-12-03			2018-12-24		2019-01-21		2019-02-25		2020-01-21		
EODP-AF-MOWR/W03 / Repair of Dejla irrigation scheme in Salah AL-Din governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-11-19		2018-12-03			2018-12-24		2019-01-21		2019-02-25		2019-12-22		
EODP-AF-MOWR/W04 / Repair of Rasasi irrigation scheme in Salah AL-Din governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-11-26		2018-12-10			2018-12-31		2019-01-28		2019-03-04		2019-12-29		
EODP-AF-MOWR/W05 / Repair of Alam irrigation scheme in Salah AL-Din governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-12-03	2020-05-31	2018-12-17			2019-01-07		2019-02-04		2019-03-11		2020-01-05		
EODP-AF-MOWR/W06 / Repair of Baqali irrigation scheme in Salah AL-Din governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-12-10		2018-12-24			2019-01-14		2019-02-11		2019-03-18		2020-01-12		
EODP-AF-MOWR/W07 / Repair of Dhulula irrigation scheme in Salah AL-Din governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2018-12-17		2018-12-31			2019-01-21		2019-02-18		2019-03-25		2020-01-19		
EODP-MOWR/W03 / Repair of Dejla irrigation scheme in Salah AL-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				744,132.00	Under Implementation					2019-12-22	2020-06-14	2020-01-05	2020-06-16		2020-01-26	2020-07-06	2020-02-23	2020-10-25	2020-03-29		2021-01-23		
EODP-MOWR/W05 / Repair of Alam irrigation scheme in Salah AL-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2019-12-29	2020-05-31	2020-01-12			2020-02-02	2020-07-20	2020-03-01	2020-10-25	2020-04-05		2021-01-30		
EODP-MOWR/W04 / Repair of Rasasi irrigation scheme in Salah AL-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,165,901.00	Signed					2019-12-22	2020-05-11	2020-01-05			2020-01-26	2020-07-13	2020-02-23	2020-10-04	2020-03-29	2020-12-29	2021-01-23		
EODP-MOWR/W06 / Repair of Baqali irrigation scheme in Salah AL-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				998,340.50	Under Implementation					2020-01-05	2020-05-31	2020-01-19			2020-03-09	2020-08-10	2020-03-08	2020-10-06	2020-04-12		2021-03-08		
EODP-MOWR/W07 / Repair of Dhulula irrigation scheme in Salah AL-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				979,613.00	Signed					2020-01-12	2020-05-31	2020-01-26			2020-02-16	2020-08-17	2020-03-22	2020-09-30	2020-04-26	2020-11-05	2021-02-20		
EODP-MOWR/W08 / Reconstruction of Anbar operation directorate office in Al-Anbar Governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				878,777.00	Under Implementation					2019-12-08	2020-05-11	2019-12-22	2020-06-17		2020-01-19	2020-07-08	2020-02-23	2020-09-27	2020-03-29		2021-02-22		
EODP-MOWR/W01 / Emergency repair of Falluja Barrage in AL-Anbar governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct					982,751.00	Signed					2019-12-08	2020-02-09	2019-12-22	2020-02-09						2020-02-02	2020-05-07	2020-11-28		
EODP-AF-MOWR/W10 / Rehab of Anna water resource office in Al-Anbar governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2020-06-23	2020-06-14	2020-06-28			2020-07-19	2020-07-27	2020-08-16		2020-09-20		2021-05-18		
EODP-MOWR/W09 / Reconstruction of Saqlawa water resources office in AL-Anbar governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				200,400.00	Signed					2020-06-23	2020-05-31	2020-06-24			2020-06-26	2020-07-15	2020-07-24	2020-09-30	2020-08-28	2020-11-05	2021-04-25		
EODP-MOWR/W10 / Reconstruction of Anna Water Resources Building in Al-Anbar Governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				127,432.00	Signed					2020-06-08	2020-06-14	2020-06-13			2020-07-04	2020-07-27	2020-08-01	2020-09-24	2020-10-26		2021-05-03		
EODP-AF-MOWR/W11 / Construction of the first pumping station in Ramadi Irrigation Project	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2021-01-04	2021-01-05	2021-01-11			2021-02-01	2021-02-09	2021-03-08	2021-04-11	2021-04-12		2022-07-06		
EODP-AF-MOWR/W12 / Construction of the second pumping station in Ramadi Irrigation Project	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2021-01-11	2021-01-05	2021-01-18			2021-02-08	2021-02-23	2021-03-15	2021-04-20	2021-04-19		2022-07-13		

EODP-AF-MOWR/W14 / Repair of Salamiya Irrigation scheme in Naynawa Governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation															2021-10-23	
EODP-AF-MOWR/W15 / Rehabilitation of Diyala Weir and Common Head Regulator Branch in Diyala Governorate	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation																2021-10-30
EODP-MOWR/W03/R / Repair of Deila Irrigation scheme in Salah Al-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)															2022-04-16
EODP-MOWR/W05/R / Repair of Alam Irrigation scheme in Salah Al-Din governorate	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)															2022-04-23
EODP-MOWR/W13 / Completion of the fifth and sixth parts/ Phase V/ Ramadi Irrigation Scheme	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation	Request for Bids - Small Works SPD (1 envelope process)															2022-05-07

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
EODP-AF-MOWR/G01 / Supply of excavators, loaders and bulldozers (3 Lots)	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Prior	Request for Bids	Open - International	Single Stage - One Envelope		6,067,480.00	Signed					2018-11-21	2019-03-17	2018-12-05	2019-04-15					2019-01-19	2019-05-14	2019-03-05	2019-11-12	2019-04-09	2019-12-31	2019-12-05
EODP-AF-MOWR/G02 / Supplying Submersible pumps for wells , generators , Casing pipes for wells & drilling accessories for wells.(4 Lots)	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,534,740.00	Signed					2018-12-05	2019-03-17	2018-12-19	2019-06-10					2019-02-02	2019-07-10	2019-03-19	2020-01-07	2019-04-23	2020-05-20	2019-10-20
EODP-AF-MOWR/G05 / Supplying Truck cranes and Trailers (two lots)	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2021-06-16		2021-06-23						2021-08-11	2021-09-22	2021-10-27			2022-05-25	
EODP-AF-MOWR/G03 / Supply of twelve amphibious excavators	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2021-06-02		2021-06-09						2021-07-28	2021-09-08	2021-10-13			2022-05-11	

NON CONSULTING SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EODP-AF-MOWR/C02A / Construction supervision/quality control for Anbar contracts	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-11-23	2019-08-01	2018-12-14		2019-01-27									2019-02-26		2019-04-02		2020-03-27
EODP-AF-MOWR/C02B / Construction supervision/quality control for Salhaldeen contracts	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-11-23		2018-12-14		2019-01-27									2019-02-26		2019-04-02		2020-03-27
EODP-AF-MOWR/C02C / Construction supervision/quality control for Kirkuk and Naynawa contracts	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-11-30		2018-12-21		2019-02-03									2019-03-05		2019-04-09		2020-04-03
EODP-MOWR/C02A / Construction supervision for Anbar contracts	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-11-26	2019-12-03	2019-12-17	2019-12-04	2020-02-04	2020-02-25								2020-03-10	2020-07-12	2020-04-14		2021-07-08
EODP-MOWR/C02B / Construction supervision for Salhaldeen contracts	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-12-03	2019-12-08	2019-12-24	2019-12-22	2020-02-11	2020-06-30								2020-03-17	2020-07-25	2020-04-21		2021-07-15
EODP-MOWR/C02A/R / Construction supervision for Anbar contracts	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		152,791.00	Signed	2020-09-07	2020-10-06	2020-09-28	2020-10-20	2020-11-16	2020-12-06								2020-12-21	2021-01-31	2021-01-25	2021-02-22	2022-01-20
EODP-MOWR/C02B/R / Construction supervision for Salhaldeen contracts	IBRD / 85200	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		275,799.00	Signed	2020-09-14	2020-09-13	2020-10-05	2020-10-26	2020-11-23	2020-11-30								2020-12-28	2020-12-29	2021-02-01	2021-02-22	2022-01-27
EODP-AF-MOWR/C11 / Construction supervision for Ramadi pump stations	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-01-19	2021-01-23	2021-02-09	2021-03-02	2021-03-30	2021-04-27								2021-05-04	2021-06-01	2021-06-08		2022-09-01
EODP-AF-MOWR/C12 / Construction supervision for Diyala and Naynawa Contracts	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-01-26	2021-01-23	2021-02-16	2021-03-04	2021-04-06									2021-05-11		2021-06-15		2022-09-08

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EODP-AF-MOWR/C06 / Preparation of Environmental and Social Instruments	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct		0.00	Canceled	2019-05-29	2019-05-30	2019-06-08				2019-08-12		2020-02-08	
EODP-AF-MOWR/C14 / Procurement Specialist	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-01-19	2020-01-16	2020-03-08		2020-03-29		2020-05-03		2021-05-03	
EODP-AF-MOWR/C16 / Procurement Specialist	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-03-15	2020-03-15	2020-05-03		2020-05-24		2020-06-28		2021-06-27	
EODP-AF-MOWR/C15 / Local Procurement Specialist	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct		15,000.00	Signed	2020-03-01	2020-03-02	2020-03-08	2020-03-05			2020-03-29	2020-04-01	2021-03-29	
EODP-AF-MOWR/C17 / Procurement Advisor	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct		15,000.00	Completed	2020-07-29	2020-08-09	2020-08-05	2020-07-29			2020-08-26	2020-08-10	2021-02-22	2020-12-31
EODP-AF-MOWR/C19 / Procurement Advisor	IBRD / 87930	Emergency Repair of Water Control, Infrastructure and Irrigation Schemes	Post	Direct Selection	Direct		0.00	Canceled	2021-02-10		2021-02-17				2021-03-10		2022-03-05	