

PROCUREMENT PLAN (Textual Part)

Project information: Rwanda: Electricity Access and Quality Improvement Project (P172594)

Project Implementation agency: Electricity Development Company Limited and Development Bank of Rwanda

Date of the Procurement Plan: April 2020

Period covered by this Procurement Plan: 18 months

Thresholds, Procurement Methods, and Prior Review

1) Goods, Works, and Non-Consulting Services

Procurement Arrangement for Goods, Works, Consulting services and Non-consulting Services

Procurement Category	Selection and Approach	Method Market	Thresholds for Method (US\$ equivalent)
Goods and IT Systems	RFB - Open International	Open	Equal to or more than 1 million
	RFB - Open National - Open Tender as per Rwanda PPL		< \$1 million and >\$ 2,500
	RFQ - Limited		Less than \$ 2,500or as stipulated in Rwanda Procurement Regulations
	Direct Contracting		No threshold; meet requirements of Bank's Procurement Regulations
Non-Consulting Services	Open International		Equal to or More than 1 million
	Open National (Non-consulting Services) - Open Tender as per Rwanda PPL		Less than 1 million
	RFQ - Limited		Less than \$ 2,500or as stipulated in Rwanda Procurement Regulations
	Direct Contracting		No threshold; meet requirements of Bank's Procurement Regulations
Works, Supply & Installation	RFB - Open International	Open	Equal to or more than 10 million
	RFB - Open National -		< \$10 million and >\$ 2,500

	Open Tender as per Ministerial Order 2014	
	RFQ - Limited	Less than \$ 2,500 or as stipulated in Rwanda Procurement Regulations
	Direct Contracting	No threshold; meet requirements of Bank's Procurement Regulations

2) Selection methods of procurement of Consultants' Services (Firms):

The Approved Selection Methods as reflected in the Section VII of the procurement regulations.

Selection Procurement Method and arrangement *	Thresholds for Methods
---	-------------------------------

Quality and Cost Based Selection (QCBS)	As per requirements of para 7.3 of the Bank's Procurement Regulations
Quality Based Selection (QBS)	As per requirements of para 7.8 to 7.10 of the Regulations
Selection based on a Fixed Budget (FBS)	As per requirements of para 7.4 and 7.5 of the Regulations
Selection Based on Least Cost Basis (LCS)	As per requirements of para 7.6 and 7.7 of the Regulations
Selection based on Consultant's Qualification (CQ)	As per requirements of para 7.11 and 7.12 of the Regulations Contracts estimated to cost equivalent of US\$ 300,000 or less per contract
Direct Selection	Must meet the requirements of Para 7.13 to 7.15 of the Regulations, and with prior clearance by the Bank thru procurement plan.
UN Agencies	In accordance with paragraph 7.27 & 7.28 of the Procurement Regulations and with prior agreement in Procurement plan with the Bank
NGOs	In accordance with paragraph 7.29 of the Procurement Regulations.

**procurement arrangements like direct contracting, use of SOEs, third party monitors, servants need, results based arrangements is not expected. There will no need for prequalification in the procurement arrangements under this project.*

The short list may consist of all National consultants in case the estimated cost is less than USD 200,000 per contract for consulting services, USD 300,000 for Engineering and Construction Supervision.

3) Procurement methods for Selection of Individual Consultants (IC): The Approved Selection Methods as reflected in the Section VII of the **Procurement Regulations.**

Method of Procurement	Thresholds for Methods
-----------------------	------------------------

Open Competitive Selection	As per requirements of para 7.36 and 7.37 of the Regulations
Limited Competitive Selection	As per requirements of para 7.38 of the Regulations
Direct	Must meet the requirements of Para 7.39 of the Regulations, and with prior agreement in PP with the Bank

4) **Prior Procurement Arrangements:** The details of the Procurement review / oversight are defined in the Annex II of the Regulations for borrowers. The following would be subject to Prior review of the Bank regardless of the Method of selection.

Type of procurement	Bank's Prior review threshold *
Works	All procurements estimated to cost more than USD 10million
Goods	All procurement estimated to cost more than USD 2 Million
Consultant Firm	All procurements estimated to cost more than USD 2 million
Consultant Individual	All procurement estimated to cost more than USD 300,000
* Substantial Risk: These thresholds are for the purposes of the initial procurement plan for the first 12 months. The thresholds may be increased or decreased based on re-assessment of risks. All contracts not subject to prior review will be post-reviewed.	

5) **For contracts subject to prior review, the Borrower shall seek the Bank's no objection before agreeing to:**

- (a) an extension of the stipulated time for execution of a contract that has an impact on the planned completion of the project;
- (b) any material modification of the scope of the Works, Goods, Non-consulting services or Consulting Services, or other significant changes to the terms and conditions of the contract;

- (c) any variation order or contract amendment (except in cases of extreme urgency), including due to extension of time, that singly or combined with all previous variation orders or amendments, increases the original contract amount by more than 15% (fifteen percent); or
- (d) the proposed termination of the contract.

The Borrower / IA shall provide a copy of all amendments to the contract to the Bank for its records.

1. Pre-qualification: No

2. Any Other Special Procurement Arrangements: Not Applicable

3. Domestic Preference. The provision of domestic preference shall not be applied in the evaluation of bids in accordance with Annex VI of the Regulations.

4. Reference to Standard Procurement Documents

Bank's Standard RFB Works & Goods and RFP Consulting Services dated January 2017 will be used as a base and incorporating suitable modifications and the same would be agreed with the Bank subject to international competition.

5. Other Relevant Procurement Information:

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. At any time, the Independent Procurement Reviews can be carried out by the Bank / by the consultants hired by the Bank.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs may be obtained by project.

6. Use of E-Procurement: The World Bank has assessed the adequacy of Government of Rwanda's eProcurement system (<http://www.umucyo.gov.rw/>) and given go ahead for use of e-Procurement system for selection methods with Post Review contracts as approved in the Procurement Plan.

PROCUREMENT PLAN
Rwanda : Rwanda – Energy Access and Quality Improvement Project

General Information
Country: Rwanda Bank's Approval Date of the Original Procurement Plan: 2021-04-29
Revised Plan Date(s): (comma delineated, leave blank if non 2021-08-19
Project ID: P172594 GPN Date:
Project Name: Rwanda – Energy Access and Quality Improvement Project
Loan / Credit No: IDA / 67760
Executing Agency(ies) Rwanda Energy Group – Energy Development Corporation Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RW-REG/EDCL-229976-CW-RFB / Rehabilitation of the Ntaruka Hydro Power Plant	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	11,000,000.00	0.00	Under Implementation					2021-08-04	2021-07-08	2021-08-25						2021-10-24	2021-12-23	2022-01-29		2023-07-23
RW-REG/EDCL-230153-CW-RFB / Electrification of Bwira, Gatumba, Hingiro, Kabaya, Kapeyo, Kavumu, Matyazo, Muhanda, Muhororo, Ndaru, Nyanze, and sectors of NGORORERO District	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	20,159,763.00	0.00	Under Review					2021-04-25	2021-05-16							2021-07-15	2021-08-26	2021-10-20		2023-04-13
RW-REG/EDCL-230155-CW-RFB / Electrification of Mukamira, Jenda, Bigogwe, Kabatwa, Kintobo, Rugera, Rurenzo, Shyira, Jomba, Muringa, Rambura, Karago sectors of NYABIHU District	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	15,051,143.00	0.00	Under Review					2021-04-25	2021-05-16							2021-07-15	2021-08-26	2021-10-20		2023-04-13
RW-REG/EDCL-230878-CW-RFB / Electrification of Bukure, Bwisiye, Bumbaba, Cyumba, Citi, Kapeyo, Marungu, Mivuye, Mukarange, Muko, Mutete, Nyamijaga, Nyankere, Ruhya, Rukomo, Rushaki, Rutare, Ruvane, Ruamiko, and Shungaha sectors of GICUMBI District	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	11,916,143.00	0.00	Under Implementation					2020-12-15	2021-01-05	2021-01-05						2021-03-06	2021-04-17	2021-06-11		2022-12-03
RW-REG/EDCL-230880-CW-RFB / Electrification of Bunze, Butare, Cyenika, Cyeru, Gahunga, Gatshe, Gitwo, Kiboga, Kisoni, Kinyababa, Kruye, Nema, Rugarama, Rugengabari, Ruhunde, Ruzarabuye, Rwerere sectors of BURERA District	IDA / 67760	Increasing Access to Grid Electricity	Post	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	12,262,143.00	0.00	Under Implementation					2020-12-15	2021-07-14	2021-01-05						2021-03-06	2021-04-17	2021-06-11		2022-12-03
RW-REG/EDCL-230879-CW-RFB / Installation of automatic voltage regulators on 220kV Substations (Shango and Rwabiso)	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open – International	Single Stage – One Envelope			National Procurement Document – 1 Envelope process (Non Bank-SPD)	7,640,000.00	0.00	Pending Implementation					2020-12-15	2021-01-05							2021-03-06	2021-04-17	2021-06-11		2022-12-03
010/W/2021-2022 /ICB/ RUEAP/EAQP / Design, supply, and installation of low voltage and medium voltage lines and service connections in Rutarambo, Buheteki, Buhenge, Cyato, Gihombo, Kagano, Karungu, Karamba, Karegera, Kirimbi, Macuba, Nyabitekeri, Mahembe, Rangiro, Shangi in Nyamashek	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open – International	Single Stage – One Envelope			Request for Bids – Works (without prequalification) SPD	29,474,900.00	0.00	Under Review					2021-06-20	2021-06-25							2021-08-06	2021-09-05	2021-10-10		2023-10-10
011/W/2021-2022 /ICB/ RUEAP/EAQP / Design, supply, and installation of low voltage and medium voltage lines and service connections in Bugarama, Butare, Bwiyeye, Giundamwira, Gashanga, Giheke, Gihundwe, Gitambi, Kamembe, Muganza, Mururu, Nkanka, Nkombo, Nyungu, Nyakabuye, Nyakarenzo, Nzah	IDA / 67760	Increasing Access to Grid Electricity	Prior	Request for Bids	Open – International	Single Stage – One Envelope			Request for Bids – Works (without prequalification) SPD	21,277,000.00	0.00	Under Review					2021-06-20	2021-06-25							2021-08-06	2021-09-05	2021-10-10		2023-10-10

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
RW-REG/EDCL-230144-CO-RFB / Supply and installation of smart metering for all distribution transformers and medium/large customer	IDA / 67760	Enhancing the Efficiency of Electricity Service	Prior	Request for Bids	Open – International	Single Stage – One Envelope		4,500,000.00	0.00	Pending Implementation					2021-04-30	2021-05-30							2021-07-29	2021-09-27	2021-10-25	2022-10-20		
RW-REG/EDCL-230148-CO-RFB / Supply and installation of GIS system	IDA / 67760	Enhancing the Efficiency of Electricity Service	Prior	Request for Bids	Open – International	Single Stage – One Envelope		6,000,000.00	0.00	Pending Implementation					2022-08-04	2022-08-25							2022-10-24	2022-12-05	2023-01-29	2024-01-24		
RW-REG/EDCL-230157-CO-RFB / Installation of power system stabilizers and governing systems on main generators	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Request for Bids	Open – International	Single Stage – One Envelope		3,500,000.00	0.00	Pending Implementation					2021-12-15	2022-01-05							2022-03-06	2022-04-17	2022-06-14	2023-05-20		

RW-REG/EDCL-235737-CS-QCBS / Hiring a consultant firm (s) as Independent Verification Agency (IVAs) for verification of solar home systems and clean cooking claims	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Prior	Quality And Cost-Based Selection	Open – International		700,000.00	0.00	Under Implementation	2021-05-26	2021-06-10	2021-06-16	2021-07-12	2021-07-30			2021-08-27	2021-09-26	2021-10-31	2021-12-05	2023-12-05
RW-REG/EDCL-236115-CS-QCBS / SUPERVISION FIRM FOR MUKUKA HPS, SVCS AND VOLTAGE STABILIZER	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Quality And Cost-Based Selection	Open – International		460,000.00	0.00	Under Review	2021-08-16	2021-06-06	2021-09-06		2021-10-20			2021-11-17	2021-12-17	2022-01-21	2022-02-25	2024-02-25
RW-REG/EDCL-235748-CS-QCBS / Hiring a Supervision firm for design, supply and installation of low voltage and medium voltage lines and service connections in Ngorororo and Nyabihu Districts	IDA / 67760	Enhancing the Efficiency of Electricity Service	Post	Quality And Cost-Based Selection	Open – International		460,000.00	0.00	Canceled	2021-06-01		2021-06-22		2021-08-05			2021-09-02	2021-10-02	2021-11-06	2021-12-11	2024-03-30
RW-REG/EDCL-238721-CS-QCBS / Recruitment of a market facilitator firm for clean cooking technologies	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Quality And Cost-Based Selection	Open – National		240,000.00	0.00	Under Implementation	2021-06-21	2021-08-09	2021-07-12		2021-08-25			2021-09-22	2021-10-22	2021-11-26	2021-12-31	2023-12-31
RW-REG/EDCL-238713-CS-QCBS / Recruitment of a communication firm to support the campaign for clean cooking awareness and behavior change	IDA / 67760	Increasing Access to Off-Grid Electricity and Clean Cooking Solutions	Post	Quality And Cost-Based Selection	Open – National		484,600.00	0.00	Under Implementation	2021-06-18	2021-06-24	2021-07-09	2021-08-10	2021-08-22			2021-09-19	2021-10-19	2021-11-23	2021-12-28	2023-12-28

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RW-REG/EDCL-243427-CS-INDV / Hiring a Administrative Assistant for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243428-CS-INDV / Hiring an Internal Auditor for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		89,338.64	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243432-CS-INDV / Hiring a Generation Project Manager for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		89,338.64	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243438-CS-INDV / Hiring a Senior Contract Management Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243442-CS-INDV / Hiring a Senior Environmental & social safeguard Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243446-CS-INDV / Hiring a Senior Procurement Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243447-CS-INDV / Hiring a Senior Corporate Services specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		119,359.56	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243449-CS-INDV / Hiring a Mechanical Engineer for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243453-CS-INDV / Hiring a Off grid Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2022-04-29
RW-REG/EDCL-243455-CS-INDV / Hiring a GIS Specialist for Rwanda Energy Access and Quality Improvement Project no 1.	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243460-CS-INDV / Hiring a Energy Planning Specialist No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30
RW-REG/EDCL-243463-CS-INDV / Hiring a Planning civil engineer for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open		62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05		2021-09-26			2021-10-31		2026-10-30

RW-REG/EDCL-243464-CS-INDV / Hiring a Contract Management Specialist No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243465-CS-INDV / Hiring a Contract Management Specialist No 2 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243466-CS-INDV / Hiring a Legal & Transition Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243468-CS-INDV / Hiring an Environmentalist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243471-CS-INDV / Hiring a social safeguard Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243490-CS-INDV / Hiring a Procurement Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243491-CS-INDV / Hiring a HR Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2022-04-29
RW-REG/EDCL-243492-CS-INDV / Hiring a IT Specialist for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Implementation	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30
RW-REG/EDCL-243495-CS-INDV / Hiring a Chief Accountant No 1 for Rwanda Energy Access and Quality Improvement Project	IDA / 67760	Technical Assistance, Institutional Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	62,369.35	0.00	Under Review	2021-07-18	2021-08-05	2021-09-05	2021-09-26	2021-10-31	2026-10-30