

Procurement Plan

I. General

1. Project Information

Country : India
 Borrower : Government of India
 Project Name : National Hydrology Project
 Loan Credit No. :

2. Bank’s Approval Date of the Procurement Plan :

3. Date of General Procurement Notice :

4. Period Covered by this procurement plan : 18 months

II. Goods, Works, and Non-Consulting Services

Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the Procurement Guidelines, and with prior agreement in PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the Procurement Guidelines, and with prior agreement in PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Procurement of Works:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Prior Review Thresholds: The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract;; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Prequalification

Not Applicable

Domestic Preference: The provision of domestic preference is applicable in the evaluation of Goods only.

3. Reference to Procurement Manual

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

4. Any Other Special Procurement Arrangements

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.

- (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
 - (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
 - (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
 - (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
 - (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
 - (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
 - (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

III. Selection of Consultants

1. Methods and Prior Review Threshold

Procurement methods of procurement of Consultants' Services (Firms)

Method of Procurement	Thresholds for Methods
Quality and Cost Based Selection (QCBS)	

Quality Based Selection (QBS)	Must meet the requirements as per Para 3..2 to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of the Consultant Guidelines,
Selection based on Consultant's Qualification (CQ)	Estimated not to exceed USD 300,000, and must meet the requirements as per Para 3.7 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to 3.11 of the Consultant Guidelines, and with prior agreement in PP with the Bank.

Procurement methods for Selection of Individual Consultants (IC)

Method of Procurement	Thresholds for Methods
Competitive Selection	Must meet the requirements of Section V, Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V, Para 5.6 of the Consultant Guidelines and with prior agreement in PP with the Bank

***Shall meet the requirements as stated in Consultant Guidelines**

Prior Review Thresholds:

- (a). **Consulting Firm:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.
- (b). **Individual Consultant:** all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.

1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

I. Implementing Agency Capacity Building Activities with Time Schedule

No	Expected Outcome/Activity Description	Estimated Duration	Date
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	2 weeks	Continuous
2.	Contract management training - multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	1 week	Continuous

PROCUREMENT PLAN India : National Hydrology Project

General Information
 Country: India Bank's Approval Date of the Original Procurement Plan: 2017-08-16
 Project ID: P152698 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-30)
 Project Name: National Hydrology Project GPN Date:
 Loan / Credit No: IBRD / 87250
 Executing Agency(ies) Rajasthan - NHP

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
NHP-2018-2019-RJ-968644 / Construction , Renovation & modernisation of knowledge center	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				523,076.92	0.00	Cancelled						2018-07-09		2018-07-14				2018-08-25		2018-11-07		2018-12-12		2019-06-10
NHP-2018-2019-RJ-483550 / Establishment of SPMU (Renovation/ civil work)	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				76,923.08	74,250.93	Signed								2018-08-06	2018-08-16						2018-10-01	2018-10-05		2019-03-30
NHP-2018-2019-RJ-927345 / Regional Data center--Bikaner	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	6,577.22	Completed								2018-09-25							2018-11-20	2019-03-19		2019-05-19
NHP-2018-2019-RJ-782929 / Regional Data center--Jodhpur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	6,140.37	Completed								2018-09-25							2018-11-20	2019-03-07		2019-05-19
NHP-2018-2019-RJ-760627 / Regional Data center-Kota	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	6,538.20	Completed								2018-09-25							2018-11-20	2020-03-12		2019-05-19
NHP-2018-2019-RJ-936016 / Regional Data center--Hanumangarh	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	3,804.97	Completed								2018-09-25							2018-11-20	2019-03-08		2019-05-19
NHP-2018-2019-RJ-716078 / Regional Data center--Udaipur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	6,079.57	Completed								2018-09-25							2018-11-20	2020-01-06		2019-05-19
NHP-2018-2019-RJ-181873 / District data center-Ajmer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,421.22	Completed								2018-09-25							2018-11-20	2019-02-21		2019-05-19
NHP-2018-2019-RJ-259844 / District data center--Alwar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,404.12	Completed								2018-09-25							2018-11-20	2019-02-26		2019-05-19
NHP-2018-2019-RJ-200489 / District Data center--Banswara	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,448.94	Completed								2018-09-25							2018-11-20	2019-03-05		2019-05-19
NHP-2018-2019-RJ-602177 / District Data center -Baran	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,407.03	Completed								2018-09-25							2018-11-20	2019-02-22		2019-05-19
NHP-2018-2019-RJ-991061 / District Data Center--Barnmer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	0.00	Cancelled								2018-09-25							2018-11-20			2019-05-19
NHP-2018-2019-RJ-771042 / District Data Center-tonk	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,061.40	Completed								2018-09-25							2018-11-20	2019-06-17		2019-05-19
NHP-2018-2019-RJ-752350 / District Data center--Bharatpur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,425.05	Completed								2018-09-25							2018-11-20	2019-02-14		2019-05-19
NHP-2018-2019-RJ-548301 / District Data Center--sirahi	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,456.75	Completed								2018-09-25							2018-11-20	2019-02-19		2019-05-19
NHP-2018-2019-RJ-410294 / District Data Center--Bhilwara	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	910.70	Completed								2018-09-25							2018-11-20	2019-06-17		2019-05-19
NHP-2018-2019-RJ-509917 / District Data Center--sikar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,274.66	Completed								2018-09-25							2018-11-20	2019-03-01		2019-05-19
NHP-2018-2019-RJ-983453 / District Data Center --sawai madhopur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,404.28	Completed								2018-09-25							2018-11-20	2019-03-11		2019-05-19
NHP-2018-2019-RJ-310532 / District Data Center--Bundi	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,423.31	Completed								2018-09-25							2018-11-20	2019-02-13		2019-05-19
NHP-2018-2019-RJ-571742 / District Data Center--Chittorgarh	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,335.26	Completed								2018-09-25							2018-11-20	2019-03-06		2019-05-19
NHP-2018-2019-RJ-969516 / District Data Center--Nagar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	0.00	Cancelled								2018-09-25							2018-11-20			2019-05-19
NHP-2018-2019-RJ-178723 / District Data Center--Churu	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	0.00	Cancelled								2018-09-25							2018-11-20			2019-05-19
NHP-2018-2019-RJ-833176 / District Data Center--pali	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,285.79	Completed								2018-09-25							2018-11-20	2018-08-16		2019-05-19
NHP-2018-2019-RJ-390411 / District Data Center--Dausa	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,415.63	Completed								2018-09-25							2018-11-20	2019-02-26		2019-05-19

NHP-2018-2019-RJ-168639 / District Data Center - Pratapgarh	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,380.20	Completed					2018-09-25									2018-11-20	2019-07-17	2019-05-19					
NHP-2018-2019-RJ-709863 / District Data Center - Rajasmand	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,333.61	Completed					2018-09-25									2018-11-20	2019-04-26	2019-05-19					
NHP-2018-2019-RJ-876975 / District Data Center-Dholpur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,446.97	Completed					2018-09-25									2018-11-20	2019-03-09	2019-05-19					
NHP-2018-2019-RJ-740080 / District Data Center-Dungarpur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,095.73	Completed					2018-09-25									2018-11-20	2019-07-31	2019-05-19					
NHP-2018-2019-RJ-787628 / District Data Center-Jalore	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,575.14	Completed					2018-09-25									2018-11-20	2019-03-06	2019-05-19					
NHP-2018-2019-RJ-991487 / District Data Center-Jhalawar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,438.74	Completed					2018-09-25									2018-11-20	2019-03-15	2019-05-19					
NHP-2018-2019-RJ-944494 / District Data Center-Ganganagar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,378.26	Completed					2018-09-25									2018-11-20	2019-03-15	2019-05-19					
NHP-2018-2019-RJ-526947 / District Data Center - Jhunjhunu	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	0.00	Canceled					2018-09-25									2018-11-20		2019-05-19					
NHP-2018-2019-RJ-212055 / District Data Center-Jaisalmer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,359.55	Completed					2018-09-25									2018-11-20	2019-03-07	2019-05-19					
NHP-2018-2019-RJ-834618 / District Data Center-Karauli	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	1,301.47	Completed					2018-09-25									2018-11-20	2019-03-01	2019-05-19					
NHP-2018-2019-RJ-229316 / Remaining work for establishment of SPMU and vehicle parking work	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,692.31	7,148.03	Completed					2019-02-12									2019-04-09	2019-03-05	2019-10-06					
NHP-2019-2020-RJ-498339 / Civil works for Material testing lab	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				18,461.54	16,331.85	Signed					2019-08-06									2019-10-01	2020-01-01	2020-03-29					
NHP-2019-2020-RJ-402773 / Solar system for State data center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				115,384.62	0.00	Canceled					2019-08-10								2019-08-15	2019-09-26	2019-12-09	2020-01-13	2020-07-11				
NHP-2019-2020-RJ-597470 / Rain water harvesting for state data center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				38,461.54	0.00	Pending Implementation					2019-08-15								2019-10-10		2020-04-07						
NHP-2019-2020-RJ-682345 / Supply, Installation and maintenance of SCADA system at Mahi	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				467,692.31	0.00	Canceled					2019-07-31	2019-12-16						2019-08-05		2019-09-16	2019-11-29	2020-01-03	2020-07-01				
NHP-2019-2020-RJ-321347 / Supply, Installation and maintenance of SCADA system at Jawai dam	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				461,538.46	224,072.10	Signed					2019-07-31	2019-12-19						2019-08-05	2020-01-06	2019-09-16	2020-03-11	2019-11-29	2020-07-17	2020-01-03	2020-08-15	2020-07-01	
NHP-2019-2020-RJ-329125 / Supply, Installation and maintenance of SCADA system at Narmada canal project Sanchore	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				784,615.38	526,682.76	Signed					2019-07-31	2019-12-20							2019-08-05	2019-12-26	2019-09-16	2020-06-01	2019-11-29	2020-07-08	2020-01-03	2020-08-11	2020-07-01
NHP-2019-2020-RJ-769416 / Supply, Installation and maintenance of SCADA system at Gang and Bhakra canal system Hanumangarh	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,423,076.92	86,886.92	Signed					2019-07-31	2020-05-01							2019-08-05	2020-05-08	2019-09-16	2020-06-29	2019-11-29	2020-08-04	2020-01-03	2020-08-26	2020-07-01
NHP-2019-2020-RJ-991028 / Civil works for water quality lab building at CWD and WRD	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				153,846.15	0.00	Pending Implementation					2019-09-15									2019-09-20		2020-01-14		2020-02-18		2020-08-16	
NHP-2019-2020-RJ-519757 / Establishment of SCADA Control room at Bisalpur dam	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				43,076.92	38,118.79	Signed						2019-09-25								2019-11-20	2019-10-11		2020-05-18				
NHP-2019-2020-RJ-801777 / Repair & Renovation Work for Establishment of State Water Resources Informatic Center at Jaipur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				630,769.23	173,255.96	Signed					2019-08-10	2019-12-02							2019-08-15	2019-12-05	2019-09-26	2020-02-04	2019-12-09	2020-05-06	2020-01-13	2020-06-08	2020-07-11
NHP-2018-2019-RJ-106903- CW-NCB-DE / State data center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,384,615.38	0.00	Canceled					2018-08-16									2018-08-21		2018-10-02		2019-01-19		2019-07-18	
NHP-2019-2020-RJ-535810 / Preparation of estimation for motorization and electrification of gates of Bhakra & Gang Canal	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,538.46	0.00	Canceled						2019-12-12										2020-02-06		2020-08-04			
NHP-2019-2020-RJ-661206 / Supply, Installation and maintenance of SCADA system at Gudia dam	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				507,692.31	397,810.61	Signed					2020-02-12	2020-04-19							2020-02-17	2020-04-27	2020-03-30	2020-06-25	2020-06-12	2020-08-24	2020-07-17	2020-09-01	2021-01-13

NHP-2019-2020-RJ-445779 / Supply, installation and maintenance of SCADA system at Mahi	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				507,692.31	0.00	Under Implementation							2020-02-12	2019-12-16	2020-02-17	2020-03-12									2020-03-30	2020-07-17	2020-06-12							2020-07-17				2021-01-13							
NHP-2019-2020-RJ-258018 / Renovation/Modernization of Classrooms, Seminar hall, Mess etc. of IMTI, Kota	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				146,153.85	0.00	Canceled								2020-03-10	2020-02-29	2020-03-15	2020-03-11																						2020-08-13				2021-02-09		
NHP-2019-2020-RJ-741765 / Construction of automated water application model at Nanta farm of IMTI, Kota	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				146,153.85	0.00	Pending Implementation								2020-05-10		2020-05-15																									2020-10-13				2021-04-11
NHP-2019-2020-RJ-893622 / Construction/Renovation/Modernization of hostels at IMTI, Kota	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				230,769.23	0.00	Canceled								2020-03-10	2020-03-06	2020-03-15	2020-03-08																									2021-02-09			
NHP-2019-2020-RJ-421224 / Construction/Renovation of Training hostel at Jaipur	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				230,769.23	217,494.44	Signed								2020-02-19	2020-05-07	2020-02-24	2020-05-11																									2021-01-20			
IN-RAJASTHAN -162783-CW-RFB / Medium and deep piezometer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				419,230.77	0.00	Canceled								2020-03-04		2020-03-09																										2021-02-03			
NHP-2018-2019-RJ-214021-CW-SH-CU / District data center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				8,953.84	0.00	Under Implementation										2020-04-02	2020-10-26																									2020-11-24			
NHP-2018-2019-RJ-354417-CW-SH-CU / Regional data center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				4,830.76	0.00	Pending Implementation										2020-04-02																											2020-11-24		
NHP-2020-2021-RJ-128974_2 / Construction of 24 nos. of piezometer with double cap, platform and other civil works in Bikaner circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				65,846.15	0.00	Canceled								2020-07-25	2020-09-04	2020-07-30	2020-09-09																											2021-06-26	
NHP-2020-2021-RJ-384001_1 / Construction of 35 nos. of piezometer with double cap, platform and other civil works in Jodhpur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				110,769.23	0.00	Canceled								2020-07-25	2020-09-04	2020-07-30	2020-09-09																										2021-06-26		
NHP-2020-2021-RJ-620886_4 / Construction of 39 nos. of piezometer with double cap, platform and other civil works in Udaipur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				53,384.62	0.00	Canceled								2020-07-25	2020-09-04	2020-07-30	2020-09-09																										2021-06-26		
NHP-2020-2021-RJ-668790_2 / Construction of 73 nos. of piezometer with double cap, platform and other civil works in Jaipur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				189,230.77	0.00	Canceled								2020-07-25	2020-09-04	2020-07-30	2020-09-09																										2021-06-26		
NHP-2019-2020-RJ-258018_1 / Renovation/Modernization of Classrooms, Seminar hall, Mess, hostels etc. of IMTI, Kota	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				376,923.08	0.00	Under Implementation									2020-10-03	2020-11-20	2020-10-08	2020-12-01																										2021-09-04	
NHP-2020-2021-RJ-675785 / Gang Bhakra SCADA Control room at Sri Ganganagar	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				76,923.08	0.00	Under Implementation										2020-10-10	2020-10-27																									2021-06-03			
NHP-2020-2021-RJ-128974_1_1 / Construction of 24 nos. of piezometer with double cap, platform and other civil works in Bikaner circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				65,846.15	0.00	Pending Implementation								2020-11-25		2020-11-30																													2021-10-27
NHP-2020-2021-RJ-384001_1_1 / Construction of 35 nos. of piezometer with double cap, platform and other civil works in Jodhpur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				110,769.23	0.00	Pending Implementation								2020-11-25		2020-11-30																												2021-10-27	
NHP-2020-2021-RJ-620886_1_1 / Construction of 39 nos. of piezometer with double cap, platform and other civil works in Udaipur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				53,384.62	0.00	Pending Implementation								2020-11-25		2020-11-30																												2021-10-27	
NHP-2020-2021-RJ-668790_2_1 / Construction of 73 nos. of piezometer with double cap, platform and other civil works in Jaipur circle of CWD,Rajasthan under NHP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				189,230.77	0.00	Pending Implementation								2020-11-25		2020-11-30																													2021-10-27

GOODS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IN-RAJASTHAN -21107-CO-RFQ / Manual Rain Gauge equipment with measuring glass. 45 Nos	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,077.00	67.11	Completed								2017-07-20	2017-11-14							2017-08-10	2017-11-22	2017-09-09	2017-12-03		
IN-RAJASTHAN -40425-CO-RFB / RTDAS for State of Rajasthan	IBRD / 87250	Water Resources Monitoring System	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		2,353,846.15	4,642,031.07	Signed				2018-05-16	2018-06-04	2018-05-21	2018-06-12					2018-07-12	2018-07-31	2018-09-09	2019-01-03	2018-10-14	2019-03-05	2019-07-11			
NHP-2018-2019-RJ-198027-CO-NCB-DE / Discharge measurement equipment	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		319,230.77	0.00	Canceled				2018-07-01	2018-07-31	2018-07-06	2018-08-06					2018-08-17	2018-09-10	2018-10-30		2018-12-04		2019-06-02			
NHP-2018-2019-RJ-302457-CO-SH-QU / Manual SRG (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,076.92	2,647.31	Completed								2018-07-15								2018-09-09	2018-08-28	2019-03-08	2018-09-03		
NHP-2018-2019-RJ-573302-CO-NCB-DE / SCADA and gate sensors for other dams	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		461,538.46	450,166.94	Signed				2018-07-01	2018-08-08	2018-07-06	2018-08-09					2018-08-17	2018-09-18	2018-10-30	2019-01-01	2018-12-04	2019-03-01	2019-06-02			
NHP-2018-2019-RJ-270099-CO-SH-QU / LCD screen for conference / meeting room and procurement of video conference facility(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		46,153.85	0.00	Canceled								2018-08-06								2018-10-01		2019-03-30			
NHP-2018-2019-RJ-759763-CO-SH-QU / Software/models	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		38,461.54	0.00	Pending Implementation								2018-07-15								2018-09-09		2019-03-08			
NHP-2018-2019-RJ-596058 / Communication equipment for data center(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,538.46	1,430.01	Completed								2018-08-06								2018-10-01	2019-03-05	2019-03-30	2019-04-11		
NHP-2018-2019-RJ-551788 / Plotter/ printers for data center (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		13,846.15	6,058.06	Completed								2018-08-06								2018-10-01	2018-08-31	2019-03-30	2018-10-24		
NHP-2018-2019-RJ-416392 / Scanner for data center (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,615.38	1,448.58	Completed								2018-08-06								2018-10-01	2018-08-31	2019-03-30	2018-09-12		
NHP-2018-2019-RJ-293051 / Servers for data center (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,538.46	0.00	Canceled								2018-12-06								2019-01-31		2019-07-30			
NHP-2018-2019-RJ-235140 / Storage and back up devices for data center (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,538.46	0.00	Pending Implementation								2018-08-06								2018-10-01		2019-03-30			
NHP-2018-2019-RJ-632856 / DWLR with telemetry CSM	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		346,153.85	208,027.05	Signed				2018-09-15	2019-10-01	2018-09-20	2019-10-09					2018-11-01	2019-12-20	2019-01-14	2020-02-06	2019-02-18	2020-02-24	2019-08-17			
NHP-2018-2019-RJ-801730 / Development of information brochures(2018-19)	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,600.00	0.00	Canceled								2018-08-21								2018-10-16		2019-04-14			
NHP-2018-2019-RJ-330361 / Servers for hosting website and data services(2018-19)	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,461.54	0.00	Canceled								2018-09-06								2018-11-01		2019-04-30			
NHP-2018-2019-RJ-294757 / Internet charges for hosting(2018-19)	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,384.62	0.00	Canceled								2018-09-06								2018-11-01		2019-04-30			
NHP-2018-2019-RJ-334890 / Communication system for data exchange among agencies	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,692.31	0.00	Pending Implementation								2018-09-06								2018-11-01		2019-04-30			
NHP-2018-2019-RJ-997858 / Furnishing of center MTI Kota	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		153,846.15	0.00	Pending Implementation				2018-07-09				2018-07-14								2018-08-25		2018-11-07	2018-12-12	2019-06-10	
NHP-2018-2019-RJ-537251 / Installation of network, cabling etc & Training equipment/ LCD projector and screen	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,384.62	0.00	Canceled								2018-08-06								2018-10-01		2019-03-30			
IN-RAJASTHAN -72381-CO-RFB / Medium and deep piezometer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		419,230.77	0.00	Canceled				2018-09-15				2018-09-20								2018-11-01		2019-01-14	2019-02-18	2019-08-17	
NHP-2018-2019-RJ-796471 / Laptops for data center(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		11,076.92	10,540.62	Completed								2018-08-06								2018-10-01	2018-08-31	2019-03-30	2019-01-07		
NHP-2018-2019-RJ-060823 / Remote sensing based products (2018-19)	IBRD / 87250	Water Resources Information Systems	Post	Direct Selection	Direct			12,815.38	0.00	Canceled				2018-08-01				2018-08-06								2018-09-10		2019-03-09			
NHP-2018-2019-RJ-512724 / Procurement of high resolution topographical data products(2018-19)	IBRD / 87250	Water Resources Information Systems	Post	Direct Selection	Direct			23,076.92	0.00	Canceled				2018-08-01				2018-08-06								2018-09-10		2019-03-09			
NHP-2018-2019-RJ-652591 / Earth observation products	IBRD / 87250	Water Resources Information Systems	Post	Direct Selection	Direct			6,415.38	0.00	Canceled				2018-08-01				2018-08-06								2018-09-10		2019-03-09			

NHP-2019-2020-RJ-292235 / Distilled water plant	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,923.08	0.00	Pending implementation											2019-11-24				2020-01-19	2020-07-17				
NHP-2019-2020-RJ-251634 / Vacuum Cleaner	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,846.15	0.00	Pending implementation											2019-11-25				2020-01-20	2020-07-18				
NHP-2019-2020-RJ-588887 / Refrigerator	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,692.31	0.00	Canceled											2019-11-25				2020-01-20	2020-07-18				
NHP-2019-2020-RJ-268665_1 / Lab equipments for material testing lab	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		84,615.38	0.00	Canceled											2019-12-15				2020-02-09	2020-08-07				
NHP-2018-2019-RJ-854780 GO-SH-QU / Computer for data center(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		46,030.77	0.00	Canceled											2018-08-06				2018-10-01	2019-03-30				
IN-RAJASTHAN -152742-GORER / Lab equipments for material testing lab	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		84,615.38	91,618.68	Signed			2020-01-06	2019-12-19	2020-01-11									2020-02-22	2020-01-21	2020-05-06	2020-02-27	2020-06-10	2020-06-04	2020-12-07
NHP-2020-2021-RJ-433237 / Manual SRC(2020-21)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				4,615.38	3,933.44	Signed												2020-05-15				2020-06-30	2020-06-23	2020-07-30		
NHP-2020-2021-RJ-752946 / Laptops for data center(2020-21)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				11,076.92	0.00	Pending implementation												2020-05-15				2020-06-22	2020-07-31			
NHP-2020-2021-RJ-410818 / LCD screen for SPMU & Water Resources Informatic Centers	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				13,076.92	0.00	Pending implementation												2020-08-12				2020-10-07	2020-11-30			
NHP-2020-2021-RJ-534769 / installation of network, cabling etc & communication services(Broadband, Leasedline, MPLS etc) for Water Resource Informatic Center & VC.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				16,538.46	0.00	Pending implementation												2020-09-27				2020-11-05	2020-11-05			
NHP-2020-2021-RJ-238973 / Printers for design center & State water resources informatic center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				4,615.38	0.00	Pending implementation												2020-12-20				2021-01-24	2021-01-24			
NHP-2020-2021-RJ-129087 / Plotter/ printers for design center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				5,384.62	0.00	Pending implementation												2020-12-10				2021-01-15	2021-02-28			
NHP-2020-2021-RJ-885616 / Supply of Slide 2D software package including installation, technical support, training, updates etc	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct			10,769.23	0.00	Pending implementation				2020-10-01								2020-10-06				2020-11-10	2021-05-09			
NHP-2020-2021-RJ-230470 / Computer(Printers for Water Quality lab of Ground Water Department	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations				6,923.08	0.00	Under implementation												2020-05-10				2020-06-18	2020-06-18			
NHP-2020-2021-RJ-244143 / IT equipment for SPMU	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations				7,692.31	0.00	Under implementation												2020-05-10	2020-10-22			2020-06-26	2020-08-10			
NHP-2018-2019-RJ-651934 / Handheld GPS (2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,846.15	0.00	Canceled												2018-08-06				2018-10-01	2019-03-30			
NHP-2018-2019-RJ-551906 / Procurement of video conference facility	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Canceled												2019-02-06				2019-04-03	2019-09-30			
NHP-2018-2019-RJ-581558 / Software for data center(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,230.77	0.00	Canceled												2018-08-06				2018-10-01	2019-03-30			
NHP-2018-2019-RJ-436351- GO-SH-QU / Software for data center(2018-19)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		56,923.08	0.00	Canceled												2018-08-06				2018-10-01	2019-03-30			
NHP-2018-2019-RJ-362632 / SITC of Solar power(20KW)	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		23,076.92	0.00	Canceled												2019-02-12				2019-04-09	2019-10-06			
NHP-2019-2020-RJ-756810 / Supply & installation of GPS surveying instrument, and establishment of benchmarks on river / dam sites	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		56,923.08	0.00	Pending implementation												2020-08-06				2020-10-01	2021-03-30			
NHP-2020-2021-RJ-682664 / Supply of STAAD Pro software package including installation, technical support, training, updates etc	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct			18,461.54	0.00	Pending implementation				2020-10-01								2020-10-06				2020-11-10	2021-05-09			
NHP-2020-2021-RJ-246196 / Geotechnical License 1D & 2D Module, with technical support and product updates.	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct			10,769.23	0.00	Pending implementation				2020-06-30								2020-07-05				2020-08-09	2021-02-05			
NHP-2020-2021-RJ-230788 / Supply, installation and maintenance of SCADA on Canals system of Mahi Dam.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		461,538.46	0.00	Pending implementation				2020-10-20								2020-10-25			2020-12-06	2021-02-18	2021-03-25	2021-09-21		

NHP-2019-2020-RJ-50056_1 / UV Visible Spectrophotometer	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		46,153.85	0.00	Pending Implementation													2021-01-05																		2021-03-02						2021-08-29							
NHP-2019-2020-RJ-58887_1 / Refrigerator	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,615.38	0.00	Pending Implementation															2021-01-05																				2021-03-02						2021-08-29			
NHP-2019-2020-RJ-701949_1 / Digital EC Meter	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,692.31	0.00	Pending Implementation															2021-01-05																						2021-03-02						2021-08-29	
NHP-2019-2020-RJ-833486_1 / Digital pH meter	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,153.85	0.00	Pending Implementation															2021-01-05																							2021-03-02						2021-08-29

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																									
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																						
NHP-2018-2019-RJ-566978 / River cross section surveys	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		307,692.31	0.00	Pending Implementation															2018-07-30		2018-08-04												2018-09-15			2018-11-28			2019-01-02			2019-07-01				
IN-RAJASTHAN-93225-NC-RIC / Development of basin/sub basin state atlas	IBRD / 87250	Water Resources Information Systems	Post	Request for Bids	Open - National	Single Stage - Two Envelope		15,384.62	0.00	Canceled															2019-02-07		2019-02-12												2019-03-26			2019-06-08			2019-07-13			2020-01-09				
NHP-2018-2019-RJ-793638-1 / Hiring of experts/Procurement cum contract management, GIS & Remote sensing, MES, RTI, Hydromet Instrumentation) and Field staff(35 Nos.)	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,230.77	0.00	Canceled															2019-02-28	2019-10-30	2019-03-05	2019-12-04									2019-04-16	2020-02-10		2019-06-29			2019-08-03			2020-01-30						
NHP-2018-2019-RJ-474314 / Hiring of services for scanning and digitization of historical data, maps and Reports under National Hydrology Project	IBRD / 87250	Water Resources Information Systems	Post	Request for Bids	Open - National	Single Stage - Two Envelope		438,461.54	270,712.58	Signed															2019-07-31	2019-08-20	2019-08-05	2019-08-30									2019-09-16	2019-10-16		2019-11-29	2019-12-02	2020-01-03	2020-01-10			2020-07-01						
NHP-2019-2020-RJ-389792 / Digitization of command area maps	IBRD / 87250	Water Resources Information Systems	Post	Request for Bids	Open - National	Single Stage - Two Envelope		353,846.15	0.00	Canceled															2019-08-06		2019-08-11											2019-09-22			2019-12-05			2020-01-09			2020-07-07					
NHP-2020-2021-RJ-498302 / Bathymetric survey of reservoir using ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		246,153.85	0.00	Pending Implementation															2020-05-17		2020-05-24											2020-06-24			2020-07-28			2020-08-25			2021-08-25					
NHP-2020-2021-RJ-861795 / Hydro-geologist	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Canceled																																				2020-07-24			2020-07-24			
NHP-2020-2021-RJ-535829 / Development of rating curve on river cross section and establishment of benchmark	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		84,615.38	0.00	Canceled																																					2020-08-30			2021-02-26		
NHP-2020-2021-RJ-793298_1 / Development of rating curve on river cross section and establishment of benchmark	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		41,538.46	20,340.46	Under Implementation																2020-08-19	2020-08-31																						2020-10-14			2021-04-12

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion																																									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																																								
NHP-2018-2019-RJ-601794-CS-QCBS-NAT / Development of mobile application	IBRD / 87250	Water Resources Information Systems	Post	Consultant Qualification Selection	Open - National		46,153.85	0.00	Canceled	2018-07-30		2018-08-20		2018-10-03																																			2018-11-02			2018-12-07			2019-06-05												
NHP-2018-2019-RJ-796152-CS-QCBS-NAT / Create online e-library	IBRD / 87250	Water Resources Information Systems	Post	Consultant Qualification Selection	Open - National		23,076.92	0.00	Canceled	2018-08-01		2018-08-22		2018-10-05																																				2018-11-04			2018-12-09			2019-06-07											
NHP-2018-2019-RJ-444765-CS-QCBS-NAT / River basin management	IBRD / 87250	Water Resources Operations and Planning System	Prior	Quality And Cost-Based Selection	Open - National		1,230,769.23	0.00	Pending Implementation	2018-07-30		2018-08-20		2018-10-03																																						2018-10-31			2018-11-30			2019-01-04			2019-02-08			2020-02-08			
NHP-2018-2019-RJ-977784 / Benchmarking of Irrigation projects	IBRD / 87250	Water Resources Operations and Planning System	Post	Quality And Cost-Based Selection	Open - National		1,038,461.54	0.00	Pending Implementation	2019-07-31		2019-08-21		2019-10-04																																								2019-11-01			2019-12-01			2020-01-05			2020-02-09			2021-02-08	
NHP-2018-2019-RJ-760744 / Consultancy for design, architecture etc.	IBRD / 87250	Water Resources Monitoring System	Post	Consultant Qualification Selection	Open - National		15,384.62	0.00	Canceled	2018-08-16		2018-09-06		2018-10-20																																						2018-11-19			2018-12-24			2019-06-22									
NHP-2018-2019-RJ-289949 / Study of water availability, Dynamic land use land cover pattern and water quality for Bhalpur project	IBRD / 87250	Water Resources Operations and Planning System	Post	Quality And Cost-Based Selection	Open - National		76,923.08	0.00	Canceled	2018-07-30		2018-08-20		2018-10-03																																							2018-10-31			2018-11-30			2019-01-04			2019-02-08			2020-02-08		
NHP-2018-2019-RJ-220952-CS-SS-SS / Establishment of state chapter WRIS including integration with India WRIS	IBRD / 87250	Water Resources Information Systems	Post	Quality And Cost-Based Selection	Open - National		192,307.69	0.00	Canceled	2018-07-05		2018-07-26		2018-09-08																																									2018-10-06			2018-11-05			2018-12-10			2019-01-14			2020-01-14

NHP-2018-2019-RJ-316692 / Consultancy services for developing website	IBRD / 87250	Water Resources Information Systems	Post	Consultant Qualification Selection	Open - National		8,538.46	0.00	Canceled	2018-09-01	2018-09-22	2018-11-05								2018-12-05	2019-01-09	2019-07-08
---	--------------	-------------------------------------	------	------------------------------------	-----------------	--	----------	------	----------	------------	------------	------------	--	--	--	--	--	--	--	------------	------------	------------

INDIVIDUAL CONSULTANTS																						
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
NHP-2018-2019-RJ-374579 / Architecture Consultancy for IMT	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		15,384.62	13,154.51	Signed	2018-07-09	2019-02-06	2018-08-27	2019-02-22	2018-09-17	2019-02-22	2018-10-22	2019-02-21			2019-04-20		
NHP-2018-2019-RJ-793638 / Hiring of technical expert RS&GIS	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		61,538.46	0.00	Canceled	2018-08-07		2018-09-25		2018-10-16		2018-11-20				2019-05-19		
NHP-2018-2019-RJ-961781 / Hiring of technical expert IT	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		61,538.46	0.00	Canceled	2018-08-07		2018-09-25		2018-10-16		2018-11-20				2019-05-19		
NHP-2018-2019-RJ-778831 / Hiring of technical expert Procurement	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		30,769.23	0.00	Canceled	2018-08-07		2018-09-25		2018-10-16		2018-11-20				2019-05-19		
NHP-2018-2019-RJ-326985 / Hiring of technical expert water quality	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		61,538.46	0.00	Canceled	2018-08-07		2018-09-25		2018-10-16		2018-11-20				2019-05-19		
NHP-2019-2020-RJ-644876 / Development of decision tool for efficient utilization of water resources in parwati canal dam; Dholpur piped irrigation project of Rajasthan	IBRD / 87250	Water Resources Operations and Planning System	Post	Direct Selection	Direct		76,923.08	0.00	Pending Implementation	2019-04-22		2019-05-02				2019-07-06				2020-01-02		
NHP-2019-2020-RJ-241122 / Development of Mobile application for collection and dissemination of HydroMeteorological data	IBRD / 87250	Water Resources Information Systems	Post	Individual Consultant Selection	Open		15,384.62	0.00	Pending Implementation	2019-08-12		2019-09-30		2019-10-21		2019-11-25				2020-05-23		
NHP-2019-2020-RJ-394583 / Development of Mobile application for Project monitoring	IBRD / 87250	Water Resources Information Systems	Post	Individual Consultant Selection	Open		15,384.62	0.00	Pending Implementation	2019-09-10		2019-10-29		2019-11-19		2019-12-24				2020-06-21		
NHP-2019-2020-RJ-565859 / Consultancy for design, architecture for Ground Water Department	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open		3,076.92	0.00	Pending Implementation	2019-09-20		2019-11-08		2019-11-29		2020-01-03				2020-07-01		
IN-RAJASTHAN-152745-CS-NDV / Preparation of estimation for motorization and electrification of gates of Bhakra & Gang Canal	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open		1,538.46	0.00	Pending Implementation	2020-01-10		2020-02-28		2020-03-20		2020-04-24				2020-10-21		
NHP-2020-2021-RJ-125832_2 / Hiring of Hydromet Instrumentation Expert	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		38,461.54	676.92	Signed	2020-07-20	2020-09-21	2020-09-07	2020-10-22	2020-09-28	2020-11-13	2020-11-02	2020-12-21			2021-05-01		
NHP-2020-2021-RJ-334531_1 / Hiring of Hydro-geologist	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		30,769.23	0.00	Canceled	2020-07-22	2020-09-29	2020-09-09		2020-09-30		2020-11-04				2021-05-03		
NHP-2020-2021-RJ-447055_1 / Hiring of IT Expert	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		38,461.54	0.00	Canceled	2020-07-20	2020-09-21	2020-09-07		2020-09-28		2020-11-02				2021-05-01		
NHP-2020-2021-RJ-639725_3 / Hiring of Remote Sensing and GIS Expert	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		38,461.54	0.00	Pending Implementation	2020-07-20		2020-09-07		2020-09-28		2020-11-02				2021-05-01		
NHP-2020-2021-RJ-334531_1_1 / Hiring of Hydro-geologist	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		30,769.23	0.00	Under Implementation	2020-12-08	2020-12-16	2021-01-26		2021-02-16		2021-03-23				2021-09-19		
NHP-2020-2021-RJ-447055_1_1 / Hiring of IT Expert	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		38,461.54	0.00	Under Implementation	2020-12-07	2020-12-18	2021-01-25		2021-02-15		2021-03-22				2021-09-18		
NHP-2020-2021-RJ-410840 / Contract Management cum Procurement Expert	IBRD / 87250	Institutional Capacity Enhancement	Post	Individual Consultant Selection	Open		21,538.46	0.00	Pending Implementation	2020-12-31		2021-02-18		2021-03-11		2021-04-15				2021-10-12		