

## PROCUREMENT PLAN (Textual Part)

**Project information:** *Republic of Niger, Niger integrated water security platform project - P174414*

**Project Implementation agency:** PPA Coordination Unit of PISEN

**Date of the Procurement Plan:** December 12, 2020

**Period covered by this Procurement Plan:** December 12, 2020 to December 31, 2021

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market as set out in Act No. 2011-37 of October 28, 2011 covering general principles, control and regulation of public procurement and public service delegations in Niger and Decree No. 2016-641/PRN/PM of 21/December 2016 on the Code of Public Procurement and Public Service Delegations, the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Code of Public Procurement and Public Service Delegations, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- a. *the tender/proposal file obliges the Bidder/Proposaler submitting a Offer/Proposal to file a signed approval, which will be attached to any potential contract, to confirm that it applies and complies with the*

- Bank's Anti-Corruption Guidelines, including without limitation, the Bank's right to sanction and the Bank's rights for inspection and audit;*
- b. Contracting documents include provisions, agreed with the Bank, to adequately mitigate environmental, social risks and impacts (including sexual exploitation and abuse and gender-based violence), hygiene and safety ("ESHS");*
  - c. the Bank's rights to review the file and procurement activities;*
  - d. the existence of an effective complaints' mechanism; And*
  - e. the management and archiving of files related to the Contracting Process.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *"Not Applicable"*

***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *"Not Applicable"*

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***). *Specify for each*

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

**PROCUREMENT PLAN** Niger : Niger Integrated Water Security Platform Project (Niger-IWSP Project)

**General Information**  
 Country: Niger Bank's Approval Date of the Original Procurement Plan: 2020-12-20  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-02-10)  
 Project ID: P174414 GPN Date:  
 Project Name: Niger Integrated Water Security Platform Project (Niger-IWSP Project)  
 Loan / Credit No: / , IDA / V3590  
 Executing Agency(ies) PPA IMPLEMENTATION UNIT OF IWSP PROJECT

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PISEN-2021-001 / Acquisition de matériel informatique, bureautique pour le comité de préparation (7 Ordinateurs portables+ accessoires, 1 stabilisateur de tension + accessoires, 10 disques durs externes de 2 To )	/		A posteriori	Demande de prix	Limited	Single Stage - One Enveloppe		19,046.00	0.00	En attente d'exécution								2021-02-26								2021-04-23		2021-10-20
PISEN-2021-002 / Achat de 2 véhicules 4X4 avec tous les documents administratifs pour la liaison de l'équipe de préparation et les missions de terrain	/		A posteriori	Demande de prix	Limited	Single Stage - One Enveloppe		145,455.00	0.00	En attente d'exécution								2021-02-06								2021-04-03		2021-09-30
PISEN-2021-003 / Acquisition de mobiliers de bureaux pour le comité de préparation	/		A posteriori	Demande de prix	Limited	Single Stage - One Enveloppe		27,000.00	0.00	En attente d'exécution								2021-02-08								2021-04-05		2021-10-02
PISEN-2021-004 / Acquisition d'un logiciel de Gestion Financière et Comptable, y compris le paramétrage	/		A posteriori	Passation de marché de gré à gré	Direct			55,000.00	0.00	En attente d'exécution				2021-01-05			2021-01-10									2021-02-14		2021-08-13

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
PISEN-2021-010 / Etude sur le développement local et l'engagement citoyen du projet de la plateforme intégrée de la sécurité de l'eau au Niger (PISEN).	/		A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		91,000.00	0.00	En cours d'exécution	2021-02-15	2021-01-27	2021-03-08	2021-02-05	2021-04-21											2021-05-21		2021-06-25	2021-12-22
PISEN-2021-011 / Etude sur le genre et l'impact du changement climatique sur les femmes et les mécanismes d'adaptation du projet plateforme intégrée de sécurité de l'eau au Niger (PISEN)	/		A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		90,000.00	0.00	En cours d'exécution	2021-02-10	2021-01-27	2021-03-03	2021-02-05	2021-04-16											2021-05-16		2021-06-20	2021-12-17
PISEN-2021-018 / Consultant pour l'élaboration du manuel de procédures et d'opération	/		A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		8,182.00	0.00	En attente d'exécution	2021-01-14			2021-02-04	2021-03-20											2021-04-19		2021-05-24	2021-11-20
PISEN-2021-005 / Etudes de faisabilité des activités et d'opérationnalisation de la Gestion Intégrée des Ressources en Eau (IGRE) dans la zone des sept (7) sous bassins couverts par le PISEN	/		A priori	Sélection fondée sur la qualité et le coût	Open - International		500,000.00	0.00	En cours d'exécution	2021-01-11	2020-12-24	2021-01-15	2021-01-12	2021-02-28				2021-03-28		2021-04-27			2021-06-01		2021-07-06		2022-07-06	
PISEN-2021-006 / Etudes d'APS - APD et DAO et contrôle et surveillance des travaux d'Hydraulique Rurale, d'Assainissement dans les zones Ouest et Nord (Tillabéri, Dossou, Tahoua et Agadez) des quatre (4) sous bassins couverts par le PISEN	/		A priori	Sélection fondée sur la qualité et le coût	Open - International		550,000.00	0.00	En cours d'exécution	2021-02-07	2020-12-24	2021-02-12	2021-01-12	2021-03-28				2021-04-25		2021-05-25			2021-06-29		2021-08-03		2022-08-03	

PISEN-2021-007 / Etudes d'APS - AFD et DAO et contrôle et surveillance des travaux d'Hydraulique Rurale, d'Assainissement dans les zones Centre et Est (Maradi, Zinder et Diffa) des trois (3) sous bassins couverts par le PISEN	/	A priori	Sélection fondée sur la qualité et le coût	Open - International		500,000.00	0.00	En cours d'exécution	2021-02-07	2020-12-24	2021-02-12	2021-01-12	2021-03-28			2021-04-25	2021-05-25	2021-06-29	2021-08-03	2022-08-03
PISEN-2021-008 / Etudes de restauration des écosystèmes, de mobilisation des ressources en eau et d'aménagements agricoles dans les zones Ouest et Nord (Tillabéri, Douso, Tahoua et Agadez des quatre (4) sous bassins couverts par le PISEN	/	A priori	Sélection fondée sur la qualité et le coût			550,000.00	0.00	En cours d'exécution	2021-02-02	2020-12-26	2021-02-07	2021-01-12	2021-03-23			2021-04-20	2021-05-20	2021-06-24	2021-07-29	2022-07-29
PISEN-2021-009 / Etudes de restauration des écosystèmes, de mobilisation des ressources en eau et d'aménagements agricoles dans les zones centre et Est (Maradi, Zinder et Diffa) des trois (3) sous bassins couverts par le PISEN	/	A priori	Sélection fondée sur la qualité et le coût	Open - International		500,000.00	0.00	En cours d'exécution	2021-03-10	2020-12-25	2021-03-15	2021-01-07	2021-04-28			2021-05-26	2021-06-25	2021-07-30	2021-09-03	2022-09-03
PISEN-2021-012 / Etude sur le contrôle de la qualité de l'eau de consommation humaine et le profil épidémiologique des maladies à transmission hydrique dans les Sept (7) bassins versants de Plate - Forme Intégrée de Sécurité de l'Eau au Niger (PISEN)	/	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		332,273.00	0.00	En cours d'exécution	2021-02-15	2020-12-22	2021-02-20	2021-01-04	2021-04-05			2021-05-03	2021-06-02	2021-07-07	2021-08-11	2022-08-11
PISEN-2021-020 / Cabinet pour l'audit externe du PPF	/	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		55,000.00	0.00	En attente d'exécution	2021-11-10		2021-12-01		2022-01-14			2022-02-11	2022-03-13	2022-04-17	2022-05-22	2023-05-22

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PISEN-2021-013 / Consultant Individuel en qualité de gestionnaire financier et comptable pour la préparation du PISEN	/		A posteriori	Individuel	Open		16,364.00	0.00	En attente d'exécution	2021-01-04		2021-02-22		2021-03-15		2021-04-19		2021-10-16	
PISEN-2021-014 / Consultant Individuel pour l'élaboration des instruments de sauvegardes (CGES, CPRP)	/		A posteriori	Individuel	Limited		50,000.00	0.00	En cours d'exécution	2021-01-05	2021-01-12	2021-01-10		2021-01-31		2021-03-07		2021-09-03	
PISEN-2021-015 / Consultant individuel pour l'élaboration de Plan de gestion intégré des pesticides (PGIPP)	/		A posteriori	Individuel	Limited		10,000.00	0.00	En cours d'exécution	2021-01-13	2021-01-27	2021-01-18		2021-02-08		2021-03-15		2021-09-11	
PISEN-2021-016 / Consultant Individuel pour l'élaboration du plan de gestion de la biodiversité	/		A posteriori	Individuel	Limited		10,000.00	0.00	En cours d'exécution	2021-01-13	2021-01-27	2021-01-18		2021-02-08		2021-03-15		2021-09-11	
PISEN-2021-017 / Consultant individuel pour l'élaboration d'une procédure de Gestion de la Main d'œuvre (PGMO)	/		A posteriori	Individuel	Limited		10,000.00	0.00	En cours d'exécution	2021-01-13	2021-01-12	2021-01-18		2021-02-08		2021-03-15		2021-09-11	
PISEN-2021-019 / Consultant en charge de l'élaboration du PPSD du PISEN	/		A posteriori	Individuel	Limited		55,000.00	0.00	En cours d'examen	2021-01-02		2021-01-07		2021-01-28		2021-03-04		2021-08-31	
PISEN-2021-14 A / Consultant individuel pour l'élaboration du CPRP du PISEN	IDA / V3590		A posteriori	Individuel	Limited		25,000.00	0.00	En attente d'exécution	2021-02-04		2021-02-09		2021-02-19		2021-02-23		2021-03-25	
PISEN-2021-021 / Consultant individuel pour l'élaboration du CGES du PISEN	IDA / V3590		A posteriori	Individuel	Limited		25,000.00	0.00	En attente d'exécution	2021-02-08		2021-02-11		2021-02-12		2021-02-28		2021-03-30	