

Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan: March, 2017**
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan: March 17 to Jan 2018.**

II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	5	High
2.	(Goods; Information Technology & Non-Consulting Services)	1.5	High
3.	Consultant Services (Firms)	0.5	High
4.	Consultant Services (Individual Consultants)	0.2	High

2. **Pre-qualification NA**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines): NA**
4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files
5. **Any Other Special Procurement Arrangements: Domestic Preference shall apply.**
6. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.

March 17, 2017

9. Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

PROCUREMENT PLAN Uganda : Energy for Rural Transformation III

General Information

Country: Uganda Bank's Approval Date of the Original Procurement Plan: 2017-03-22
 Project ID: P133312 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-26
 Project Name: Energy for Rural Transformation III GPN Date:
 Loan / Credit No: IDA / 56530
 Executing Agency(ies) Rural Electrification Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
UG-REA-40437-CW-RFB / Construction of ERT-3 grid extension projects in East Track Lot 1 (Kiganda-Mile 16 with tee-off Katabalanga & Kiyamirizi) and Construction of ERT-3 grid extension projects in East Track Lot 2: Ruhumba - Kashwa with tee-off Rwebishuri (123km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,652,600.00	8,209,845.45	Signed					2017-10-30	2017-12-22	2018-01-05	2017-12-28			2018-02-23	2018-04-03	2018-05-14	2018-10-23	2018-07-18	2018-12-03	2019-12-18		
UG-REA-14928-CW-RFB / Construction of ERT-3 grid extension projects in East Track Lot 1 (Kiganda-Mile 16 with tee-off Katabalanga & Kiyamirizi)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				5,688,800.00	0.00	Canceled					2017-08-17		2017-09-25					2017-12-12	2018-04-03	2018-01-11		2018-05-14		2019-10-15	
UG-REA-18286-CW-RFB / Construction of ERT-3 grid extension projects in East Track Lot 2: Ruhumba - Kashwa with tee-off Rwebishuri (123km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				4,963,800.00	0.00	Canceled					2017-08-17		2017-09-25					2017-12-12	2018-04-03	2018-01-11		2018-05-16		2019-09-13	
UG-REA-59119-CW-RFB / Procurement of contractors to implement works for grid intensification in Western, Central and Ruvizi service territories under Lot 1, Lot 2 and Lot 3	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - National	Single Stage - One Envelope				4,499,122.00	2,549,572.06	Signed					2018-06-28	2018-09-26	2018-07-19	2018-10-05				2018-09-10	2018-12-21	2018-11-26	2019-09-30	2019-01-07	2020-01-23	2020-06-12	
UG-REA-71500-CW-RFB / Batch 1 for intensification works in Umeme Area	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,000,000.00	3,516,291.97	Signed					2018-11-15	2019-01-11	2018-12-24	2019-01-24				2019-01-14	2019-02-18	2019-02-18	2019-03-24	2019-05-30	2020-07-22		
UG-REA-14709-CW-RFB / Construction of ERT-3 grid extension projects in Lot C (220km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,603,000.00	7,134,354.51	Signed					2019-08-12	2019-12-06	2019-08-26	2019-12-09				2019-10-17	2020-01-31	2019-11-27	2020-04-07	2020-01-10	2020-07-07	2021-05-09	
UG-REA-14712-CW-RFB / Construction of ERT-3 grid extension projects in Lot B (320km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				15,439,600.00	11,983,726.75	Signed					2019-07-22	2019-11-26	2019-08-05	2019-11-26				2019-09-25	2020-01-14	2019-11-05	2020-04-07	2019-12-24	2020-08-03	2021-04-23	
UG-REA-14892-CW-RFB / Construction of ERT-3 grid extension projects in Lot E (214km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,803,600.00	6,598,458.57	Signed					2019-08-12	2019-12-06	2019-08-26	2019-12-09				2019-10-17	2020-01-31	2019-11-27	2020-04-21	2021-05-09	2020-07-08	2021-11-05	
UG-REA-14896-CW-RFB / Construction of ERT-3 grid extension projects in Lot A (307km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				11,757,137.00	0.00	Under implementation					2019-07-22	2020-05-08	2019-08-06					2019-09-26		2019-11-06		2019-12-24		2021-04-23	
UG-REA-14909-CW-RFB / Construction of ERT-3 grid extension projects in East Track Lot 3 (Wandi-Yumbo-Moyo) and East Track Lot 4 (Onduparika-Odrumachu-Abiria)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				13,070,400.00	12,913,480.79	Signed					2019-03-13	2019-05-29	2019-03-18	2019-05-29				2019-05-08	2019-07-31	2019-07-03	2019-11-29	2019-09-02	2020-01-15	2020-12-31	
UG-REA-18290-CW-RFB / Construction of ERT-3 grid extension projects in Lot D (219km)	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				8,374,800.00	8,166,538.33	Signed					2019-08-12	2019-11-20	2019-08-26	2019-11-20				2019-10-17	2020-01-15	2019-11-27	2020-04-07	2020-01-10	2020-07-08	2021-05-10	
UG-REA-115580-CW-RFB / Procurement of contractors to implement works for grid intensification in 10 STAs - North North Western, Northern, West Nile, North Eastern, Eastern, Central North, Southern, South Western, North Western, and Mid-Western	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope				14,965,016.52	0.00	Under implementation					2019-07-08	2019-11-20	2019-07-31	2019-11-21				2019-09-13	2020-01-15	2019-10-14	2020-05-27	2019-12-30		2021-02-27	
UG-REA-113460-CW-RFB / Batch 2 for Grid Intensification works in Umeme area	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,893,000.00	4,869,672.81	Signed					2019-06-21	2019-06-25	2019-06-27	2020-03-16				2019-08-01	2019-08-01	2019-08-26	2019-09-11	2019-10-01	2020-01-27	2020-11-29	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

UG-REA-14924-GO-RFQ / Supply of Inspector's Measurement Equipment	IDA / 56530	On-grid Energy Access	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,765.00	0.00	Pending implementation								2017-08-07								2017-10-18	2019-01-16
UG-REA-14619-GO-RFB / Supply of (02) Double Cabin Pick-ups and (01) Station Wagon for REA and (01) Double Cabin Pick-up for UNBS	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - National	Single Stage - One Envelope		244,000.00	0.00	Cancelled					2017-09-11	2017-10-16			2017-11-15		2017-11-29				2018-01-10	2018-03-26	
UG-REA-8728-GO-RFB / Supply of a Double Cabin Pick-up for UNBS	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope		49,000.00	0.00	Cancelled					2017-05-30	2017-06-04			2017-07-16		2017-08-15			2017-09-19	2018-03-18		
UG-REA-14929-GO-RFB / Design, supply, installation and training of PV testing equipment for - Lot 1: PV modules Lot 2: Charge controllers Lot 3: PV batteries Lot 4: PV inverters Lot 5: PV lights Lot 6: PV field testing kits*	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	0.00	Cancelled					2017-05-30	2017-06-04			2017-07-16		2017-08-15		2017-09-19	2018-03-18			
UG-REA-14916-GO-RFQ / Supply of ICT Equipment (Laptops, Tablets & Projector)	IDA / 56530	On-grid Energy Access	Post	Request for Quotations	Open - National	Single Stage - One Envelope		27,750.00	0.00	Cancelled						2017-07-10									2017-11-30	2018-04-02	
UG-REA-54564-GO-RFQ / Supply of (02) Double Cabin Pick-ups and (01) Station Wagon	IDA / 56530	On-grid Energy Access	Post	Request for Quotations	Limited	Single Stage - One Envelope		195,000.00	163,883.38	Signed						2018-04-03	2018-05-16							2018-06-08	2018-12-05	2018-09-06	
UG-REA-59113-GO-RFQ / Supply of the aerial imagery equipment and software	IDA / 56530	On-grid Energy Access	Post	Request for Quotations	Limited	Single Stage - One Envelope		48,420.00	21,205.19	Signed						2018-05-02	2019-04-09							2018-06-15	2019-07-01	2018-08-06	
UG-REA-81485-GO-RFQ / Supply of aerial imagery software and equipment	IDA / 56530	On-grid Energy Access	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	15,314.89	Signed						2018-10-30	2018-12-14							2018-12-10	2019-01-31	2019-01-11	
UG-REA-108808-GO-RFB / Procurement of 20,000 ready boards	IDA / 56530	On-grid Energy Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,820,000.00	1,428,048.00	Signed				2019-04-21	2019-11-15	2019-05-10	2019-12-04			2019-07-01	2020-01-17	2019-07-31	2020-04-07	2019-09-27	2020-08-10	2020-02-26	
UG-REA-113430-GO-RFB / Purchase of 4 single cabin pick-ups and 2 double cabin pick-ups for supervision of field works under lines 1-4 and interconnection works under Umembe and other STs	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope		316,000.00	279,823.70	Signed				2019-05-18	2019-07-09	2019-05-22			2019-06-05	2019-07-19	2019-06-21	2020-01-13	2019-07-29	2020-06-16	2019-10-29		
UG-REA-199656-GO-RFQ / Supply of Video/Call Conferencing System	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope		77,000.00	0.00	Pending implementation				2020-10-28		2020-11-06			2020-12-01		2021-01-02			2021-01-24	2021-05-25		
UG-REA-205191-GO-RFB / Procurement of test tools and equipment	IDA / 56530	On-grid Energy Access	Post	Request for Bids	Open - National	Single Stage - One Envelope		280,000.00	0.00	Pending implementation				2020-12-04		2020-12-10			2021-01-12		2021-02-19			2021-03-18	2021-06-18		

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-REA-14661-NC-DIR / Services for Independent Verification Agent for non-OBA connections	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct			770,000.00	701,364.00	Signed							2017-05-24	2017-10-11	2017-06-07						2017-11-17	2018-11-20	2020-05-15	
UG-REA-14710-NC-DIR / Procurement of an Independent Verification Agent (IVA) for the Rural Electricity Household Connections under OBA Project, Lot 1: Umembe and non Umembe Connections	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct			462,057.80	0.00	Pending implementation					2016-08-01		2016-08-01								2016-11-07		2017-07-29	
UG-REA-14708-NC-DIR / Procurement of a wayleaves management software	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct			135,000.00	0.00	Cancelled						2017-06-19		2017-07-24							2017-12-27		2020-06-24	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UG-REA-14911-CS-QCBS / Consultancy Services for construction supervision of Fast Track Lot 1 (Kiganda-Mile 16 with tee-off Katabalanga & Kibaymirizi) and Fast Track Lot 2 (Ruhumba-Kashwa with tee-off Ruwibushu)	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International		580,000.00	2,342,140.49	Signed			2016-11-16	2017-09-24	2016-12-07		2017-05-31	2017-10-13			2017-06-28		2017-07-28	2018-04-10	2017-09-01	2018-09-18	2017-10-06	2019-02-21	2018-10-06
UG-REA-14274-CS-QCBS / Consultancy Services for RAPs, review of engineering designs, preparation of bidding documents, procurement support, construction supervision and project management for Lot 1	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International		1,930,000.00	0.00	Cancelled			2017-05-31	2017-10-04	2017-06-21		2017-08-04	2018-01-15			2017-09-01	2018-03-29	2017-10-01	2018-07-11	2017-11-05	2018-09-04	2017-12-10		2018-12-10

UG-REA-16031-CS-QCBS / Consultancy Services for RABs, review of engineering designs, preparation of bidding documents, procurement support, construction supervision and project management for Lot 2.	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	2,010,000.00	2,348,549.51	Signed	2017-05-31	2017-10-04	2017-06-21	2017-07-15	2017-08-04	2018-01-15			2017-09-01	2018-03-29	2017-10-01	2018-09-04	2017-11-05	2018-11-06	2017-12-10	2019-07-08	2018-12-10
UG-REA-14862-CS-CQS / Consultancy Services for EIA for Lot B	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	150,000.00	136,162.66	Signed	2015-08-13	2015-08-13	2015-09-03		2016-06-16	2016-06-01							2016-12-02	2016-12-02	2017-05-31	2017-05-07	2017-09-26
UG-REA-14869-CS-CQS / Consultancy Services for EIA for Lot D	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	100,000.00	86,438.87	Signed	2015-07-13	2015-07-13	2015-08-03		2016-06-10	2016-06-01							2016-12-02	2016-12-02	2017-05-31	2017-05-09	2017-09-26
UG-REA-14849-CS-CQS / Consultancy Services for EIA for Lot A	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	140,000.00	127,732.49	Signed	2015-09-13	2015-09-13	2015-10-04		2016-06-24	2016-03-11							2016-12-02	2016-12-02	2017-05-31	2017-05-17	2017-09-26
UG-REA-14864-CS-CQS / Consultancy Services for EIA for Lot E	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	100,000.00	91,363.27	Signed	2015-07-13	2015-07-13	2015-08-03		2016-06-10	2016-06-01							2016-07-10	2016-12-02	2017-05-31	2017-05-09	2017-09-26
UG-REA-14836-CS-CQS / Consultancy Services for EIA for Lot C	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	100,000.00	90,479.54	Signed	2015-07-13	2015-07-13	2015-08-05		2016-06-10	2016-06-16							2016-07-10	2017-10-12	2017-05-31	2017-05-10	2017-09-26
UG-REA-8819-CS-QCBS / Consultancy Services for Review of Engineering Designs, Preparation of Bidding Documents and construction supervision for Lot 12, Ngata & Lot 13, Dokolo	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	599,200.00	0.00	Canceled	2015-05-19		2015-06-09		2015-07-23				2015-08-20		2015-09-19		2015-10-24		2015-11-28		2016-11-27
UG-REA-14841-CS-QCBS / Consultancy services for construction supervision of Fast Track Lot 3 (Wandi-Yumbo-Moyo) and Fast Track Lot 4 (Onduparka-Odramachu-Abirisa)	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	862,500.00	0.00	Canceled	2017-06-15		2017-07-06		2019-05-08				2019-06-05		2019-07-05		2019-08-30		2019-11-15		2020-08-24
UG-REA-18292-CS-QCBS / Consultancy Services for Community mobilization to achieve Connections	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	1,000,000.00	0.00	Canceled	2017-06-20		2017-07-24		2017-09-29				2017-12-15		2017-12-15		2018-03-09		2018-06-25		2021-01-21
UG-REA-18282-CS-QCBS / Consultancy services for construction supervision of Fast Track Lot 3 (Wandi-Yumbo-Moyo) and Fast Track Lot 4 (Onduparka-Odramachu-Abirisa)	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	862,500.00	1,172,730.97	Signed	2017-10-16	2017-12-20	2017-11-06	2018-02-06	2018-01-29	2018-09-05			2018-03-19	2018-11-12	2018-05-03	2019-04-01	2018-06-25	2019-11-19	2018-09-24	2019-12-20	2021-06-17
UG-REA-30858-CS-CQS / Consultancy Services for an Integrated Environmental, Health and Safety Management System for the Rural Electrification Program	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	80,000.00	82,612.91	Signed	2017-10-10	2017-09-24	2017-10-31		2017-12-14	2018-05-02							2018-01-13	2018-08-18	2018-02-17	2018-10-22	2018-08-16
UG-REA-14902-CS-INDV / Technical Consultant to identify equipment and training needs for UNBS technical staff	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - National	64,960.00	0.00	Canceled	2017-06-16		2017-06-30										2017-08-30		2017-10-10		2018-05-08
UG-REA-14899-CS-CQS / Accreditation to Test Laboratory as per ISO/IEC 17025	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - International	20,000.00	0.00	Canceled	2017-06-16		2017-06-30		2017-07-27								2017-08-30		2017-09-19		2018-05-02
UG-REA-14905-CS-CQS / Accreditation of UNBS Inspection Services (Imports & Market Surveillance) to ISO 17020	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open - International	21,500.00	0.00	Canceled	2017-08-28		2017-09-11		2017-10-07								2017-11-11		2017-12-01		2018-07-14
UG-REA-4445-CS-QCBS / Consultancy services for marketing and mobilisation for connections	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	2,750,000.00	785,201.90	Signed	2018-05-18	2018-05-16	2018-07-02	2018-07-12	2018-08-30	2019-06-24			2018-11-08	2019-08-26	2018-12-08	2019-12-23	2019-02-22	2020-04-19	2019-05-16	2020-06-18	2022-03-11
UG-REA-67362-CS-QCBS / Services for Independent Verification Agent for 87k connections (ERT-3 87k)	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	870,000.00	838,807.00	Signed	2018-06-29	2018-08-27	2018-07-20	2018-09-12	2018-08-09	2019-05-10			2018-10-12	2019-07-01	2018-10-26	2019-09-28	2019-01-03	2019-12-11	2019-03-16	2019-12-20	2021-09-14
UG-REA-107573-CS-QCBS / Consultancy Services for RABs, review of engineering designs, preparation of bidding documents, procurement support, construction supervision and project management for Lot 1	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	1,930,000.00	2,512,906.95	Signed	2017-10-04		2017-10-25		2018-01-15				2018-03-29		2018-07-11		2018-09-04	2019-05-06	2019-04-19	2019-05-30	2020-07-09
UG-REA-115592-CS-QCBS / Consultancy services for mobilization of connections	IDA / 56530	On-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	1,100,000.00	0.00	Canceled	2019-05-31	2019-07-12	2019-06-28	2019-08-06	2019-08-07				2019-09-26		2019-11-11		2020-01-14		2020-02-17		2021-02-16
UG-REA-143341-CS-QCBS / Consultancy services for Connections data cleaning and updating	IDA / 56530	Off-grid Energy Access	Prior	Quality And Cost-Based Selection	Open - International	1,605,750.00	0.00	Under Implementation	2019-11-01	2019-11-11	2019-11-22	2019-11-19	2020-01-05	2020-05-21			2020-02-02	2020-06-19	2020-03-03	2020-08-07	2020-04-07		2020-05-12		2021-02-06

UG-REA-144934-CS-CDS / Consultancy services for strengthening and promoting the use of Geographic Information systems (GIS) in Uganda's energy sector	IDA / 56530	On-grid Energy Access	Post	Consultant Qualification Selection	Open – National		120,000.00	0.00	Under Implementation	2019-11-19	2019-12-10	2019-11-25		2019-12-30	2020-03-18				2020-03-23	2020-04-08	2020-05-23
---	-------------	-----------------------	------	------------------------------------	-----------------	--	------------	------	----------------------	------------	------------	------------	--	------------	------------	--	--	--	------------	------------	------------

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-REA-14704-CS-CDS / Consultancy Services for RAPS for Fast Track Lot 3 (Wandi-Yumbe-Moyo) and Fast Track Lot 4 (Onduparika-Odramachu-Abrira)	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		220,000.00	169,860.29	Signed	2015-05-20	2015-07-09	2015-07-27	2015-07-27				2016-05-30	2016-05-30	2016-11-26	
UG-REA-15974-CS-INDV / Project Engineer (01)	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open		270,000.00	175,668.29	Signed	2017-05-26	2017-07-06	2017-07-24	2018-03-29	2017-10-17	2018-08-01		2017-11-06	2018-06-12	2021-11-12	
UG-REA-15975-CS-INDV / Project Engineer (01)	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open		270,000.00	175,668.29	Signed	2017-05-26	2017-07-06	2017-07-24	2018-03-29	2017-10-17	2018-08-01		2017-11-06	2018-06-12	2021-11-12	
UG-REA-16000-CS-CDS / Consultancy services for review of engineering designs & bidding documents for Fast Track Lot 1 (Kiganda-Mile 16 with tee-off Katabalanga & Kibyamirizi)	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		54,500.00	54,500.00	Signed	2015-05-20	2015-07-09	2015-07-27	2015-07-27				2016-06-13	2016-06-13	2018-07-30	
UG-REA-14313-CS-INDV / Procurement Specialist	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open		105,000.00	206,283.82	Signed	2016-04-08	2016-04-12	2016-11-16	2017-02-10	2017-03-02	2017-03-01		2017-03-24	2017-03-24	2019-03-24	
UG-REA-8825-CS-CDS / Consultancy Services for Review of Engineering Designs & Preparation of Bidding Document for Fast Track Lot 2 (Ruhumba-Kabwa with tee-off Rwebishuri)	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct		61,500.00	0.00	Pending Implementation	2015-04-26		2015-05-06					2015-07-10		2016-01-06	
UG-REA-013 / Senior Social Development Officer (01)	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open		210,000.00	176,280.61	Signed	2017-06-19	2017-07-21	2017-08-23	2018-03-15	2017-10-23	2018-11-14		2017-11-30	2018-06-04	2021-12-01	
UG-REA-14881-CS-CDS / Consultancy services for review of engineering designs & bidding documents for Fast Track Lot 3 (Wandi-Yumbe-Moyo) and Fast Track Lot 4 (Onduparika-Odramachu-Abrira)	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		172,900.00	0.00	Cancelled	2017-05-15	2017-09-08	2017-06-07					2017-11-10		2018-12-05	
UG-REA-18276-CS-CDS / Consultancy services for review of engineering designs & bidding documents for Fast Track Lot 3 (Wandi-Yumbe-Moyo) and Fast Track Lot 4 (Onduparika-Odramachu-Abrira)	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct		172,900.00	199,150.00	Signed	2017-06-19	2017-08-22	2017-07-12	2017-11-24				2017-11-13	2018-08-20	2019-01-28	
UG-REA-8815-CS-CDS / Consultancy Services for environmental audit for three lines constructed under ERT II restructuring, intensification of the 9 lines and agricultural farms	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		95,000.00	0.00	Cancelled	2016-11-30		2016-12-10					2017-02-13		2017-08-12	
UG-REA-14921-CS-CDS / Consultancy Services for update of EIA and RAPS for Fast track Lot 2 (Ruhumba-Kabwa with tee-off Rwebishuri)	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		75,000.00	0.00	Cancelled	2016-11-30	2017-06-30	2016-12-10					2017-02-13		2017-08-12	
UG-REA-8888-CS-INDV / Wayleaves Officer	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		80,925.00	58,138.93	Signed	2017-10-02	2017-08-17	2018-01-08	2018-03-01	2018-04-05	2018-05-02		2018-05-10	2018-07-02	2020-05-11	
UG-REA-29005-CS-INDV / Wayleaves Officer (01)	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		80,295.00	61,100.81	Signed	2017-10-02	2017-08-17	2018-01-08	2018-04-27	2018-04-05	2018-05-02		2018-05-10	2018-07-02	2020-05-11	
UG-REA-29654-CS-INDV / Wayleaves Officer	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		80,925.00	59,995.46	Signed	2017-10-02	2017-08-17	2018-01-01	2018-12-20	2018-04-05	2018-05-02		2018-05-10	2018-07-02	2020-05-11	
UG-REA-29624-CS-INDV / Wayleaves Officer	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		80,925.00	61,100.81	Signed	2017-10-02	2018-11-01	2018-01-08	2018-03-01	2018-04-05	2018-06-28		2018-05-10	2018-07-02	2020-05-11	
UG-REA-14914-CS-INDV / Training Consultant to train 30 Inspector Staff in ISO 17020	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		23,940.00	0.00	Cancelled	2017-06-16		2017-07-26		2017-08-30			2017-09-11		2018-05-02	
UG-REA-18269-CS-CDS / Consultancy Services for update of EIA and RAPS for Fast track Lot 1 (Kiganda - Mile 16 with tee-off Katabalanga & Kibyamirizi)	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct		80,000.00	0.00	Cancelled	2017-06-19		2017-07-06					2017-11-13		2018-02-20	

UG-REA-40445-CS-CDS / Consultancy Services for Review and Update of the Resettlement Action Plans (RAPs) for Fast Track Lot 1 - Kiganda Mile 16 and Fast Track Lot 2- Ruhumba - Kasha web site - off to Rwebushuri projects	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct	127,439.00	0.00	Under Implementation	2016-11-30	2020-06-15	2017-08-03				2017-10-19	2018-02-05	
UG-REA-59054-CS-INDV / Senior Project Engineer - short term consultant	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	72,000.00	650.00	Signed	2018-04-24	2018-04-25	2018-06-11	2018-09-26	2018-06-27	2018-10-04	2018-07-31	2019-01-29	2019-07-31
UG-REA-59036-CS-INDV / Senior Project Engineer - short term consultant	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	72,000.00	0.00	Canceled	2018-04-24	2018-04-25	2018-06-11		2018-06-27		2018-07-31		2019-07-31
UG-REA-59070-CS-INDV / Senior Project Engineer - short term consultant	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	72,000.00	0.00	Canceled	2018-04-26		2018-06-11		2018-06-27		2018-07-31		2019-07-31
UG-REA-59081-CS-INDV / Senior Project Engineer - short term consultant	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	72,000.00	650.00	Signed	2018-04-16	2018-04-25	2018-05-30	2018-09-26	2018-06-29	2018-12-11	2018-07-19	2019-01-25	2019-07-19
UG-REA-8806-CS-CDS / Procurement of a Consultant to determine baseline status and develop a strategy to strengthen the national Quality Assurance framework for Solar Home Systems (SHS), Pico-Solar products and individual solar PV components in Uganda	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	118,000.00	169,662.00	Signed	2018-07-03	2018-05-01	2018-10-30	2018-09-14	2018-11-20	2019-05-09	2018-12-18	2019-07-24	2020-01-17
UG-REA-14700-CS-CDS / Consultancy Services for EA for Fast Track Lot 3 (Wandi-Yumbe-Mwojo) and Fast Track Lot 4 (Onduparika-Odramacho-Abirai).	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct	180,000.00	149,241.00	Signed	2015-05-20	2018-05-30	2015-07-27	2015-07-27			2016-03-30	2016-03-30	2017-02-20
UG-REA-46700-CS-INDV / Senior Project Management Advisor	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open	364,320.00	0.00	Canceled	2018-02-06	2018-02-06	2018-05-29		2018-07-20		2018-09-05		2022-09-05
UG-REA-66944-CS-INDV / Project Management Advisor	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open	364,320.00	358,800.00	Signed	2018-06-25	2018-06-28	2018-12-08	2019-01-21	2019-01-07	2019-03-13	2019-02-16	2019-04-08	2021-02-15
UG-REA-59142-CS-CDS / Addendum for Procurement of an Independent Verification Agent (IVA) for the Rural Electricity Household Connections under OBA Project for lime connections and other service providers	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct	588,420.00	0.00	Canceled	2018-04-16		2018-05-04				2018-06-11		2019-03-08
UG-REA-66690-CS-CDS / Services for Independent Verification Agent for 128k connections (ERT-3 63k, MW 65k)	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct	1,195,520.00	1,027,840.00	Signed	2018-06-29	2018-09-18	2018-07-17	2018-08-02			2018-09-11	2018-12-05	2021-09-10
UG-REA-69454-CS-INDV / Database Specialist - ECP Department	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	106,260.00	0.00	Canceled	2018-08-03	2018-08-20	2018-11-16		2019-01-15		2019-02-01		2021-02-01
UG-REA-69450-CS-INDV / Marketing Specialist - Short Term Consultant - ECP Department	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Limited	53,130.00	53,059.18	Signed	2018-08-03	2018-08-20	2018-09-14	2018-12-05	2018-09-28	2019-10-10	2018-10-05	2019-10-28	2019-10-04
UG-REA-69458-CS-INDV / Financial Specialist - Connections	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	106,260.00	121,788.00	Signed	2018-08-03	2018-08-20	2018-11-16	2018-12-12	2019-01-15	2019-02-04	2019-02-01	2019-06-10	2021-01-31
UG-REA-69449-CS-INDV / Senior Connections Officer - ECP Department	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	106,260.00	107,187.76	Signed	2018-08-03	2018-08-20	2018-11-16	2018-12-03	2019-01-15	2019-03-01	2019-02-01	2019-09-09	2021-01-31
UG-REA-69447-CS-INDV / "Procurement Specialist - Connections"	IDA / 56530	On-grid Energy Access	Prior	Individual Consultant Selection	Open	106,260.00	106,896.82	Signed	2018-08-03	2018-08-22	2018-11-22	2019-04-09	2019-03-05	2019-08-15	2019-03-29	2019-09-02	2021-03-28
UG-REA-72547-CS-CDS / Consultancy services for quality assurance framework for component based solar systems	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct	300,000.00	294,147.74	Signed	2018-08-08	2018-08-24	2018-10-12	2018-09-04			2018-11-26	2019-02-25	2019-11-26
UG-REA-72545-CS-INDV / Consultancy services for the establishment of the Monitoring and Evaluation Department	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	36,000.00	0.00	Canceled	2018-08-10	2018-09-19	2018-10-17		2018-11-09		2018-11-28		2019-05-29
UG-REA-69456-CS-CDS / Consultancy services for supervision of batch one interconnection works in Umeme service area	IDA / 56530	On-grid Energy Access	Prior	Direct Selection	Direct	150,000.00	595,152.45	Under Review	2018-09-21	2018-10-03	2019-01-05	2019-01-17			2019-03-04	2019-03-20	2021-11-21
UG-REA-88327-CS-INDV / Clerk of Works (01)	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open	19,500.00	24,217.08	Signed	2018-12-10	2019-01-22	2019-03-16	2019-05-17	2019-03-28	2019-05-29	2019-04-11	2019-06-25	2020-07-04

UG-REA-88223-CS-INDV / Clerk of Works (02)	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		19,500.00	24,217.08	Signed	2018-12-10	2019-01-24	2019-03-16	2019-05-17	2019-03-28	2019-05-29	2019-04-11	2019-06-25	2020-07-04	
UG-REA-92377-CS-CDS / Addendum for consultancy services to update RAFS for ERT 3 Fast track Grid Extension Projects under Lot 3: Wandi-Yumbe-Moyo and Onduparaka-Odramacaku-Aloria. (345.8km)	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		145,000.00	151,607.76	Signed	2019-01-24	2019-02-08	2019-02-03	2018-11-07			2019-02-25	2019-04-09	2019-05-11	
UG-REA-69443-CS-INDV / Marketing Specialist – long term – ECP Department	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		106,260.00	0.00	Canceled	2018-08-03	2018-08-20	2018-11-16		2019-01-15		2019-02-01		2021-01-31	
UG-REA-8821-CS-INDV / Senior Project Engineer – four – STS batch 1	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	73,229.40	Signed	2019-05-10	2019-05-13	2019-06-11	2019-06-07	2019-06-21	2019-06-12	2019-07-12	2019-08-07	2021-07-11	
UG-REA-108857-CS-INDV / Senior Project Engineer – three – Umeme batch 1 and 2	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	73,210.50	Signed	2019-05-10	2019-05-13	2019-06-11	2019-06-10	2019-06-21	2019-06-10	2019-07-12	2019-08-07	2021-07-11	
UG-REA-113508-CS-INDV / Senior Project Engineer five for supervision of 3 STS batch 2	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	0.00	Canceled	2019-05-17	2019-05-31	2019-07-25		2019-08-12		2019-09-04		2021-09-03	
UG-REA-113503-CS-INDV / Senior Project Engineer six STS for supervision of 3 STS batch 3	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	0.00	Canceled	2019-05-17	2019-05-31	2019-07-25		2019-08-12		2019-09-04		2020-09-03	
UG-REA-113505-CS-INDV / Senior Project Engineer seven for supervision of 4 STS batch 4	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	0.00	Canceled	2019-05-17	2019-05-31	2019-07-25		2019-08-12		2019-09-04		2021-09-03	
UG-REA-111641-CS-INDV / Marketing Specialist – Long term	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		106,260.00	105,548.27	Signed	2019-05-13	2019-05-31	2019-07-24	2020-01-17	2019-08-12	2019-12-18	2019-09-01	2020-03-13	2021-08-31	
UG-REA-113502-CS-INDV / M & E Manager	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		180,000.00	0.00	Under Implementation	2019-06-10	2019-09-30	2019-08-20		2019-09-10		2019-09-28		2021-09-27	
UG-REA-113504-CS-INDV / Senior Project Engineer six STS for Supervision of 3 STS batch 3	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		72,000.00	0.00	Canceled	2019-06-07		2019-08-15		2019-09-02		2019-09-25		2021-09-24	
UG-REA-108868-CS-INDV / Clerk of works for Line 4 – Onduparaka – Odramacaku – Aloria	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		19,500.00	24,249.29	Signed	2019-06-07	2019-05-30	2019-08-25	2019-07-11	2019-09-06	2019-07-26	2019-09-16	2019-09-26	2020-12-14	
UG-REA-108866-CS-INDV / Clerk of works for Line 3 – Wandi – Yumbe – Moyo	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		19,500.00	24,217.08	Signed	2019-06-07	2019-05-30	2019-08-28	2019-07-11	2019-09-09	2019-07-26	2019-09-19	2019-09-26	2020-12-17	
UG-REA-138974-CS-INDV / Recruitment of Wayleave officer (02)	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Limited		462,000.00	40,802.63	Signed	2019-10-20	2019-10-23	2019-10-30	2020-02-07	2019-11-20	2020-02-07	2019-12-25	2020-02-27	2021-12-14	
UG-REA-142260-CS-INDV / Recruitment of three (03) Senior Project Engineers	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		216,000.00	0.00	Under Implementation	2019-10-31	2019-11-01	2019-12-19		2020-01-09		2020-02-13		2020-04-25	
UG-REA-143342-CS-INDV / Recruitment of five clerk of works for 17 lines	IDA / 56530	Off-grid Energy Access	Post	Individual Consultant Selection	Open		121,875.00	0.00	Under Implementation	2019-11-01	2020-01-09	2019-12-20		2020-01-10		2020-02-14		2022-02-03	
UG-REA-146534-CS-INDV / Recruitment of a Database Specialist – ECP	IDA / 56530	On-grid Energy Access	Post	Individual Consultant Selection	Open		106,260.00	0.00	Under Implementation	2019-11-28	2019-11-29	2020-01-21	2020-05-28	2020-02-15		2020-03-21		2022-03-21	
UG-REA-181195-CS-CDS / Senior Project Engineer 1 and 2	IDA / 56530	On-grid Energy Access	Post	Direct Selection	Direct		116,700.00	0.00	Under Implementation	2020-08-05	2020-10-16	2020-08-19				2020-09-25		2021-09-11	