

PROCUREMENT PLAN

Project information:	Turkey–Municipal Services Improvement Project (P169996)
Project Implementation Agency:	General Directorate of ILBANK
Date of the Procurement Plan:	04 March 2020
Period covered by this Procurement Plan:	04 March 2020 – 31 December 2024
Date of General Procurement Notice:	27 May 2020
Bank's Approval Date of the Procurement Plan:	04 March 2020

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 and revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project. Any procurement activity under the Project shall not be initiated before it is approved by the Bank through STEP.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Goods, Works and Non-Consulting Services

Procurement Method	Procurement Method Threshold
RFB/Open International	Default Method (No procurement method threshold)
RFB/Open National	Goods and Non-consulting Services Contracts less than US\$3,000,000
	Works contracts Contracts less than \$70,000,000
RFQ	Goods, Works, Non-Consulting Services Contracts less than US\$500,000
Direct Selection	No threshold

III. Selection of Consultants

Selection Method	Selection Method Threshold
Quality and Cost Based Selection (QCBS)	No selection method threshold
Least Cost Selection (LCS)	No selection method threshold

Quality Based Selection (QBS)	No selection method threshold
Selection Based on Consultants Qualification (CQS)	Contracts valued less than \$3,000,000
Single Source Selection of Firms (SSS)	No selection method threshold
Individual Consultants (IC)	No selection method threshold
Direct Selection	No selection method threshold

The terms of references of any audit, procurement or legal consultants financed by the project shall be sent to the Bank for its comments.

IV. Special Arrangements

1. **The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
2. **Review Procedure:** All the procurements under the project are subject to the Bank’s ex-post review unless otherwise specified in the procurement schedule given below in Section V.
3. **National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
4. **Mandatory Provisions for Procurement under Bank–Financed Contracts Subject to National Procurement Procedures**

The procedures to be followed for National Open Competitive Bidding shall be those set forth in the Public Procurement Law of the Borrower (Law No. 4734), as amended from time to time, with the latest amendment dated December 07, 2019 (the “PPL”) notwithstanding anything to the contrary in the Borrower’s Law on Public Procurement Contracts (Law No. 4735), as amended from time to time, with the latest amendment dated January 18, 2019, and subject to the following provisions:

A. Eligibility

The eligibility of bidders shall be as defined under Section III of the World Bank Procurement Regulations for IPF Borrowers; accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.

Bidding shall not be restricted to domestic bidders. No restrictions in respect of eligibility to participate in bidding for contracts shall be placed on the basis of nationality of the bidder and/or the origin of goods other than those set forth in

paragraph 3.23 of the Procurement Regulations. No restriction of any kind shall be applied to foreign bidders who wish to submit a bid.

Bidding shall not be restricted to pre-registered firms, and foreign bidders shall not be required to be registered with local authorities as a prerequisite for submitting bids.

Participation shall be allowed from joint ventures on the condition that such joint venture partners will be jointly and severally liable under the contract. Procuring entities shall use bidding documents agreed by the Bank.

B. Fraud and Corruption

The request for bids/request for proposals document shall require that Bidders/Proposes submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

C. Debarment

The Bank may recognize, if requested by the Borrower, exclusion from participation as a result of debarment under the national system, provided that the debarment is for offenses involving fraud and corruption and further provided that the Bank confirms that the particular debarment procedure afforded due process and the debarment decision is final.

5. **Procurement of Second-Hand Goods:** Not Applicable.
6. **Domestic preference** (*as specified under paragraph 5.51 of the Procurement Regulations*): Not applicable.
7. **Operational costs** will not be considered under procurement implementation which means reasonable incremental expenses directly incurred on account of the implementation, management, and monitoring of the Project by the Borrower; such costs may include, as relevant, and as the Bank may agree, for the following:
 - (a) travel, accommodation, and *per diem* associated with training, workshop, and study tour participants and trainers, and other training-related miscellaneous costs, all such costs which shall not be covered under Training, and which are based on an Annual Work Plan and Budget agreed with the Bank;
 - (b) Project audits;
 - (c) office supplies;
 - (d) office rental;
 - (e) vehicle rental;
 - (f) office and equipment maintenance and repair;
 - (g) communications;
 - (h) translation and interpretation (not covered under Training);
 - (i) travel and Project supervision;
 - (j) publication fees;
 - (k) ownership of intellectual property rights; and

- (l) other miscellaneous expenses directly associated with the Project and agreed between the Bank and the Borrower.

V. Procurement Packages with Methods and Time Schedule

The estimated costs in the attached tables (sheets) (including VAT in the Loan).

PROCUREMENT PLAN Turkey : Municipal Services Improvement Project

General Information
 Country: Turkey Bank's Approval Date of the Original Procurement Plan: 2020-06-11
 Project ID: P169996 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-23
 Project Name: Municipal Services Improvement Project GPN Date: 2020-05-27
 Loan / Credit No: IBRD / 90770
 Executing Agency(ies) Ibbank PMU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
ADANA-W1 / ADANA-W1 Construction of Kozan Inanmoglu Yedigöze Water Transmission Line	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				24,690,500.00	0.00	Pending Implementation						2021-01-18		2021-02-01					2021-03-01		2021-03-29		2021-04-12		2024-03-27
ADANA-W2 / ADANA-W2 Construction of Yedigöze Water Treatment Plant	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				14,859,500.00	0.00	Pending Implementation						2021-02-15		2021-03-01					2021-03-29		2021-04-26		2021-05-10		2024-04-24
KMARAS-W3 / KMARAS-W3 Construction of Elbistan Water Transmission Line	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				28,250,000.00	0.00	Pending Implementation						2021-02-07		2021-02-21					2021-03-21		2021-04-18		2021-05-16		2024-09-27
KMARAS-W5 / KMARAS-W5 Construction of Ceyhan Basin Wastewater Treatment Plants (Göksun & Ekinözü)	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,215,000.00	0.00	Pending Implementation						2021-02-26		2021-03-12					2021-04-09		2021-05-07		2021-06-04		2023-05-25
ADANA-W3 / ADANA-W3 Construction of Kozan Water Network Project and Pinargözü Transmission Line	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				31,719,100.00	0.00	Pending Implementation						2021-03-15		2021-03-29					2021-04-26		2021-05-24		2021-06-07		2024-05-22
KAYSERI-W1 / KAYSERI-W1 (Lot 1) Construction of Kayseri Wastewater Treatment Plant (Phase 1)	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				28,250,000.00	0.00	Pending Implementation						2021-06-01		2021-06-15					2021-08-03		2021-09-14		2021-10-12		2024-09-26
KAYSERI-W2 / KAYSERI-W2 (Lot 2) Construction of Kayseri Wastewater Treatment Plant (Phase 2)	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				28,250,000.00	0.00	Pending Implementation						2021-06-01		2021-06-15					2021-08-03		2021-09-14		2021-10-12		2024-09-26
KMARAS-W2 / KMARAS-W2 Construction of Elbistan Water Network Project	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				9,040,000.00	0.00	Pending Implementation						2021-04-08		2021-04-22					2021-05-20		2021-06-17		2021-07-15		2024-12-26
KONYA-W1 / KONYA-W1 Construction of Akşehir Water Supply Project	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,322,300.00	0.00	Pending Implementation						2021-04-04		2021-04-18					2021-05-16		2021-06-13		2021-07-04		2023-06-24
KONYA-W3 / KONYA-W3 Construction of Cumra Wastewater Treatment Plant	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,152,800.00	0.00	Pending Implementation						2021-04-04		2021-04-18					2021-05-16		2021-06-13		2021-07-04		2024-06-18
KONYA-W2 / KONYA-W2 Construction of Iğın Wastewater Treatment Plant	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,407,000.00	0.00	Pending Implementation						2021-04-04		2021-04-18					2021-05-16		2021-06-13		2021-07-04		2024-06-18
OSMANIYE-W1 / OSMANIYE-W1 (Lot 1) Construction of Osmaniye (Centrum) Water Supply and Sewerage Project - West Part	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				65,042,800.00	0.00	Pending Implementation						2021-03-07		2021-03-21					2021-04-18		2021-05-16		2021-06-06		2023-11-23
OSMANIYE-W2 / OSMANIYE-W2 (Lot 2) Construction of Osmaniye (Centrum) Water Supply and Sewerage Project - East Part	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				65,042,800.00	0.00	Pending Implementation						2021-03-07		2021-03-21					2021-04-18		2021-05-16		2021-06-06		2023-11-23
KMARAS-W4 / KMARAS-W4 (Lot 1) Kahramanmaraş (Centrum) Water Supply and Sewerage and Stormwater Project - West Part	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				40,454,000.00	0.00	Pending Implementation						2021-01-29		2021-02-12					2021-03-12		2021-04-09		2021-05-07		2024-04-21
KMARAS-W4 / KMARAS-W4 (Lot 2) Kahramanmaraş (Centrum) Water Supply and Sewerage and Stormwater Project - East Part	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				40,454,000.00	0.00	Pending Implementation						2021-01-29		2021-02-12					2021-03-12		2021-04-09		2021-05-07		2024-04-21
KMARAS-W1 / KMARAS-W1 Construction of Kahramanmaraş Northern Districts Integrated Solid Waste Project	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				15,820,000.00	0.00	Pending Implementation						2021-01-08		2021-01-22					2021-02-19		2021-03-19		2021-04-16		2024-11-26
KMARAS-W6 / KMARAS-W6 Construction of Ceyhan Basin Wastewater Treatment Plants (Çağlayançerçi & Andırın)	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,277,000.00	0.00	Pending Implementation						2021-02-26		2021-03-12					2021-04-09		2021-05-07		2021-06-04		2023-05-25

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
KMARAS-G2 / KMARAS-G2 Kahramanmaraş Northern Districts Integrated Solid Waste Project - Container Supply	IBRD / 90770	Environmental Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,130,000.00	0.00	Pending Implementation							2021-03-19		2021-04-02					2021-04-30		2021-06-04		2021-07-02		2021-09-30

INDV-07 (PMU-ND-07) / Technical Expert	IBRD / 90770	Technical Assistance for Project Management and Supervision, Capacity Building, Communication and Citizen Engagement	Post	Individual Consultant Selection	Open		118,650.00	0.00	Under Implementation	2020-07-03	2020-07-20	2020-08-14	2020-08-21	2020-09-04	2024-08-14	
INDV-08 (PMU-ND-08) / Probity Assurance Provider	IBRD / 90770	Technical Assistance for Project Management and Supervision, Capacity Building, Communication and Citizen Engagement	Prior	Individual Consultant Selection	Limited		20,000.00	0.00	Pending Implementation	2020-11-23		2020-11-28	2020-12-03	2020-12-10	2021-01-24	