PROCUREMENT PLAN (Textual Part)

Project information: Central Highland Connectivity Improvement Project (P159238)

Project Implementation agency: Transport Safety Project Management Unit (PMU2)

Date of the Procurement Plan: February 28, 2020

Period covered by this Procurement Plan: 18 months

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

- **A. The Bank's Standard Procurement Documents (SPDs):** The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- **B.** National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.
- 1. <u>Open Competitive Procurement</u>: When the Recipient uses its own national open competitive procurement arrangements as set forth in (a) Article 20 on Open Bidding of the Recipient's Law on Procurement No. 43/2013/QH13 dated November 26, 2013 and related provisions necessary to effect the same; and (b) the Recipient's Decree No. 63/2014/ND-CP dated June 26, 2014 Guiding Implementation of the Law on the Procurement (collectively, "National Procurement Laws"), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.
 - (i) No domestic preference over foreign bidders shall be granted to national bidders in bid evaluation, nor shall foreign bidders be asked or required to form joint ventures with or be subcontractors to national bidders in order to submit a bid.
 - (ii) The model bidding documents (harmonized model bidding documents) agreed with the Association shall be used.

- (iii) No bid shall be eliminated from detailed evaluation on the basis of minor, nonsubstantive deviations. The evaluation of bidder's qualifications shall be conducted separately subsequent to the technical and commercial evaluation of the bid.
- (iv) A bidder shall neither be required nor permitted, as a condition for award, to undertake obligations not specified in the bidding documents or otherwise to modify the bid as originally submitted.
- (v) No bid shall be rejected on the basis of a comparison with the employer's estimate and budget ceiling.
- (vi) The Recipient shall implement an effective mechanism allowing bidders to complaint and have their complaints handled in a timely manner. The complaints mechanism shall allow the submission of anonymous complaints.
- 2. <u>National Procurement Arrangements Other Than National Open Competitive Procurement:</u> Not applicable.
- **C. Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.
- **D. Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable.
- **E. Domestic Preference** as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works): Not Applicable.
- **F. Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: Not Applicable.
- G. Other Relevant Procurement Information: Not Applicable.

PROCUREMENT Vietnam: Central Highlands Connectivity Improvement Project

General Information

Vietnam Bank's Approval Date of the Original Procurement Plan: 2020-02-28 Country:

Revised Plan Date(s): (comma delineated, leave blank if non 2020-07-20

Project ID: P159238 GPN Date: 2020-03-05

Project Name: Central Highlands Connectivity Improvement Project

Loan / Credit No: IDA / 61080

Executing Agency(ies) Project Management Unit No.2 (MOT)

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	nents		on Report	Docur Justif	Bidding ment / ication	Notice /		as Is	Documents issued	Proposal So	Minutes	Bid Evs Report Recommen Aws	t and dation for ard	Signed C	Contr: Comple
VN-PMU2-178064-CW-RFB / CW2: Construction of An Khê Bypass (L=13.7km)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				13,503,000.00	0.00	Pending Implementat	ramed	Actual	rameu	Acuai	2020-09-30	Atual	2020-10-05	Accuai	Trainled	Actual	2020-11-16	Actual	2020-12-16	Actual	2021-01-20	2023-01-20
VN-PMU2-178067-CW-RFB / CW 4B: Construction of Pleiku city (Km155-Km160) (L=5km); An My bridge Pleiku Bypass (L=13.3km)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				16,372,000.00	0.00	Pending Implementat					2020-09-30		2020-10-05				2020-11-16		2020-12-16		2021-01-20	2023-01-20
VN-PMU2-178068-CW-RFB / CW 5: Construction of section Km180+00-Km200+00 (L=20km)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				15,028,000.00	0.00	Pending Implementat	:				2020-09-30		2020-10-05				2020-11-16		2020-12-16		2021-01-20	2023-01-20
VN-PMU2-178065-CW-RFB / CW 3: Construction of section from Km67+00- Km709740 (L=8,74km); Km83+000 - Km90 (L=6.4km): 02 new construction of existing bridges (Ta Ly, Thau Dau)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				18,011,000.00	0.00	Pending Implementation					2020-08-30		2020-09-04				2020-10-16		2020-11-15		2020-12-20	2022-12-20
VN-PMU2-178071-CW-RFB / CW 7: Construction of section from Km222+00- Km241+00 (L=19.0km)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				14,629,000.00	0.00	Pending Implementation					2020-09-30		2020-10-05				2020-11-16		2020-12-16		2021-01-20	2023-01-20
VN-PMU2-178086-CW-RFB / CW 4A: Construction of section from Km131+300- Km155+740 (L=23.7km) 03 new construction of existing bridges (Linh Nham, Vang, Le Can)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				16,129,000.00	0.00	Pending Implementation					2020-08-30		2020-09-04				2020-10-16		2020-11-15		2020-12-20	2022-12-20
VN-PMU2-178059-CW-RFB / CW1: Construction of section from Km50+150 · Km67 (included An Khe pass) (L17.0 km) O2 new construction of existing brigdes (Bau Sen, Ba La)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				19,968,000.00	0.00	Pending Implementat					2020-09-30		2020-10-05				2020-11-16		2020-12-16		2021-01-20	2023-01-20
VN-PMU2-178069-CW-RFB / CW 6: Construction section from Km200-Km222 (L=22km)	IDA / 61080	Road Improvements	Prior	Request for Bids	Open - National	Single Stage - One Envelope				14,230,000.00	0.00	Pending Implementation					2020-09-30		2020-10-05				2020-11-16		2020-12-16		2021-01-20	2023-01-20

G	OODS																												
_	tivity Reference No. /															Draft	Ridding							Bid Eva					
1	Description	Loan / Credit	Component	Review Type	Method	Market	Procurement	Prequalification	Estimated	Actual Amount	Process	Draft Pre-q				Docur	nent /	Specific Pr								Signed (Contract	Contract Co	ompletion
	Description	No.	Component	neven type	memou	Approach	Process	(Y/N)	Amount (US\$)	(US\$)	Status	Docur	nents	Evaluatio	n Report	Justifi		Notice / 1	Invitation	as Is	ssued	Opening	Minutes	Recommen	dation for	Digited (Jonna	Continue of	ompicuon
																								Aw					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING	SERVICES																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-o	ualification nents		ification n Report	Draft Docum	nent /	Specific Proc Notice / In		Bidding D as Is		-		Bid Eve Repor Recommen	and dation for	Signed (Contract	Contract Co	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRM	S															,											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression No		Short List Request for	and Draft r Proposals		-		f Technical / Minutes		ation of	Combined Report a Negotiated	nd Draft	Signed	Contract	Contract (Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
VN-PMU2-161134-CS-QCBS / Construction supervision consultant	IDA / 61080	Implementation Support	Prior	Quality And Cost- Based Selection	Open - International		5,000,000.00	0.00	Under Implementation	2020-05-10	2020-04-13	2020-05-31	2020-04-16	2020-07-14				2020-08-11		2020-09-10		2020-10-15		2020-11-19		2023-11-04	
VN-PMU2-161136-CS-CQS / Safeguard independent monitoring	IDA / 61080	Implementation Support	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Under Review	2020-04-15		2020-05-06		2020-06-19								2020-07-19		2020-08-23		2023-08-08	
VN-PMU2-161137-CS-CQS / Financial Audit	IDA / 61080	Implementation Support	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Canceled	2020-04-26		2020-05-17		2020-06-30								2020-07-30		2020-09-03		2023-12-17	
VN-PMU2-182888-CS-CQS / Finacial audit	IDA / 61080	Implementation Support	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-07-15		2020-08-05		2020-09-18								2020-10-18		2020-11-22		2021-12-31	

I	IDIVIDUAL CONSU	JLTANTS															,			
A	ctivity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Invitat Identified Consu	/Selected	Draft N		Signed 6	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual