

Procurement Plan
Colombia - Plan PAZcifico: WSS Infrastructure & Service Delivery Project
P156239

I. General

1. **Bank's approval Date of the procurement Plan:** Original 2016/08/29; Revision 2016/12/15 and 2017/4/19
2. **Date of General Procurement Notice:** Dec 13, 2016
3. **Period covered by this procurement plan:** First 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank will be marked in the procurement plan according to the level of risk of the agency
2. **Reference to (if any) Project Operational/Procurement Manual:** Project Implementation Manual for World Bank Loan Project P156239 issued by National Unit For The Management Of Disaster Risk – UNGRD
3. Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	40.00	1	No	Prior	
	Summary of the NCB (Works)	54.00	09	No	Post	
	Summary of the NCB (Goods)	1.00	1	No	Post	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank will be marked in the procurement plan according to the level of risk of the agency

July 9, 2010

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$400,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	11.6	6	Post	
	Summary of number of contracts that will be let under other methods	1.6	5	Post	<i>CQS, LCBS</i>

PROCUREMENT PLAN Colombia : CO Plan PAZcífico:Water Supply and Basic Sanitation Infrastructure and Service Delivery Project

General Information	
Country:	Colombia
Bank's Approval Date of the Original Procurement Plan:	2016-12-15
Project ID:	P156239
Revised Plan Date(s): (comma delimited, leave blank if not)	2018-11-28
Project Name:	CO Plan PAZcífico:Water Supply and Basic Sanitation Infrastructure and Service Delivery Project
GNP Date:	2016-12-13
Loan / Credit No:	IBRD / 86490
Executing Agency(ies)	National Unit for the Management of Disaster Risk

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PTSP-BIRF8649-002 / Acueducto Tumaco, Nariño. Aducción: suministro e instalación de 5.5 km de tubería en HD de 20" (1 de 4)	IBRD / 86490		Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope		0.00	Cancelado					2017-07-06		2017-08-06					2017-09-24		2017-11-06			2017-12-11		2019-06-04
PTSP-BIRF8649-003 / Acueducto Tumaco, Nariño. Optimización PTAP Buchelly (incluye: construcción empuje con la nueva aducción de 20", construcción 4 módulos de desarenación, mejoramiento sistema dosificación coagulante, construcción 4 módulos de floculación. (2 de 4)	IBRD / 86490		Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope		0.00	Cancelado					2017-07-06		2017-08-06					2017-09-24		2017-11-06			2017-12-11		2019-06-04
PTSP-BIRF8649-004 / Acueducto Tumaco, Nariño. Red matriz continental: suministro e instalación de 2229 metros de tubería HD y suministro e instalación de macromedidores. (3 de 4)	IBRD / 86490		Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope		0.00	Cancelado					2017-07-06		2017-08-06					2017-09-24		2017-11-06			2017-12-11		2019-06-04
PTSP-BIRF8649-005 / Acueducto Tumaco, Nariño. Suministro e instalación de 1231 metros de redes de distribución de PVC RDE 21 (4 de 4)	IBRD / 86490		Posterior	Solicitud de ofertas	Open - National	Single Stage - One Envelope		0.00	Cancelado					2017-07-06		2017-08-06					2017-09-24		2017-11-06			2017-12-11		2019-06-04
PTSP-BIRF8649-055 / CONSTRUCCION DE 7.800 M DE ADUCCION EN TUBERIA EN HD DE 20", OPTIMIZACION Y AMPLIACION DE LA PTAP BUCHELLI EN 50 LPS. CONSTRUCCION DE 2.231 M DE RED MATRIZ EN TUBERIA HD. CONSTRUCCION DE 15.298 M DE REDES DE DISTRIBUCION EN TUBERIA PVC-POI SEGUNDO Q	IBRD / 86490		Posterior	Solicitud de ofertas	Open - International	Single Stage - One Envelope		0.00	En ejecución					2017-08-25		2017-08-30					2017-10-11		2017-11-10			2017-12-15		2019-01-09

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PTSPP-BIRF8649-015 / Consultoría Restauración Urbana	IBRD / 86490		Posterior	Selección basada en calidad y costo	Open - National		101,622.79	Firmado	2017-07-01	2017-07-22	2017-09-04					2017-10-02	2017-11-01			2017-12-06	2018-01-10			2018-08-08				
PTSPP-BIRF8649-021 / Asistencia fortalecimiento institucional Aguas de Tumaco en el área urbana	IBRD / 86490		Posterior	Selección basada en calificaciones de consultores	Open - National		0.00	En ejecución	2018-06-01	2018-06-22	2018-08-05									2018-09-04	2018-10-09			2020-09-28				
PTSPP-BIRF8649-043 / Auditoría Externa	IBRD / 86490		Posterior	Selección basada en calidad y costo	Open - National		0.00	Cancelado	2017-08-01	2017-09-01	2017-10-15					2017-11-12	2017-12-12			2018-01-16	2018-02-20			2019-02-15				
PTSPP-BIRF8649-020 / Aseguramiento en la prestación de los servicios públicos Guapi.	IBRD / 86490		Posterior	Selección basada en calidad y costo	Open - National		0.00	En ejecución	2018-06-01	2018-06-22	2018-08-05					2018-09-02	2018-10-02			2018-11-06	2018-12-11			2019-12-11				
PTSPP-BIRF8649-001 / Interventoría integral para obras de acueducto, alcantarillado y residuos sólidos en el Municipio de Tumaco.	IBRD / 86490		Previa	Selección basada en calidad y costo	Open - International		0.00	Cancelado	2016-12-14	2017-01-28	2017-03-14					2017-04-13	2017-05-13			2017-06-12	2017-07-07			2023-07-06				
PTSPP-BIRF8649-049 / Interventoría integral para obras de acueducto y alcantarillado y residuos sólidos en el Municipio de Tumaco	IBRD / 86490		Previa	Selección basada en calidad y costo	Open - International		0.00	En ejecución	2017-12-20	2018-01-12	2018-02-25					2018-03-25	2018-04-24			2018-05-29	2018-07-03			2022-07-02				
PTSPP-BIRF8649-062 / REALIZAR LOS ESTUDIOS Y DISEÑOS PARA LA PLANTA DE TRATAMIENTO AGUAS RESIDUALES DEL MUNICIPIO DE GUAPI, DEPARTAMENTO DEL CAUCA, EN EL MARCO DEL FONDO PARA EL DESARROLLO DEL PLAN TODOS SOMOS PAZCÍFICO	IBRD / 86490		Posterior	Selección basada en calidad y costo	Open - National		0.00	Cancelado	2018-06-15	2018-07-06	2018-08-19					2018-09-16	2018-10-01			2018-10-19	2018-11-13			2019-06-11				
PTSPP-BIRF8649-041 / Asistencia fortalecimiento institucional Aguas de Tumaco (para el piloto de la política en el área rural)	IBRD / 86490		Posterior	Selección basada en calificaciones de consultores	Open - National		0.00	Cancelado	2018-06-01	2018-06-22	2018-08-05									2018-09-04	2018-10-09			2020-09-28				
PTSPP-BIRF8649-022 / Implementación del Plan de Información, Comunicación y Participación	IBRD / 86490		Posterior	Selección basada en el menor costo	Open - National		0.00	Cancelado	2017-11-01	2017-11-22	2018-01-05					2018-02-02	2018-03-04			2018-04-08	2018-05-13			2018-11-09				
PTSPP-BIRF8649-016 / Interventoría Obras Alcantarillado, Acueducto y Residuos Sólidos en Municipio de Guapi	IBRD / 86490		Previa	Selección basada en calidad y costo	Open - National		0.00	Cancelado	2018-05-21	2018-06-11	2018-07-25					2018-08-22	2018-09-21			2018-10-26	2018-11-30			2019-11-30				

INDIVIDUAL CONSULTANTS