

Procurement Plan
Project information: Federated States of Micronesia, SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT (P165183)
Project Implementation agency: Department of Finance and Administration
Date of the Procurement Plan: January 31, 2018
Period covered by this Procurement Plan: June 1, 2018 to December 31, 2019
Preamble
In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Work)**

Goods: **is not applicable;**

Works: **is not applicable.**

PROCUREMENT PLAN Micronesia, Federated States of : SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT

General Information
Country: Micronesia, Federated States of **Bank's Approval Date of the Original Procurement Plan:** 2019-10-31
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-09-28
Project ID: P165183 **GFN Date:** 2019-05-07
Project Name: SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT
Loan / Credit No: IDA / D3970
Executing Agency(ies): Department of Resources and Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
FM-DORD-136584-CW-RFB / Nangpalan Power Plant Refurbishment (Genet 7.8MW including installation; Power System Monitoring and Protection Devices ; Waste Oil Storage Tank and Spill Containment ; Civil works and removal of obsolete generation equipment)	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,800,000.00	0.00	Pending Implementation					2019-11-15		2019-11-30					2020-01-01		2020-01-31		2020-03-08	2022-03-08		
FM-DORD-136619-CW-RFB / YPSC Genset 0.83kW including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2019-10-31	2019-12-15	2019-11-05	2020-01-18					2019-12-17	2020-03-13	2020-01-16		2020-02-20	2021-02-19	
FM-DORD-136806-CW-RFB / Renewable Energy For Chuuk, FSM, Solar Power Plant in Weno, Chuuk. Hybrid-mini-grid installation in Udot and Satowan (includes Solar Home Systems for Udot and Weno).	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,350,000.00	0.00	Canceled					2020-02-03		2020-02-08							2020-03-21		2020-04-20		2020-05-25	2022-05-25
FM-DORD-182015-CW-RFB / Hybrid Mini Grid Installation in Satowan	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,500,000.00	0.00	Pending Implementation					2020-08-10		2020-08-17							2020-09-28		2020-10-28		2020-12-02	2022-05-28
FM-DORD-182016-CW-RFB / Mini Grids Installation in Udot	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,700,000.00	0.00	Pending Implementation					2020-11-20		2020-11-30							2021-01-25		2021-02-24		2021-03-31	2022-09-22
FM-DORD-182030-CW-RFB / 1.75 MW Solar PV power plant in Weno	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,000,000.00	0.00	Pending Implementation					2020-11-18		2020-11-30							2021-01-25		2021-02-24		2021-04-13	2022-10-12
FM-DORD-168495-CW-RFB / YPSC Genset 830 kw including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2020-05-15	2020-06-16	2020-05-30	2020-06-18						2020-07-19	2020-08-14	2020-08-18		2020-09-22	2021-09-22

GOODS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents as Issued	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPA-SEDAP/C01 / Project Manager	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	164,020.00	Signed	2018-06-30	2018-08-17	2018-08-18		2018-09-08	2019-02-04	2018-10-13	2019-02-20	2019-04-11	
FM-DORD-138608-CS-CDS / PUC Electrical Engineer for Grid Enhancement and to support Component 1 activities	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Individual Consultant Selection	Direct		100,000.00	92,016.00	Signed	2019-11-11	2019-09-06	2019-11-13	2019-09-13	2019-11-14	2019-10-01	2019-11-16	2019-10-16	2020-10-05	
PPA-SEDAP/C03.2 / Energy Sector Adviser	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2019-03-19	2019-05-17	2019-05-07		2019-05-28		2019-07-02		2019-12-29	
FM-DORD-158057-CS-INDV / Energy Sector Advisor	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	223,615.00	Signed	2020-02-14	2020-03-19	2020-03-18	2020-08-06	2020-04-08	2020-08-11	2020-05-13	2020-08-31	2021-05-13	
FM-DORD-158061-CS-INDV / Project Officer	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	22,329.00	Signed	2020-02-07	2020-01-17	2020-02-28	2020-04-08	2020-03-06	2020-04-15	2020-04-03	2020-06-29	2021-04-03	
FM-DORD-158063-CS-INDV / Finance Officer (CIU)	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	18,531.15	Completed	2020-02-07	2019-03-01	2020-03-27	2019-06-10	2020-04-17	2019-06-14	2020-05-22	2019-06-25	2020-11-18	2020-06-23
FM-DORD-158904-CS-INDV / Environment and Social Management Plan Consultant	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Individual Consultant Selection	Open		18,000.00	0.00	Under Implementation	2020-03-13	2020-03-10	2020-04-08		2020-04-29		2020-06-03		2020-11-30	