

PROCUREMENT PLAN (Textual Part)

Project information: Vietnam, SUPPORT FOR AUTONOMOUS HIGHER EDUCATION PROJECT, P156849

Project Implementation agency: MOET PMB, **VNUA, NEU, HUST, IUH**

Date of the Procurement Plan: **April 12, 2017**

Period covered by this Procurement Plan: 2017-2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **[insert appropriate references to the national procurement legislation]**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions: the World Bank’s Model Bidding Documents for procurement of Goods and Works using national open competitive bidding procedures.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**. *Specify for each*

Goods: [is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable]

PROCUREMENT PLAN Vietnam : Support for Autonomous Higher Education Project (SAHEP)

General Information
 Country: Vietnam Bank's Approval Date of the Original Procurement Plan: 2019-11-06
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-10-27
 Project ID: P156849 GPN Date: 2019-05-08
 Project Name: Support for Autonomous Higher Education Project (SAHEP)
 Loan / Credit No: IDA / 60360
 Executing Agency(ies) Hanoi University of Science and Technology Project Management Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
HUST-CW02 / Construction and equipment installation for C7 Building	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Prior	Request for Bids	Open - National	Single Stage - One Envelope				17,266,336.00	17,102,777.25	Signed					2020-10-15	2020-11-11	2020-11-29					2020-11-30	2020-12-12	2020-12-31	2021-03-03	2021-01-16	2021-03-20	2022-11-30	
HUST-CW01 / Demolishing, removal and construction of temporary house for construction of C7 building	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Request for Bids	Open - National	Single Stage - One Envelope				416,016.00	385,844.68	Signed					2020-12-11	2020-12-18	2020-12-14	2021-01-27					2021-01-04	2021-01-09	2021-01-11	2021-01-20	2021-01-12	2021-01-27	2021-07-12
HUST-CW03 / Completion of infrastructure for labs and rehabilitation of existing buildings for construction of C7 building	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,379,329.00	0.00	Pending Implementation					2020-12-11		2020-12-30						2021-02-01		2021-02-11		2021-02-26		2021-08-26

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
HUST-G05 / Equipment for research programs (Research program in Robot and smart devices apply for health and life; Research program in smart power supply system; Research program in advance materials apply for Health, Energy and Environment)	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Request for Bids	Open - National	Single Stage - One Envelope		670,000.00	656,178.93	Signed					2020-07-15	2020-09-18	2020-07-15							2020-08-17	2020-09-18	2020-09-15	2020-11-20	2020-09-17	2020-11-23	2021-02-14	
HUST-G01 / Equipments for labs in the area of Material science (Improved teaching 01)	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,073,957.00	2,052,837.07	Signed					2020-07-30	2020-09-03	2020-07-30							2020-08-30	2020-10-18	2020-10-12	2020-11-18	2020-11-10	2020-11-20	2021-04-09	
HUST-G02 / Equipments for labs in the area of EE & mechatronics (Improved teaching 02)	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Prior	Request for Bids	Open - International	Single Stage - One Envelope		9,076,261.00	8,841,896.89	Signed					2020-06-29	2020-09-01	2020-07-29	2020-09-16							2020-09-10	2020-10-29	2020-10-12	2020-12-07	2020-11-09	2020-12-23	2021-05-10
HUST-G03 / Equipments for labs in the area of Material science (Improved research 01)	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Prior	Request for Bids	Open - International	Single Stage - One Envelope		8,013,016.00	0.00	Pending Implementation					2021-10-29		2021-11-03								2021-12-18		2022-01-21		2022-02-14		2022-11-11
HUST-G04 / Equipments for labs in the area of EE & mechatronics (Improved research 02)	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,672,969.00	0.00	Pending Implementation					2021-11-15		2021-11-25								2022-01-10		2022-02-18		2022-03-19		2022-12-14

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
HUST-CS-04 / Auditing Services	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Consultant Qualification Selection	Open - National		107,500.00	58,240.60	Signed	2019-12-16	2020-05-15	2020-01-06			2020-06-26	2020-07-30							2020-07-27	2020-07-29	2020-07-27	2020-07-31	2021-12-31	
HUST-CS-02 / Consulting Services for Construction Supervision for C7 Building	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Consultant Qualification Selection	Open - National		277,487.00	0.00	Under Implementation	2020-09-04	2020-12-22	2020-09-26			2020-10-30	2021-03-05							2020-11-06	2021-03-27	2020-11-09		2022-12-31	
HUST-CS-01 / Detailed Design and cost estimate consultancy for C7 building	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Consultant Qualification Selection	Open - National		246,669.00	216,336.37	Signed	2019-10-15	2019-12-26	2019-11-05			2019-12-19	2020-03-03							2020-01-18	2020-03-30	2020-02-22	2020-03-31	2022-11-30	
HUST-CS05 / Assessment and certification for green building C7	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Consultant Qualification Selection	Open - National		15,750.00	0.00	Pending Implementation	2020-08-31		2020-09-21			2020-10-14								2020-10-30		2020-11-13		2022-12-30	

HUST-CS-03 / Consulting Service for supervision of equipment supply and installation for lab and three research groups	IDA / 60360	Improved research, teaching and institutional management capacity at three selected autonomous universities	Post	Consultant Qualification Selection	Open - National		56,857.00	0.00	Under implementation	2020-12-14	2020-12-10	2021-01-04	2021-01-22							2021-01-29	2021-02-05	2022-12-31
--	-------------	---	------	------------------------------------	-----------------	--	-----------	------	----------------------	------------	------------	------------	------------	--	--	--	--	--	--	------------	------------	------------

INDIVIDUAL CONSULTANTS																						
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			