## **PROCUREMENT PLAN (Textual Part)**

**Project information:** Jiangxi Integrated Rural And Urban Water Supply And Wastewater Management Project

Project Implementation agency: Jiangxi Integrated Rural And Urban Water Supply And Wastewater Management Project

Management Office

**Date of the Procurement Plan:** May. 2017

Period covered by this Procurement Plan: 6 months

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

- **A. The Bank's Standard Procurement Documents (SPDs):** The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- **B.** National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (Tendering and Bidding Law of the Peoples' Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the following conditions to meet the requirements for open competitive procurement of paragraph 5.4 of the Procurement Regulations:
- a) All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.

- b) A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.
- c) Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.
- d) Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.
- e) Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.
- f) The winning bidder shall not be required, as a condition of award, to reduce its bid price No contract negotiation shall be permitted unless agreed in the procurement plan.
- g) No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Rebidding shall not take place without any sound justification.
- h) The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- i) The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.
- j) The contract award notification shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/ Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons

therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

- i) The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.
- j) The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.
- **C. Other national procurement arrangements**: When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
- **D. Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.
- *E. Procurement of Second Hand Goods as specified under paragraph 5.11* of the Procurement Regulations is not applicable:
- **F. Domestic Preference** as specified under paragraph 5.51 of the Procurement Regulations:

**Goods:** Domestic Preference is applicable for those contracts identified in the Procurement Plan tables.

**Works:** Domestic Preference is not applicable

G. Other Relevant Procurement Information:.

## Please insert the Procurement Plan

		F	PROCURE	EMENT PL	AN FOR	THE JIANGXI INTE	EGRATED F	RURAL AN	ID URBAN	I WATER S	UPPLY AN	ND WASTEV	VATER MAN	AGEMEN <sup>-</sup>	T PROJEC	СТ
		1 USD	= 6.68 RM	IB										Date of	procurem	ent plan: 2019/
N o.	Lo cat ion	Origin al Contra ct No.	New Contra ct No.	Contra ct Type	Fundin g Sourc e	Contract Name	Estimat ed Cost (10,000 RMB)	Estima ted Cost (10,00 0 USD)	Procur ement Metho d	Market Method	Evalua tion Standa rd	Bank Review (Prior/Po st)	Estimate d Date of Advertise ment	Estima ted Date of Bid Openn ing	Estima ted Date of Contra ct Signin	Remarks
1	Do ng xia ng	SH- DX- GC-01	SH- SHST- sum World DX- WB- Contra Bank		World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the wold bank	1522.37	227.90	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Pipes for raw water pipeline project from Hengshan reservoir- Chengdong waterworks ,H ofang Reservoir- Chengdong waterworks
2	Do ng xia ng	SH- DX- SG-02	SHST- WB- 0050	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the World Bank	1523.94	228.13	Reque st for Bid (RFB	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019.	2019.	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.

3	Le pin g	SH- LP- GC-01	SHST- WB- 0051	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County, Ioaned by the wold bank	6457.66	966.72	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Raw water installation
4	Le pin g	SH- LP- SG-01	SHST- WB- 0052	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County loaned by the World Bank	8753.43	1310.3 9	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
5	Le pin g	SH- LP- SB-01	SHST- WB- 0053	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	5005.80	749.37	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Smart Water Meters

6	Lin ch ua n	SH- LC- GC-01	SHST- WB- 0054	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Linchuan County loaned by the wold bank.	444.48	66.54	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Pipes DN800 used from the Emergency water source intake pumping station to Lingchuan NO.2 waterworks
7	Lin ch ua n	SH- LC- SG-02	SHST- WB- 0055	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project and Water Plant) in Linchuan County loaned by the world bank	5113.02	765.42	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the installation of raw water pipes and the infrastruction construction of new waterworks
8	Xi us hui	SH- XS- GC-01	SHST- WB- 0056	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County loaned by the wold bank	2801.72	419.42	Reque st for Bid (RFB	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Raw water pipeline

9	Xi us hui	SH- XS- SG-01	SHST- WB- 0057	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County loaned by the World Bank	4154.70	621.96	Reque st for Bid (RFB	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
1 0	Xi us hui	SH- XS- SB-01	SHST- WB- 0058	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	4326.00	647.60	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Smart Water Meters
1 1	Zh aji n	SH- XSZJ- SG-02	SHST- WB- 0059	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract on Pipeline Installation for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	3126.46	468.03	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including general contracting for Pipeline installation,ne wly built inspection wells,househ old connection project

1 2	Zh aji n	SH- XSZJ- PE-03	SHST- WB- 0060	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on PE Pipes for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	1072.51	160.56	Reque st for Bid (RFB	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	PE Pipes
1 3	Yo ng xin	SH- YX- GC-01	SHST- WB- 0061	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Yongxin County loaned by the wold bank	4335.58	649.04	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Pipes for water intake projects
1 4	Yo ng xin	SH- YX- SG-01	SHST- WB- 0062	BoQ based Adme asure ment Contra ct / Constr uction	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Yongxin County loaned by the World Bank	6163.71	922.71	Reque st for Bid (RFB )	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
1 5	Yo ng xin	SH- YX- SB-01	SHST- WB- 0063	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing Contract on Smart Water Meters for Yongxin CouontyWater Supply Infrastructure Construction and	324.82	48.63	Reque st for Bid (RFB	Open / Domest ic / Post- qualific ation	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Smart Water Meters

						Renovation Project, loaned by the wold bank										
1 6	all co un tie s	SH- BG-01	SHST- WB- 0064	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing contract WB Integrated Rural and Urban Water Supply and Wastewater Management Project Provision of Office Supplies for the Project Management Office	92.40	13.83	Reque st for Quotati on (RFQ	Domest ic	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Office Supplies
1 7	all co un tie s	SH- BG-01	SHST- WB- 0065	Lump- sum Contra ct / Goods	World Bank Loan	Purchasing contract on Vehicle for Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Projec, loaned by the world bank	150.00	22.46	Reque st for Quotati on (RFQ	Domest ic	Lowest Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Vehicle

PROCUREMENT China: Jiangri Integrated Rural and Urban Water Supply and Wastewater Management Project

General Information

China Bank's Approval Date of the Original Procurement Plan: 2019-05-28 Country:

Revised Plan Date(s): (comma delineated, leave blank if non 2019-08-12

Project ID: P158760 GPN Date:

Project Name: Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project

Loan / Credit No: IBRD / 88490 Executing Agency(ies) Jiangxi water

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-c	qualification ments		ification on Report	Docus	Bidding ment / lication		rocurement Invitation	Bidding E	Occuments sued		ubmission / / Minutes	Bid Eve Repor Recommen	t and dation for	Signed	Contract	Contract (	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SHST-WB-0050 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project Ioaned by the World Bank—General Contract for Construction of Raw Water Pipe Installation Project at Chenglong Water Treatment Plant in Dengxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,281,300.00	0.00	Pending Implementati on					2019-06-03		2019-08-08				2019-07-08		2019-07-15		2019-08-19		2021-02-17	
SHST-WB-0025 / Jiangxi Integrated Rural and Urban Water Supply and Watersearc Management Project loaned by the World Bank—General Contract for Water Plant Construction Project and Raw Water Pipe installation Project Linchuan NO.2 Water Treatment Plant	IBRD / 88490	Expansion, Rebabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope		7,654,200.00	0.00	Pending Implementati on					2019-06-03		2019-08-08				2019-07-08		2019-07-15		2019-08-19		2021-08-18	
SHST-WB-0059 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project Ioaned by the World Bank—General Contract on Pipeline Installation for Xiushui County Zhajin Township Wasterwater management Project	IBRD / 88490	Demonstration of Rural Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,880,300.00	0.00	Pending Implementati on					2019-06-03		2019-08-08				2019-07-08		2019-07-15		2019-08-19		2021-08-18	
SHST-WB-0088 / Jiangxi Integrated Rural and Urban Water Supply and Watersupply and Watersupply and Watersupply and Waterard Contract for Construction of ChengDong Water Treatment Plant project in Dengxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope		8,439,500.00	0.00	Pending Implementati on					2019-08-25		2019-08-30				2019-09-29		2019-10-06		2019-11-10		2021-11-09	

	7		1							 										
SIIST-WB-0070 / Jiangxi Integrated Rural and Urban Water Supply and Wasterwater Management Project leaned by the World Banks—General Centract for erhabilitation and expansion project at RucQuan and LiLia Water Plant in Leping County		Expansion, Rehabilitation, and Medemization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,352,400.00	0.00	Pending Implementati on		2019	9-08-25	2019-08-30		2019-09-29	2019-10-09	2	019-11-13	2021-11-12	
SHST-WB-0072 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for rehabilitation and expansion Project of Xiushui No.3 Water Treatment Plant		Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	3,355,800.00	0.00	Pending Implementati on		2019	9-08-25	2019-08-30		2019-09-29	2019-10-09	2	9019-11-13	2021-05-14	
SHST-WB-007a / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of ChengNan water treatment plant project in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	13,262,600.00	0.00	Pending Implementati on		2019	9-08-25	2019-08-30		2019-09-29	2019-10-09	2	9019-11-13	2021-11-12	
SHST-WB-0052 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loand by the World Bank—General Contract for Raw Water Pipe Installation Project of RunQuan Water Treatment Plant in Leping County		Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage - One Envelope	6,442,900.00	0.00	Pending Implementati on		2019	9-06-03	2019-08-08		2019-07-08	2019-07-15	2	1019-08-19	2021-02-16	
SHST-WB-0057 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of Raw Water Pipe Installation Project at Xiashui NO.3 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,804,200.00	0.00	Pending Implementati on		2019	9-06-03	2019-08-08		2019-07-08	2019-07-15	2	1019-08-19	2021-02-17	
SHST-WB-0082 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project ioned by the World Bank—General Contract for Raw Water Pipe Installation Project of Cheng/Nan Water Treatment Plant in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	3,429,300.00	0.00	Pending Implementati on		2019	9-06-03	2019-08-08		2019-07-08	2019-07-15	2	2019-08-19	2021-02-17	

GOODS																										
Activity Reference No. /														Draft	Bidding							Bid Eva				
Description	Loan / Credit	Component	Review Type	Method	Market	Procurement	Prequalification	Estimated	Actual Amount	Process	Draft Pre-qualificati	n Prequa	lification	Docur		Specific Pro	ocurement	Bidding I		-				Signed Contra	t Contrac	t Completion
	No.				Approach	Process	(Y/N)	Amount (US\$)	(US\$)	Status	Documents	Evaluat	ion Report	Justifi		Notice / I	nvitation	as I	ssued	Opening .	/ Minutes	Recommen	dation for			
																						Aw				
											Planned Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Act	al Planne	d Actual

SHST-WB-0063 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project toamed by the World Bank—Purchaing Contract on Smart Water Meters for urban water supply network reconstruction in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water I Supply System	Past	Request for Bids	Open - National	Single Stage - One Envelope	486,300.00	0.00	Pending Implementati on		2019	06-03	2019-08-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SIST.WB-0058 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project loaned by the World Banks—Purchaing Contract on Smart Water Meters for urban water supply network reconstruction in Xiushui County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water I Supply System	Prior	Request for Bids	Open - National	Single Stage - One Envelope	8,478,000.00	0.00	Pending Implementati on		2019	06-03	2019-06-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SIIST-WB0049 / Jiangxi Integrated Rural and Urban Water Supply and Water Supply and Waterwater Management Project Loaned by the World Bank—Purchasing Contract III on Duttile Pro-Pipe for Raw Water Pipe Installation Project of Chengbong Water Treatment Plant in Dongxiang County	IBRD / 88490	Expansion, Rebabilitation, and Modernization of Water I Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,279,000.00	0.00	Pending Implementati on		2019	06-03	2019-06-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SIST.WB-0053 / Jiangsi Integrated Rural and Urban Water Supply and Waterwater Management Project loaned by the World Hanks—Purchasing Contract on Smart Water Meres for urban water supply network reconstruction in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water I Supply System	Prior	Request for Bids	Open - National	Single Stage - One Envelope	7,493,700.00	0.00	Pending Implementati on		2019	06-03	2019-06-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SHST-WB-0000 / Jiangsi Integrated Rural and Urban Water Supply and Waterwater Management Project loaned by the World Hanks—Purchaing Contract on HDFE Pipes for Xushui County Zhajin Township Wasterwater management Project	IBRD / 88490	Demonstration of Rural Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,605,600.00	0.00	Pending Implementati on		2019	06-03	2019-08-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SiIST.WB-0054 / Jiangsi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Banks—Purchasing Contract on Dustile Iron Pipe for Raw Water Pipe Installation Project of Linchuan NO.2 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water I Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	665,400.00	0.00	Pending Implementati on		2019	06-03	2019-08-08		2019-07-08	2019-07-15	2019-08-	19	2020-08-18	
SHST-WB-0065 / Jiangxi Integrated Rural and Urhan Water Supply and Wastewater Management IP Project Loaned by the World Bank—Purchasing contract on Vehicle for the Project	IBRD / 88490	Public Engagement and Project Management		Request for Quotations	Limited	Single Stage - One Envelope	224,600.00	0.00	Pending Implementati on				2019-06-08				2019-07-	28	2020-01-24	

	1						 			 	 		 1		 			
SHST-WB-0064 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project loaned by the World Bank—Purchasing contract on Provision of Office Supplies for the Project Management Office	IBRD / 88490	Public Engagement and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope	138,300.00	0.00	Pending Implementati on			2019-06-08				2019-07-28	2020-01-	24
SHST-WB-0089 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project Inandby the World Banh-Purchasing contract on Floating Pumping Station for Water Intake Project of Hengshan Reservoir in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Quotations	Limited	Single Stage - One Envelope	373,100.00	0.00	Pending Implementati on			2019-08-30				2019-10-19	2020-04	16
SIST:WB-0071 / Jiangsi Integrated Rural and Urban Water Supply and Waterwater Management Project Isaned by the World Bank—Purchainig contract on Matching Equipment for Modernization and Reconstruction Linchuan No.1 Water treatment plant		Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	625,300.00	0.00	Pending Implementati on		2019-08-25	2019-08-30		2019-09-29	2019-10-09	2019-11-13	2020-11-	12
SHST-WB-0074 / Jiangxi Integrated Rural and Urban Water Supply and Waterwater Management Project Ioaned by the World Bank-Purchasing contract on Yalves for Raw Water Pipe Installation Project in LepingXiushui and Yongxin County		Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,197,600.00	0.00	Pending Implementati on		2019-08-25	2019-08-30		2019-09-29	2019-10-09	2019-11-13	2020-11-	12
SHST-WB-0051 / Jiangsi Integrated Rural and Urban Water Supply and Waterwater Management Project Ioaned by the World Banh-P-surbanding Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of Ronquan Water Treatment Plant in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage - One Envelope	11,994,400.00	0.00	Pending Implementati on		2019-08-03	2019-08-08		2019-07-08	2019-07-15	2019-08-19	2020-08-	18
SIST-WB-0081 / Jiangsi Integrated Burul and Urban Water Supply and Wasterwater Management Project launch by the World Isanch—Purchasing Contract on Destile Iron Pipe for Raw Water Pipe Installation Project of ChengNau Water Treatment Plant in Yongsin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage - One Envelope	7,682,400.00	0.00	Pending Implementati on		2019-06-03	2019-06-08		2019-07-08	2019-07-15	2019-08-19	2020-08-	18

NON CONSULTING	SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	_	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		qualification ments		dification ion Report	Docus	nent /	Specific Pr Notice / I		Bidding Do		-		Bid Evs Report Recommen	t and dation for	Signed	Contract	Contract (	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS	8																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not		Short List Request for		Request for				Evalua Technical	tion of Proposal	Report as Negotiated	nd Draft	Signed (	Contract	Contract (	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																											i —

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to  Identified/Selected  Consultant		Draft Negotiated Contract		Signed Contract		Contract (	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual