

Prior Review Thresholds

I. Goods and Works and non-consulting services.

Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Procurement Method	Prior Review Thresholds (Estimated Cost of the Contract/Package)	Remarks
Works (including turnkey, supply & installation of plant and equipment, and PPP)	ICB, NCB, Direct Contract	>=US\$ 10,000,000	
	RFQ	None	
Goods, information technology and non-consulting services	ICB, NCB, Direct Contract	>=US\$ 2,000,000	
	RFQ	None	

II. Selection of Consultants

Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Type of Procurement	Procurement Method	Prior Review Thresholds (Estimated Cost of the Contract/Package)	Remarks
Consultants: firms	QCBS, QBS, FBS, CQS, Single Source Selection	>=US\$ 1,000,000	
Consultants: Individual	IC (Open, 3CV, or SSS)	>=US\$ 300,000	

III. Short list comprising entirely of national consultants

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN Bangladesh : Low Income Community Housing Support Project

General Information
Country: Bangladesh **Bank / Approval Date of the Original Procurement Plan:** 2017-06-20
Revised Plan Date(s): (comma delineated, leave blank if none) 2017-12-05
Project ID: P130710 **GPN Date:**
Project Name: Low Income Community Housing Support Project
Loan / Credit No.: IDA / 57800
Executing Agency(ies): National Housing Authority

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
LICHSPW-4 / Construction & Renovation of Office Building	IDA / 57800	Project Management, Training & Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope		217,948.00	0.00	Pending Implementation					2017-07-16		2017-07-16					2017-07-16					2017-07-16		2017-11-13	
LICHSPW-1-1 / Construction of tertiary infrastructure such as roads, drainage, sewer line, water supply line, electricity line installation etc. at community 1	IDA / 57800	Urban Community Improvements & Upgrading	Post	Community Driven Development	Direct			828,114.00	0.00	Pending Implementation					2017-07-17		2017-10-15										2017-12-10		2018-04-09	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
LICHSPG-4-1 / Desktop (DT), Laptop (L.T) computers, Printers, Scanners*	IDA / 57800	Project Management, Training & Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,329.00	0.00	Pending Implementation								2017-07-31									2017-09-25		2018-03-24	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BD-NHA-20661-CS-QCBS / Community mobilization, design and supervision Consultancy.	IDA / 57800	Community Mobilization & Planning	Prior	Quality And Cost-Based Selection	Open - International		2,379,750.00	0.00	Pending Implementation	2017-07-16		2017-07-16		2017-07-16				2017-07-16		2017-07-16			2017-07-16			2017-09-07		2020-02-24	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
LICHSPIS-6 / Financial Management Specialist	IDA / 57800	Community Mobilization & Planning Project Management, Training & Capacity Building Monitoring & Evaluation Shelter Component and Lending Urban Community Improvements & Upgrading	Prior	Individual Consultant Selection	Open	N	169,949.00	170,107.42	Cancelled					2016-11-18															
LICHSPIS-04 / Procurement Specialist	IDA / 57800	Project Management, Training & Capacity Building	Post	Individual Consultant Selection	Open		91,139.00	0.00	Pending Implementation	2017-07-17		2017-07-17		2017-07-17				2017-07-17		2019-03-19									
LICHSPIS-7 / Urban Environmental Specialist	IDA / 57800	Project Management, Training & Capacity Building	Post	Individual Consultant Selection	Open		132,911.00	0.00	Pending Implementation	2017-07-17		2017-07-17		2017-07-17				2017-07-17		2020-03-31									