

## PROCUREMENT PLAN (Textual Part)

**Project information:** Mozambique – P171449 – Maputo Urban Transformation Project

**Project Implementation agency:** Maputo Municipal Council

**Date of the Procurement Plan:** January 2020

**Period covered by this Procurement Plan:** January – June 2020

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Regulamento 5/2016 of March 8, 2016**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets as specified under paragraph 5.10*** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

*Procurement of Second Hand Goods as specified under paragraph 5.11* of the Procurement Regulations: **Not Applicable**

*Domestic preference as specified under paragraph 5.51* of the Procurement Regulations (*Goods and Works*): **Not Applicable**

**PROCUREMENT PLAN Mozambique : Maputo Urban Transformation Project**

**General Information**  
 Country: Mozambique **Bank's Approval Date of the Original Procurement Plan:** 2020-01-09  
**Revised Plan Date(s):** (comma delineated, leave blank if non 2021-01-25  
**Project ID:** P171449 **GPN Date:**  
**Project Name:** Maputo Urban Transformation Project  
**Loan / Credit No:** IDA / V3130  
**Executing Agency(ies)** Maputo Municipal Council

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
MZ-CMM-187003-CW-RFB / Drainage, sanitation, mobility, public spaces and urban equipment works	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope				38,000,000.00	0.00	Pending Implementation						2021-04-23		2021-04-28					2021-06-09		2021-07-09		2021-08-13	2024-12-30
MZ-CMM-186992-CW-RFB / Land demarcation works, Network and Urban Infrastructure Systems and Basic Urbanization in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Request for Bids	Open - International	Single Stage - One Envelope				24,000,000.00	0.00	Pending Implementation						2022-06-06		2022-06-11					2022-07-23		2022-08-22		2022-09-26	2024-09-20

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
MZ-CMM-168529-GO-RFQ / Supply of Office Furniture	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Under Implementation								2020-05-12		2020-06-10							2020-07-07		2020-09-05
MZ-CMM-186679-GO-RFB / Pickup Double Cab Vehicles	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Under Implementation			2020-08-10	2020-09-02	2020-08-15	2020-09-03					2020-09-26	2020-09-22	2020-10-26	2020-10-30	2020-11-30			2021-05-29	
MZ-CMM-167802-GO-RFP / Acquisition of office equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled								2020-05-12		2020-06-10						2020-07-07		2021-01-03	
MZ-CMM-200806-GO-RFQ / Protection Equipment	IDA / V3130	Informal Settlement Upgrade	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,100.00	0.00	Pending Implementation								2020-11-08								2021-01-03		2021-07-02	
MZ-CMM-200807-GO-RFB / 200 Hand Wash Systems	IDA / V3130	Informal Settlement Upgrade	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation			2020-11-03		2020-11-08						2020-12-20			2021-01-19		2021-02-23		2021-08-22	
MZ-CMM-194418-GO-RFQ / IT Equipment	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Canceled								2020-09-23								2020-11-09		2021-05-08	
MZ-CMM-213554-GO-RFB / IT Equipment and Software's	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Under Implementation			2021-01-22	2021-01-18	2021-01-27					2021-03-10			2021-03-25		2021-03-25		2021-04-22	2021-10-19	
MZ-CMM-211207-GO-RFQ / Financial management Software	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2021-01-30								2021-03-22		2021-09-18	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
MZ-CMM-187000-NC-RFB / Implementation of the Land Regularization	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,500,000.00	0.00	Pending Implementation					2021-04-23		2021-04-28									2021-06-09		2021-07-09		2021-08-13	2024-08-22
MZ-CMM-187002-NC-RFB / Implementation of Social Inclusion Plans and Combating Gender-based Violence	IDA / V3130	Informal Settlement Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation					2021-04-23		2021-04-28									2021-06-09		2021-07-09		2021-08-13	2024-05-31
MZ-CMM-186998-NC-RFB / Implementation of the Social Inclusion Plan in the Maputo Downtown area	IDA / V3130	Maputo City Center Rehabilitation	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation					2021-02-26		2021-03-03								2021-04-14		2021-05-14		2021-06-18	2023-12-22	
MZ-CMM-186995-NC-RFB / Implementation of Regulatory and Institutional Drainage Reforms	IDA / V3130	Maputo City Center Rehabilitation	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation					2021-02-22		2021-02-27								2021-04-10		2021-05-10		2021-06-14	2023-12-22	
MZ-CMM-186990-NC-RFB / Implementation of Reform to the construction licenses and the issuance of DUATs	IDA / V3130	Sustainable Urban Growth	Post	Request for Bids				500,000.00	0.00	Pending Implementation					2021-02-12		2021-02-17								2021-03-31		2021-07-18		2022-01-14		
MZ-CMM-186985-NC-RFB / Implementation of Land Value Capture Instruments in KaTembe	IDA / V3130	Sustainable Urban Growth	Post	Request for Bids	Open - International	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation					2021-08-20		2021-08-25								2021-10-06		2021-11-05		2021-12-10	2024-09-30	
MZ-CMM-186675-NC-RFB / Implementation of Addressing System	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open - International	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2020-08-30		2020-09-04								2020-10-16		2020-11-15		2020-12-20	2023-11-30	

MZ-CMM-186987-NC-RFB / Implementation of the Social Inclusion Plan at KaTembe district	IDA / V3130	Sustainable Urban Growth	Post	Request for Bids	Open – International	Single Stage – One Envelope		500,000.00	0.00	Pending Implementation				2021-01-31	2021-02-05				2021-03-19	2021-04-18	2021-05-23	2023-12-22
MZ-CMM-186600-NC-RFB / Implementation of the Multi-annual Expenditure Plan and Programmatic Budget	IDA / V3130	Sustainable Urban Growth	Post	Request for Bids	Open – International	Single Stage – One Envelope		200,000.00	0.00	Pending Implementation				2020-10-30	2020-11-04				2020-12-16	2021-01-15	2021-02-19	2023-12-29
MZ-CMM-186631-NC-RFB / Implementation of the Unique Social Registry	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open – International	Single Stage – One Envelope		300,000.00	0.00	Pending Implementation				2020-08-30	2020-09-04				2020-10-16	2020-11-15	2020-12-20	2023-12-20
MZ-CMM-186996-NC-RFB / Implementation of the Reforms of IPRA, Physical-Fiscal Registry and generic Values Plant	IDA / V3130	Maputo City Center Rehabilitation	Post	Request for Bids	Open – International	Single Stage – One Envelope		1,000,000.00	0.00	Pending Implementation				2021-06-30	2021-07-05				2021-08-16	2021-09-15	2021-10-20	2024-12-30
MZ-CMM-186674-NC-RFB / Implementation of the Remote Urban Soil Monitoring System	IDA / V3130	Project Implementation and Institutional Support	Post	Request for Bids	Open – International	Single Stage – One Envelope		100,000.00	0.00	Pending Implementation				2020-08-25	2020-08-30				2020-10-11	2020-11-10	2020-12-21	2023-11-30

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
MZ-CMM-168538-CS-QCBS / Consulting Services to prepare studies and projects on integrated intervention of informal settlements	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open – International		1,500,000.00	0.00	Under Implementation	2020-07-13	2020-04-24	2020-08-03	2020-05-18	2020-09-16	2020-11-05					2020-10-14		2020-11-13		2020-12-18		2021-01-22		2022-09-14
MZ-CMM-168537-CS-QCBS / Consulting Services to prepare studies and projects for the sustainable development of Katembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International		750,000.00	0.00	Pending Implementation	2020-06-29		2020-07-20		2020-09-02						2020-09-30		2020-10-30		2020-12-04		2021-01-08		2022-01-08
MZ-CMM-168536-CS-QCBS / Consultancy Services for addressing, preparing, updating and expanding the physical and fiscal registration	IDA / V3130	Project Implementation and Institutional Support	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Pending Implementation	2020-06-22		2020-07-13		2020-08-26						2020-09-23		2020-10-23		2020-11-27		2021-01-01		2022-01-01
MZ-CMM-168539-CS-QCBS / Consultancy Services for drainage studies and projects for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Under Implementation	2020-06-10	2020-04-24	2020-07-01		2020-08-14						2020-09-11		2020-10-11		2020-11-15		2020-12-20		2022-08-12
MZ-CMM-168535-CS-QCBS / Consultancy Services to develop unified social Municipal cadaster.	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – International		100,000.00	0.00	Under Implementation	2020-05-20	2020-08-12	2020-06-10		2020-07-24						2020-08-21		2020-09-20		2020-10-25		2020-11-29		2021-11-29
MZ-CMM-169355-CS-QCBS / Consulting Services Urban mobility studies and project for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Under Review	2020-04-27		2020-05-18		2020-07-01						2020-07-29		2020-08-28		2020-10-02		2020-11-06		2021-11-06
MZ-CMM-169356-CS-QCBS / Consulting services for public spaces and urban equipment studies and project for Baixa da Cidade	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Under Implementation	2020-04-27		2020-05-18		2020-07-01						2020-07-29		2020-08-28		2020-10-02		2020-11-06		2021-11-06
MZ-CMM-171134-CS-QCBS / Development of Project Information Management System	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open – International		50,000.00	0.00	Canceled	2020-05-03	2020-05-06	2020-05-24	2020-05-21	2020-07-07						2020-08-04		2020-09-03		2020-10-08		2020-11-12		2021-05-11
MZ-CMM-186410-CS-QCBS / Works Supervision in informal settlements	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open – International		1,900,000.00	0.00	Pending Implementation	2021-04-23		2021-05-14		2021-06-27						2021-07-25		2021-08-24		2021-09-28		2021-11-02		2024-11-01
MZ-CMM-186470-CS-QCBS / Development of Technical Studies and Projects for Drainage and Sanitation for the Downtown area	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		1,000,000.00	0.00	Under Implementation	2020-08-17	2020-10-27	2020-09-07	2020-10-28	2020-10-21						2020-11-18		2020-12-18		2021-01-22		2021-02-26		2022-02-26
MZ-CMM-186483-CS-QCBS / Preparation of technical studies and projects for the improvement of public spaces and urban facilities	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		1,000,000.00	0.00	Pending Implementation	2020-08-27		2020-09-17		2020-10-31						2020-11-28		2020-12-28		2021-02-01		2021-03-08		2022-03-08
MZ-CMM-186501-CS-QCBS / Works Supervision	IDA / V3130	Maputo City Center Rehabilitation	Prior	Quality And Cost-Based Selection	Open – International		2,250,000.00	0.00	Pending Implementation	2021-09-28		2021-10-19		2021-12-02						2021-12-30		2022-01-29		2022-03-05		2022-04-09		2024-12-24
MZ-CMM-186533-CS-QCBS / Consulting services for updating the Register, Revising the Urban Management Plan, Preparation of PPs and Safeguards Instruments	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Pending Implementation	2020-08-12		2020-09-02		2020-10-16						2020-11-13		2020-12-13		2021-01-17		2021-02-21		2022-02-21
MZ-CMM-186540-CS-QCBS / Technical Studies and Executive Project for Infrastructures Development in KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open – International		1,000,000.00	0.00	Pending Implementation	2021-07-07		2021-07-28		2021-09-10						2021-10-08		2021-11-07		2021-12-12		2022-01-16		2023-01-16

MZ-CMM-186554-CS-QCBS / Works Supervision at KaTembe	IDA / V3130	Sustainable Urban Growth	Prior	Quality And Cost-Based Selection	Open - International		720,000.00	0.00	Pending Implementation	2022-06-06		2022-06-27	2022-08-10		2022-09-07	2022-10-07	2022-11-11	2022-12-16		2023-12-16	
MZ-CMM-186629-CS-CQS / Consulting Services to support the implementation of the Modernization of Administrative Processes	IDA / V3130	Project Implementation and Institutional Support	Post	Consultant Qualification Selection	Open - International		170,000.00	0.00	Pending Implementation	2020-08-30		2020-09-20	2020-11-03			2020-12-03		2021-01-07		2023-12-20	
MZ-CMM-200796-CS-QCBS / Environmental and Social Impact Assessment for Components 1, 2 and 3	IDA / V3130	Informal Settlement Upgrade	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Pending Implementation	2020-11-06		2020-11-27	2021-01-10		2021-02-07	2021-03-09	2021-04-13	2021-05-18		2022-05-18	
MZ-CMM-200797-CS-LCS / External Auditing	IDA / V3130	Project Implementation and Institutional Support	Post	Least Cost Selection	Open - National		300,000.00	0.00	Under Implementation	2020-11-06	2020-10-24	2020-11-27	2020-10-27	2021-01-10		2021-02-07	2021-03-09	2021-04-13	2021-05-18		2021-11-14
MZ-CMM-200798-CS-QBS / PBC's Verification Agent	IDA / V3130	Project Implementation and Institutional Support	Post	Quality Based Selection	Open - International		150,000.00	0.00	Under Implementation	2020-11-06	2020-11-10	2020-11-27	2020-11-16	2021-01-10		2021-02-07	2021-03-09	2021-04-08	2021-05-13		2022-05-13
MZ-CMM-213646-CS-QCBS / Consulting Services for Conception, Development and Implementation of an Integrated Information Management System for Maputo Urban Transformation Project	IDA / V3130	Project Implementation and Institutional Support	Post	Quality And Cost-Based Selection	Open - National		100,000.00	0.00	Under Review	2021-01-18	2021-01-19	2021-01-25		2021-03-01		2021-03-29	2021-04-28	2021-06-07	2021-07-12		2022-12-04

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-CMM-152216-CS-INDV / Procurement Specialist	IDA / V3130	Informal Settlement Upgrade	Prior	Individual Consultant Selection	Open		60,000.00	60,000.00	Signed	2020-01-10	2020-01-16	2020-02-28	2020-06-23	2020-03-20	2020-06-23	2020-04-24	2020-06-24	2021-04-24	
MZ-CMM-167544-CS-INDV / Senior Finance Municipal Management Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	152,000.00	Signed	2020-04-16	2020-04-18	2020-06-04	2020-08-20	2020-06-25	2020-10-06	2020-07-30	2020-10-08	2021-07-30	
MZ-CMM-167545-CS-INDV / Senior Urban Planning Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-04-16	2020-04-21	2020-06-04		2020-06-25		2020-07-30		2021-07-30	
MZ-CMM-167546-CS-INDV / Senior Governance Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2020-06-03		2020-07-22		2020-08-12		2020-09-16		2021-09-16	
MZ-CMM-168533-CS-QCBS / Consultancy Services for the elaboration of legal and technical studies for IPRA and LVC revenues maximization	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		100,000.00	0.00	Under Implementation	2020-05-27	2020-10-01	2020-07-15		2020-08-05		2020-09-09		2021-03-08	
MZ-CMM-171140-CS-INDV / Senior Technician in Spatial Planning and Urban Soil Management to integrate the PTUM Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-05	2020-04-30	2020-06-23		2020-07-14		2020-08-18		2021-02-14	
MZ-CMM-171147-CS-INDV / Senior Technician in Architecture	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	67,500.00	Signed	2020-05-05	2020-04-30	2020-06-23	2020-08-28	2020-07-14	2020-09-02	2020-08-18	2020-09-30	2021-02-14	
MZ-CMM-171150-CS-INDV / Technical Team Leader	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-05	2020-04-30	2020-06-23	2020-11-03	2020-07-14	2020-11-05	2020-08-18		2021-02-14	
MZ-CMM-171151-CS-INDV / Senior Drain Technician of the technical team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-05	2020-04-30	2020-06-23	2020-09-16	2020-07-14	2020-11-05	2020-08-18		2021-02-14	
MZ-CMM-171152-CS-INDV / Senior Technician in Social Inclusion and Gender to integrate the technical team of PTUM	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-06-02	2020-04-30	2020-07-21		2020-08-11		2020-09-15		2021-03-14	
MZ-CMM-171156-CS-INDV / Urban Mobility Consultant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-11	2020-04-30	2020-06-29		2020-07-20		2020-08-24		2021-02-20	
MZ-CMM-172416-CS-INDV / senior water and sanitation technician of the technical team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-08	2020-05-08	2020-06-26	2020-08-25	2020-07-17		2020-08-21		2021-02-17	
MZ-CMM-174529-CS-INDV / Individual consultancy for the elaboration of the methodology for updating the physical tax register, the generic figures map and the IPRA calculation	IDA / V3130	Sustainable Urban Growth	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-05-25	2020-05-21	2020-07-13		2020-08-03		2020-09-07		2021-03-06	
MZ-CMM-175939-CS-INDV / Senior Advisor for Gender and Social Inclusion	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-06-02	2020-09-03	2020-07-21		2020-08-11		2020-09-15		2020-12-14	
MZ-CMM-172422-CS-INDV / Individual Consultant for the definition and implementation of an integrated information management system for the project	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Cancelled	2020-05-10	2020-05-08	2020-06-28		2020-07-19		2020-08-23		2021-02-19	

MZ-CMM-176004-CS-INDV / Junior Technician in Social Inclusion and Gender	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	58,618.26	Signed	2020-06-02	2020-06-04	2020-07-21	2020-09-02	2020-08-11	2020-09-08	2020-09-15	2020-09-21	2020-12-14	
MZ-CMM-175981-CS-INDV / Junior Water and Sanitation Technicians of the Project's Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	58,618.26	Signed	2020-06-02	2020-06-04	2020-07-21	2020-08-25	2020-08-11	2020-08-26	2020-09-15	2020-09-11	2020-12-14	
MZ-CMM-176001-CS-INDV / Junior Technician in Spatial Planning and Urban Soil Management	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-06-02	2020-06-04	2020-07-21		2020-08-11		2020-09-15		2020-12-14	
MZ-CMM-175990-CS-INDV / Junior Technician in Architecture	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	70,799.99	Signed	2020-06-02	2020-06-04	2020-07-21	2020-09-03	2020-08-11	2020-09-02	2020-09-15	2020-09-16	2020-12-14	
MZ-CMM-175998-CS-INDV / Junior Drainage Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-06-02	2020-06-04	2020-07-21		2020-08-11		2020-09-15		2020-12-14	
MZ-CMM-175993-CS-INDV / Junior Technician of Mobility and Roads of the project's Technical Team	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-06-02	2020-06-04	2020-07-21		2020-08-11		2020-09-15		2020-12-14	
MZ-CMM-186605-CS-INDV / Infrastructure Senior Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2020-08-18	2020-09-14	2020-10-06		2020-10-27		2020-12-01		2022-11-21	
MZ-CMM-186609-CS-INDV / Senior Technical Advisor on Land Use Planning and Urban Land Management	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2020-08-18	2020-10-07	2020-10-06		2020-10-27		2020-12-01		2022-11-21	
MZ-CMM-186611-CS-INDV / Municipal Governance Senior Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2020-08-19	2020-10-09	2020-10-07		2020-10-28		2020-12-02		2022-11-22	
MZ-CMM-186617-CS-INDV / Senior Social Inclusion Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Pending Implementation	2020-08-19		2020-10-07		2020-10-28		2020-12-02		2022-12-01	
MZ-CMM-191816-CS-INDV / Consulting services for preparation of Project Implementation Manual	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		10,000.00	0.00	Under Implementation	2020-09-10	2020-09-09	2020-10-13		2020-10-22		2020-11-26		2021-05-25	
MZ-CMM-200800-CS-INDV / Procurement Assistant	IDA / V3130	Project Implementation and Institutional Support	Prior	Individual Consultant Selection	Open		36,000.00	0.00	Under Implementation	2020-10-30	2020-10-27	2020-12-18		2021-01-08		2021-02-12		2021-08-11	
MZ-CMM-200801-CS-INDV / Solid Waste Management Advisor	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		160,000.00	0.00	Pending Implementation	2020-11-06		2020-12-25		2021-01-15		2021-02-19		2021-08-18	
MZ-CMM-200802-CS-INDV / Senior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Pending Implementation	2020-11-06		2020-12-25		2021-01-15		2021-02-19		2021-08-18	
MZ-CMM-200803-CS-INDV / Solid Waste Management Senior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		120,000.00	0.00	Pending Implementation	2020-11-06		2020-12-25		2021-01-15		2021-02-19		2021-08-18	
MZ-CMM-200804-CS-INDV / Junior Technician for Urban Mobility	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2020-11-06		2020-12-25		2021-01-15		2021-02-19		2021-08-18	
MZ-CMM-200805-CS-INDV / Solid Waste Management Junior Technician	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2020-11-06		2020-12-25		2021-01-15		2021-02-19		2021-08-18	
MZ-CMM-200799-CS-INDV / Environmental and Social Safeguards Assistant	IDA / V3130	Project Implementation and Institutional Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-11-02	2020-11-10	2020-12-21		2021-01-11		2021-02-15		2022-02-15	