

Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: individuals	0.2	0.3	0.4	0.5

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
 - b. competitive dialogue;
 - c. sustainable procurement; and
 - d. best and final offer.
2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other Model Procurement Documents agreed with the Bank) shall be used.

3. Request for Bids (Open-National), if allowed in the Procurement Plan, will be carried out under the Bank's Procurement Regulations following procedures for Open Tendering Method (OTM) of the People's Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and The Public Procurement Rules 2008, as amended in August 2009) using standard/model bidding documents satisfactory to the Bank. For the purpose of Request for Bids (Open-National) the following shall apply:
 - a. Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
 - b. Bids should be submitted and opened in public in one location immediately after the deadline for submission;
 - c. Lottery in award of contracts shall not be allowed;
 - d. Bidders' qualification/experience requirement shall be mandatory;
 - e. Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

PROCUREMENT PLAN Bangladesh : Rural Electrification and Renewable Energy Development II (RERED II) Project

General Information
Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2017-07-28
Revised Plan Date(s): (comma delineated, leave blank if not) 2019-05-26
Project ID: P131263 **GFN Date:**
Project Name: Rural Electrification and Renewable Energy Development II (RERED II) Project
Loan / Credit No: IDA / 51580, IDA / 55140, TF / 15034, IDA / 62020
Executing Agency(ies): Infrastructure Development Company Limited

WORKS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
W-01 UNDER REREDII- AFII / Construction work of the New Office Building of IDCOL	IDA / 62020		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2019-06-13		2019-06-16					2019-07-16			2019-08-15			2019-09-12			2021-03-05

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
G-16 UNDER GPOBA-II FOR REREDPII / Procurement of 1,000 Pcs of Construction Manuals under IDCOL Biogas program (Package No.: G-16 under GPOBAII)	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		619.86	Completed							2017-10-18											2017-10-25			2017-11-06
G-08 UNDER REREDPII AF / Procurement of 2 Pcs of Online Energy Meters under IDCOL Other RE program	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,127.79	Completed							2017-10-31											2017-11-09			2017-11-16
G-09-REREDII-AF AND G-57-REREDII / Procurement of 22 units of Motorcycles for IDCOL	IDA / 51580		Post	Request for Bids	Open - National	Single Stage - One Envelope		46,716.39	Completed					2017-11-28		2017-11-29					2017-12-20			2018-01-19			2018-02-04			2018-03-06
G-18 UNDER GPOBA-II FOR REREDPII / Procurement of 6 units of toolkit for IDCOL Bio-gas Program	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-12-29											2018-01-08			2018-01-23
G-56 UNDER REREDPII / Printing and Supply of 100,000 Pcs Calendar for IDCOL ICS Program.	IDA / 51580		Post	Request for Bids	Open - National	Single Stage - One Envelope		22,809.43	Completed					2017-11-28		2017-11-29					2017-12-20			2018-01-19			2018-02-04			2018-03-06
G-11 UNDER REREDPII AF / Procurement of 10 units of CPU and 13 units of monitor for IDCOL HO and RE office	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		5,911.85	Completed							2018-01-10											2018-01-21			2018-01-28

G-19 UNDER GPOBA-II / Supply of Biogas stoves for IDCOL Biogas & Bio-fertilizer Program.	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,032.78	Completed										2018-05-24																						2018-05-31	2018-06-30					
G-20 UNDER GPOBA-II / Supply of equipment for the Technical Monitoring Facility of IDCOL.	IDA / 51580		Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,762.60	Completed																															2018-06-05	2018-06-13	2018-06-25					
G-21 UNDER GPOBA-II / Supply and fixation of furniture, fixture and equipment for IDCOL (17th floor-North).	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,388.37	Terminated																																2018-07-12	2018-07-19	2018-07-28				
G-22 UNDER GPOBA-II / Supply of refrigerator for the Technical Monitoring Facility of IDCOL.	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		990.77	Completed																																2018-07-12	2018-07-20	2018-07-27				
G-05 UNDER USAID / Procurement of 30 unit IP Phones, 10 unit network switch and 1 box CAT6 UTP cable for new regional offices of IDCOL.	TF / 15034		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,602.48	Completed																																2018-09-24	2018-10-02	2018-10-09				
G-06 UNDER USAID / Procurement of 5 unit of LASER printers for new regional offices of IDCOL.	TF / 15034		Post	Request for Quotations	Limited	Single Stage - One Envelope		3,006.91	Completed																																2018-09-24	2018-10-03	2018-10-10				
G-13 UNDER REREDII-AF / Supply of 3 unit of laser printers for IDCOL.	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		3,433.07	Completed																																2018-07-12	2018-07-19	2018-07-26				
G-14 UNDER REREDII-AF / Supply of Batteries for Online UPS and IPS of IDCOL.	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		4,985.58	Completed																																2018-07-12	2018-07-19	2018-07-26				
G-09 UNDER REREDII-AFII / Supply of furniture, fixture and office equipment for the new office building of IDCOL.	IDA / 55140		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-08-24																											2020-08-29	2020-09-26	2020-10-26	2020-11-23	2021-05-22		
G-15 UNDER REREDII-AF / Supply and installation of DocuDEX server for IDCOL.	IDA / 55140		Post	Request for Quotations	Limited	Single Stage - One Envelope		5,545.59	Completed																																	2018-11-01	2018-11-09	2018-11-16			
G-24 UNDER GPOBA-II / Supply of furniture, fixture and office equipment in IDCOL Dhaka RO	IDA / 51580		Post	Request for Quotations	Limited	Single Stage - One Envelope		5,736.87	Completed																																	2018-11-01	2018-11-11	2018-11-18			
G-16 UNDER REREDP-II AF / Supply of thirty (30) units Desktop Computer for IDCOL employees	IDA / 55140		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-12-09																												2018-12-10	2019-01-09	2019-02-04	2019-03-07	2019-03-22	
G-06 UNDER REREDP-II AFII / Supply of Equipment (Phase-02) for IDCOL Technical Monitoring Facilities	IDA / 62020		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2018-12-09																													2018-12-10	2019-01-09	2019-02-10	2019-03-17	2019-05-16

G-17 UNDER REREDP-II AF / Supply of two (02) units PoE Switch & two (02) units Laser Printer for IDCOL	IDA / 55140	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation										2018-12-10				2018-12-19			2018-12-26	
G-23 UNDER GPOBA-II / Supply of rechargeable table fans for IDCOL.	IDA / 51580	Post	Request for Quotations	Limited	Single Stage - One Envelope		643.70	Completed											2018-07-12				2018-07-19			2018-07-26
G-10 UNDER REREDP-II AF II / Framework Agreement for Supply of Toners and Maintenance Kit for printers of IDCOL	IDA / 62020	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-12-26								2018-12-27			2019-01-17		2019-02-17	2019-03-19	2020-03-18
G-11 UNDER REREDP-II AF II / Framework Agreement for Supply of Stationary for IDCOL	IDA / 62020	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2018-12-26								2018-12-27			2019-01-17		2019-02-17	2019-03-19	2020-03-18
G-12 UNDER REREDHIAF-II / Supply of 190 units of Microsoft Exchange Online Plan-1 (EOP-1) & Office 365 Enterprise E1 subscription license for IDCOL	IDA / 62020	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																2019-01-21		2019-01-29
G-18 UNDER REREDP-II AF / Selection of Firm for Printing Leaflet & Manuals for IDCOL Biogas & Bio-fertilizer program	IDA / 55140	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																2019-04-10		2019-04-30
G-12 UNDER REREDP-II AF-II / Printing and Supply of 240,000 pcs of Calendar for IDCOL ICS Program	IDA / 62020	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation			2019-03-04											2019-03-31		2019-04-09	2019-05-14	2019-06-13
G-19 UNDER REREDP-II AF / Supply of Arsenic Kit for testing the arsenic level in potential Solar Irrigation Pump Project sites by IDCOL inspectors	IDA / 55140	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																2019-04-21		2019-05-02
G-13 UNDER REREDP-II AF-II / Supply of thirty paper license of MS Office 2019 (standard), thirty paper license of Windows 10 pro and Security firewall with UTM for 300 users of IDCOL HO & RE office	IDA / 62020	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																2019-04-18		2019-04-30
G-14 UNDER REREDP-II AF-II / Supply of 120 SFT Roller Blinds Fabrics & 22 pcs Executive Chair for IDCOL HO 17 Floor	IDA / 62020	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation																2019-04-11		2019-04-18
G-20 UNDER REREDP-II AF / Supply of 30 television and 30 refrigerators for dissemination in different solar mini-grid project sites for demonstration of energy efficient appliances	IDA / 55140	Post	Direct Selection	Direct			0.00	Pending Implementation			2019-04-01												2019-04-07		2019-04-11	

G-15 UNDER REREDP-II AF-II / Supply of Attendance Device for IDCOL Regional Offices	IDA / 62020		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation														2019-05-05						2019-05-13	2019-05-20
---	-------------	--	------	------------------------	---------	-----------------------------	--	------	------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	------------	--	--	--	--	--	------------	------------

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NS-03 UNDER REREDPII-AF / Selection of Firm for Battery Testing under IDCOL Other RE Program (Package No: NS-03 under REREDPII-AF)	IDA / 55140		Post	Direct Selection	Direct			38,145.18	Signed					2018-02-22		2018-02-27														2018-03-22	2018-12-31
NS-05 UNDER REREDPII-AFII / Selection of Firm for Collecting Power Quality Data of Transmission Line of Two Power Plants of SEBL SMG Project-2	IDA / 62020		Post	Direct Selection	Direct			4,788.15	Signed					2018-11-05		2018-11-08														2018-11-16	2018-12-11
NS-06 UNDER REREDPII-AFII / Selection of Firm for providing Billboard Display Service to promote IDCOL Programs and Projects	IDA / 62020		Post	Direct Selection	Direct			0.00	Pending Implementation					2018-11-08		2018-11-12														2018-11-27	2019-11-27

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
S-16 UNDER RERED-II-AF-II / Selection of firm for developing the communication strategy for IDCOL ICS program (procurement method: CQS with Limited Market approach)	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-06-24		2018-07-09		2018-07-20									2018-07-27		2018-08-06					2018-11-04
S-06 UNDER USAID / Audit services for solar Irrigation Pump (SIP) and solar Mini-Grid (SMG) sponsors of IDCOL	TF / 15034		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-10-31		2018-11-14		2018-12-13									2018-12-18		2018-12-20					2019-04-30
S-21 UNDER REREDPII-AFII / Consulting firm for the interior design and supervision of decoration of new office building of IDCOL	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-04-05		2020-04-26		2020-06-14									2020-07-09		2020-07-29					2021-01-25
S-20 UNDER REREDPII-AFII / A consulting firm for Architectural and Structural design and work supervision of IDCOL's new office building	IDA / 62020		Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2018-11-20		2018-12-10		2018-12-17									2019-01-16		2019-02-16					2021-05-13

