

PROCUREMENT PLAN

Project information: Mozambique, Smallholder Irrigated Agriculture and Market Access Project, Grant Number D3510-MZ.

Project Implementation agency: Ministry of Agriculture and Food Security-AIMU-Agriculture Investment Management Unit.

Date of the Procurement Plan: April 5, 2019.

Period covered by this Procurement Plan: 18 (Eighteen months)

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **The Mozambique Procurement Regulations, Decree 5/2016 of March 8**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***Not Applicable***

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. ***Not Applicable***

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is applicable for those contracts identified in the Procurement Plan tables.

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is **Not Applicable**

.

PROCUREMENT PLAN Mozambique : Smallholder Irrigated Agriculture and Market Access Project- IRRIGA 1

General Information
Country: Mozambique **Bank's Approval Date of the Original Procurement Plan:** 2019-04-25
Project ID: P164431 **Revised Plan Date(s): (comma delimited, leave blank if not):** 2020-07-24
Project Name: Smallholder Irrigated Agriculture and Market Access Project- IRRIGA 1 **GFN Date:**
Loan / Credit No: IDA / D3510
Executing Agency(ies): NATIONAL INSTITUTE OF IRRIGATION

WORKS																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual
MZ-INIB-180497-CW-RFB / Chiverano Irrigation System Construction, 110 Ha, Mopeia District, Zambezia Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Pending Implementation							2020-07-27		2020-08-01						2020-09-12		2020-10-12		2020-11-16	2021-05-15	
MZ-INIB-180508-CW-RFB / M'zim Irrigation System Construction, 165 Ha, Nsoedala District, Zambezia Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,200,000.00	0.00	Pending Implementation							2020-07-27		2020-08-01						2020-09-12		2020-10-12		2020-11-16	2021-05-15	
MZ-INIB-180509-CW-RFB / Acaboo Irrigation System Construction, 314 Ha, Buzi District, Sofala Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,500,000.00	0.00	Pending Implementation							2020-07-27		2020-08-01						2020-09-12		2020-10-12		2020-11-16	2021-05-15	
MZ-INIB-174289-CW-RFB / Five Irrigation System Construction in Manica Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,890,000.00	0.00	Pending Implementation							2020-08-10		2020-08-15						2020-09-28		2020-10-28		2020-11-30	2021-05-29	
MZ-INIB-174285-CW-RFB / Rehabilitating IRRIGA Project Office in Zambezia Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				170,000.00	0.00	Pending Implementation									2020-08-15								2020-10-10		2021-04-08		
MZ-INIB-174286-CW-RFB / Rehabilitating IRRIGA Project Office in Manica Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				150,000.00	0.00	Pending Implementation									2020-08-15								2020-10-10		2021-04-08		

GOODS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual
MZ-INIB-109235-GO-RFQ / Equipamento informático (16 Computadores tipo Laptop, 6 Dataslow, 6 Impressoras e 5 Video Conferencias)	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		78,900.00	0.00	Under Implementation								2019-04-16		2019-06-26								2019-06-11		2019-12-08	
MZ-INIB-109256-GO-RFQ / Aquisição de 5 Smart TV (Televisores)	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,500.00	0.00	Under Implementation								2019-04-16		2019-06-26								2019-06-11		2019-12-08	

MZ-INIR-129230-GO-RFQ / Purchase of Production Kits	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope	950,000.00	393,283.34	Signed											2019-09-14	2019-09-23					2019-11-09	2019-12-03	2020-05-07																														
MZ-INIR-129114-GO-RFB / Purchase of 55 Motorcycles	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope	300,000.00	236,899.15	Signed											2019-09-09	2019-12-16	2019-09-14	2020-01-08		2019-10-26	2020-02-06	2019-11-25	2020-02-27	2019-12-30	2020-03-06	2020-06-27																											
MZ-INIR-139505-GO-RFQ / Acquisition of computer equipment for the elaboration of the integrated agrarian survey	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope	100,000.00	112,209.52	Signed																				2019-12-16	2019-12-17	2020-06-13																											
MZ-INIR-140873-GO-RFQ / Acquisition of Protective Material for Extension Technicians in Manica and Sofala Provinces	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope	100,000.00	0.00	Cancelled																				2019-11-02			2019-12-28		2020-06-25																								
MZ-INIR-109253-GO-RFB / Aquisicao de 6 Viaturas 4X4, Dupla Cabine.	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope	240,000.00	0.00	Cancelled												2019-04-11	2019-06-06	2019-04-16	2019-08-26				2019-05-28		2019-06-27			2019-08-01		2020-01-28																							
MZ-INIR-146499-GO-RFB / Acquisition of Protective Material for Extension Technicians in Manica, Sofala, Zambezia and Nampula Provinces	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Bids	Open - National	Single Stage - One Envelope	200,000.00	187,317.36	Signed																									2019-11-28	2019-12-16	2019-12-03	2020-01-08		2020-01-14	2020-02-04	2020-02-13	2020-04-03	2020-03-19	2020-06-04	2020-09-15													
MZ-INIR-146504-GO-RFB / Purchase of 6 (six) 4x4 double cab vehicles and one (01) Mini Bus	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope	290,000.00	333,854.45	Signed																											2019-11-29	2019-12-17	2019-12-04	2020-01-08		2020-01-15	2020-02-05	2020-02-14	2020-02-13	2020-03-20	2020-02-26	2020-09-16											
MZ-INIR-186426-GO-RFQ / Supply and installation of integrated sound and video system for the Consultative Council of Meeting Room of the Ministry of Agriculture and Rural Development	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope	35,000.00	0.00	Under Implementation																													2020-04-15	2020-04-08						2020-06-10		2020-12-07											
MZ-INIR-109262-GO-RFQ / Aquisicao de Software de Gestao Financeira (Parametrizacao)	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope	40,000.00	0.00	Under Implementation																															2020-07-05	2020-06-10						2020-08-30		2021-02-26									
MZ-INIR-180461-GO-RFQ / Acquisition of Information Equipment for the Fund Mobilization Unit	IDA / D3510	Component 1-Institutional Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope	20,000.00	0.00	Under Implementation																																	2020-07-18	2020-07-10						2020-09-12		2021-03-11							
MZ-INIR-180512-GO-RFB / Acquisition and Installation of 6 Pivo Systems for Irrigating 330ha, Chemba District, Sofala Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Prior	Request for Bids	Open - International	Single Stage - One Envelope	2,750,000.00	0.00	Under Review																																			2020-07-27	2020-08-01						2020-09-12		2020-10-12			2020-11-16		2021-05-15

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																		

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-INIR-129100-CS-QCBS / Impact Assessment and Executive Rehabilitation Project Preparation for some Irrigation Systems Affected by IDAI Cyclone in Manica Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		300,000.00	0.00	Under Implementation	2019-09-02	2019-09-19	2019-09-23	2019-12-19	2019-11-06	2020-03-19			2019-12-04		2020-01-03		2020-02-07		2020-03-13		2020-04-17	
MZ-INIR-129103-CS-QCBS / Impact Assessment and Executive Rehabilitation Project Preparation for some Irrigation Systems Affected by IDAI Cyclone in Sofala Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Under Implementation	2019-09-02	2019-09-19	2019-09-23	2019-12-19	2019-11-06	2020-03-19			2019-12-04		2020-01-03		2020-02-07		2020-03-13		2020-03-16	
MZ-INIR-129104-CS-QCBS / Impact Assessment and Executive Rehabilitation Project Preparation for some Irrigation Systems Affected by IDAI Cyclone in Zambezia Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Under Implementation	2019-09-02	2019-09-19	2019-09-23	2019-12-19	2019-11-06	2020-03-19			2019-12-04		2020-01-03		2020-02-07		2020-03-13		2020-04-17	
MZ-INIR-129111-CS-QCBS / Irrigation Infrastructure Investment Pre-Feasibility and Feasibility Studies in Sofala Province.	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2019-09-09	2019-09-19	2019-09-30		2019-11-13				2019-12-11		2020-01-10		2020-02-14		2020-03-20		2020-07-18	
MZ-INIR-129110-CS-QCBS / Irrigation Infrastructure Investment Pre-Feasibility and Feasibility Studies in Zambezia Province.	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2019-09-09	2019-09-19	2019-09-30		2019-11-13				2019-12-11		2020-01-10		2020-02-14		2020-03-20		2020-07-18	
MZ-INIR-129106-CS-QCBS / Irrigation Infrastructure Investment Pre-Feasibility and Feasibility Studies in Nampula Province.	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2019-09-09	2019-09-19	2019-09-30		2019-11-13				2019-12-11		2020-01-10		2020-02-14		2020-03-20		2020-07-18	
MZ-INIR-129112-CS-QCBS / Irrigation Infrastructure Investment Pre-Feasibility and Feasibility Studies in Manica Province.	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2019-09-09	2019-09-19	2019-09-30		2019-11-13				2019-12-11		2020-01-10		2020-02-14		2020-03-20		2020-07-18	
MZ-INIR-146515-CS-CQS / Contracting a company to recruit technicians for the IRRIGA Project at central and provincial levels	IDA / D3510	Component 4- Project Management and Monitoring and Evaluation	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2019-12-23	2019-12-17	2020-01-13		2020-02-26								2020-03-27		2020-05-01		2020-10-28	
MZ-INIR-146523-CS-QCBS / Irrigation infrastructure investment Pre-feasibility and Feasibility Studies and elaboration of executive projects for construction/rehabilitation of 750 hectares of irrigation systems in Nampula province and Supervision of the respective works	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Prior	Quality And Cost-Based Selection	Open - International		750,000.00	0.00	Canceled	2019-12-23	2020-02-11	2020-01-13		2020-02-26				2020-03-25		2020-04-24		2020-05-29		2020-07-03		2021-07-03	

MZ-INIB-146521-CS-QCBS / Irrigation infrastructure investment Pre-feasibility and Feasibility Studies and elaboration of executive projects for construction/rehabilitation of 750 hectares of irrigation systems in Zambezia province and Supervision of the respective works	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Prior	Quality And Cost Based Selection	Open - International		750,000.00	0.00	Canceled	2019-12-23	2020-02-11	2020-01-13		2020-02-26		2020-03-25	2020-04-24	2020-05-29	2020-07-03	2021-07-03
MZ-INIB-146520-CS-QCBS / Irrigation infrastructure investment Pre-feasibility and Feasibility Studies and elaboration of executive projects for construction/rehabilitation of 750 hectares of irrigation systems in Manica province and Supervision of the respective works	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Prior	Quality And Cost Based Selection	Open - International		750,000.00	0.00	Canceled	2019-12-23	2020-02-11	2020-01-13		2020-02-26		2020-03-25	2020-04-24	2020-05-29	2020-07-03	2021-07-03
MZ-INIB-146518-CS-QCBS / Irrigation infrastructure investment Pre-feasibility and Feasibility Studies and elaboration of executive projects for construction/rehabilitation of 750 hectares of irrigation systems in Sofala province and Supervision of the respective works	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Prior	Quality And Cost Based Selection	Open - International		750,000.00	0.00	Canceled	2019-12-23	2020-02-11	2020-01-13		2020-02-26		2020-03-25	2020-04-24	2020-05-29	2020-07-03	2021-07-03
MZ-INIB-183489-CS-CQS / Munda Munda Irrigation System Supervision	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Consultant Qualification Selection	Limited		360,000.00	0.00	Pending Implementation	2020-07-30				2020-08-13				2020-09-12	2020-10-17	2021-04-15
MZ-INIB-180472-CS-QCBS / Five Irrigation System Supervision in Manica Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost Based Selection	Open - National		270,000.00	0.00	Pending Implementation	2020-08-31		2020-09-21			2020-11-04	2020-12-02	2021-01-01	2021-02-05	2021-03-12	2022-03-12
MZ-INIB-180481-CS-CQS / Environmental Audit of PROIRRI irrigations	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Consultant Qualification Selection	Limited		90,000.00	0.00	Pending Implementation	2020-08-31				2020-09-14				2020-10-14	2020-11-18	2021-05-17
MZ-INIB-180484-CS-CQS / Resettlement Action Plan (PAR) for the Chirimónio - ACABOCO Irrigation	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Consultant Qualification Selection	Limited		50,000.00	0.00	Pending Implementation	2020-08-31				2020-09-14				2020-10-14	2020-11-18	2021-05-17
MZ-INIB-180476-CS-QCBS / Munda Munda Irrigation System Supervision	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Quality And Cost Based Selection	Open - National		360,000.00	0.00	Canceled	2020-07-20	2020-07-15	2020-08-10		2020-09-23		2020-10-21	2020-11-20	2020-12-25	2021-01-29	2022-01-29

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-INIB-109288-CS-INDV / Especialista em Procurement (baseado em Maputo)	IDA / D3510	Component 1-Institutional Capacity Building	Prior	Individual Consultant Selection	Open		90,000.00	0.00	Canceled	2019-04-05		2019-05-24		2019-06-14		2019-07-19		2020-01-15	

MZ-IN1B-128523-CS-CDS / Surveying damage caused by IDAI Cyclone and preparing the Executive Acahoso Irrigation System Works Completion Project, 316 ha, Buzi District, Sofala Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Direct Selection	Direct		45,000.00	50,000.00	Signed	2019-09-02	2019-09-19	2019-09-12	2019-09-30		2019-11-16	2019-12-30	2019-12-16
MZ-IN1B-128528-CS-CDS / Surveying damage caused by IDAI Cyclone and preparing the Executive Mziva and Chiverano Irrigation System Works Completion Project, Zambeze Province	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Direct Selection	Direct		90,000.00	90,000.00	Signed	2019-09-02	2019-09-19	2019-09-12	2019-09-30		2019-11-16	2019-12-18	2019-12-16
MZ-IN1B-139499-CS-INDV / Hire a consultant to boost the 2019/2020 agricultural company in Manica Province	IDA / D3510	Component 3-Agriculture Intensification and Market Linkages	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Canceled	2019-10-14		2019-10-19		2019-11-09		2019-12-14	2020-06-11
MZ-IN1B-139496-CS-INDV / Hire a consultant to boost the 2019/2020 agricultural company in Sofala and Zambezia Provinces	IDA / D3510	Component 3-Agriculture Intensification and Market Linkages	Post	Individual Consultant Selection	Limited		35,000.00	0.00	Canceled	2019-10-14		2019-10-19		2019-11-09		2019-12-14	2020-06-11
MZ-IN1B-140872-CS-CDS / Service provider for the preparation of PEDSA II and PNISA II as part of the institutional support to DPCL. Services performed via UN system.	IDA / D3510	Component 2-Smallholder Irrigation Development and Management	Post	Direct Selection	Direct		300,000.00	0.00	Canceled	2019-12-10		2019-12-20				2020-02-23	2020-08-21
MZ-IN1B-150739-CS-INDV / Procurement Specialist	IDA / D3510	Component 1-Institutional Capacity Building	Prior	Individual Consultant Selection	Limited		72,000.00	0.00	Canceled	2019-12-22	2020-02-11	2019-12-27	2020-02-13	2020-01-17		2020-02-21	2020-08-19
MZ-IN1B-153140-CS-CDS / Service Provider for Operation of da Paz Irrigation in Zambezia Province	IDA / D3510	Component 3-Agriculture Intensification and Market Linkages	Post	Direct Selection	Direct		180,000.00	199,447.47	Signed	2020-01-26	2020-01-17	2020-02-05	2020-01-22		2020-04-10	2020-03-30	2020-10-07
MZ-IN1B-167041-CS-INDV / Procurement Specialist	IDA / D3510	Component 1-Institutional Capacity Building	Prior	Individual Consultant Selection	Open		72,000.00	0.00	Under Implementation	2020-05-18	2020-05-05	2020-07-06		2020-07-27		2020-08-31	2021-02-27
MZ-IN1B-175070-CS-CDS / Organising and Building Capacity of Producers and Establishing Market Linkages in Manica Province	IDA / D3510	Component 3-Agriculture Intensification and Market Linkages	Post	Direct Selection	Direct		100,000.00	0.00	Under Implementation	2020-06-30	2020-06-30	2020-07-10				2020-09-13	2021-03-12
MZ-IN1B-178882-CS-INDV / Monitoring and Evaluation Specialist	IDA / D3510	Component 1-Institutional Capacity Building	Post	Individual Consultant Selection	Limited		57,600.00	0.00	Under Implementation	2020-07-13	2020-06-24	2020-07-18		2020-08-08		2020-09-12	2021-03-11
MZ-IN1B-178865-CS-INDV / Funds Mobilization Unit Coordinator	IDA / D3510	Component 1-Institutional Capacity Building	Post	Individual Consultant Selection	Limited		144,000.00	0.00	Under Review	2020-07-13	2020-06-24	2020-07-18		2020-08-08		2020-09-12	2021-03-11
MZ-IN1B-178878-CS-INDV / Funds Mobilization Unit Environment Management	IDA / D3510	Component 1-Institutional Capacity Building	Post	Individual Consultant Selection	Limited		57,600.00	0.00	Under Review	2020-07-13	2020-06-24	2020-07-18		2020-08-08		2020-09-12	2021-03-11

MZ-INIR-178874-CS-INDV / Funds Mobilization Unit Finance Management	IDA / D3510	Component 1-Institutional Capacity Building	Post	Individual Consultant Selection	Limited		57,600.00	0.00	Under Implementation	2020-07-13	2020-06-24	2020-07-18		2020-08-08		2020-09-12		2021-03-11
MZ-INIR-178872-CS-INDV / PAR Unit Coordinator	IDA / D3510	Component 1-Institutional Capacity Building	Post	Individual Consultant Selection	Limited		72,000.00	0.00	Under Implementation	2020-07-13	2020-06-24	2020-07-18		2020-08-08		2020-09-12		2021-03-11
MZ-INIR-109291-CS-INDV / Procurement Assistant	IDA / D3510	Component 1-Institutional Capacity Building	Prior	Individual Consultant Selection	Direct		36,000.00	0.00	Canceled	2019-05-23		2019-06-02		2019-06-23		2019-07-28		2020-01-24