

Procurement Plan

1. **Project information:** Irrigation restoration and development project (P122235), Afghanistan
2. **Bank's approval Date of the procurement Plan** [4 december 2017
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:** 18 months
5. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

This is not a complete procurement plan. Th actual PP will be added soon.
Incase of knowing the project procurement plan please visit www.worldbank.org and search
Project appraisal documents.

PROCUREMENT PLAN Afghanistan : AF Irrigation Restoration and Development Project

General Information

Country: Afghanistan **Bank's Approval Date of the Original Procurement Plan:** 2017-09-20
Revised Plan Date(s): (comma delimited, leave blank if no) 2019-12-19
Project ID: P122235 **GFN Date:**
Project Name: AF Irrigation Restoration and Development Project
Loan / Credit No: IDA / H6810, TF / 12029
Executing Agency(ies): Ministry of Energy and Water [MEW]

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (YN)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
Q-513 / Khwabgh irrigation scheme	IDA / H6810	A. Rehabilitation of Irrigation Systems	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,152,973.50	1,152,973.50	Signed																		
(K-901) / Charekar Irrigation Scheme	IDA / H6810	A. Rehabilitation of Irrigation Systems	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,344,444.00	3,728,386.50	Signed																		
MEW-REF-H117-LOT1 / Joy Injel in Injel district of Herat province (lot#1)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,530,000.00	1,360,722.21	Signed			2017-12-31		2018-01-07							2018-02-18		2018-04-04		2018-05-02		2020-12-07
MEW-REF-H117-LOT2 / Joy Injel in Injel district of Herat province (lot#2)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		250,976.23	221,401.07	Signed			2017-12-04		2017-12-11							2018-01-22		2018-03-08		2018-04-05		2019-04-30
MEW-REF-H116-LOT1 / Shakhan second phase in Zana jan district of Herat province (lot#1)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,440,307.79	1,257,337.48	Signed			2016-10-15		2016-10-22							2016-12-03		2017-01-17		2017-02-14		2019-08-23
MEW-REF-H116-LOT2 / Shakhan second phase in Zana jan district of Herat province (lot#2)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		202,360.88	176,053.85	Signed			2016-10-09		2016-10-16							2016-11-27		2017-01-11		2017-02-08		2019-08-17
MEW-REF-H126 / Jaqartan canal Irrig. in Enqel District Herat province	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		650,000.00	978,804.70	Signed			2018-09-15		2018-09-22							2018-11-03		2018-12-18		2019-01-15		2020-03-10
MEW-REF-H122 / Gozara Canal Phase III in Gozara district of Herat Province	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	0.00	Under Implementation			2018-07-07		2018-07-12							2018-08-23		2018-09-22		2018-10-20		2020-10-09
MEW-REF-H123-LOT1 / Jais Zaman Abad in Pashon Zarghoon district of Herat Province (lot#1)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,200,000.00	1,334,916.29	Signed			2018-08-24		2018-08-29							2018-10-13		2018-11-27		2018-12-25		2021-01-13
MEW-REF-H123-LOT2 / Jais Zaman Abad in Pashon Zarghoon district of Herat Province (lot#2)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		900,000.00	799,278.42	Signed			2018-08-04		2018-08-11							2018-09-25		2018-11-09		2018-12-07		2020-11-25
MEW-REF-H124 / Kabaran Canal Irrigation Scheme in Injel district of Herat Province	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		700,000.00	882,001.57	Signed			2018-05-22		2018-05-29							2018-07-10		2018-08-24		2018-09-21		2020-08-11
MEW-REF-M503-LOT1 / Gharbi Canal in Khum district of Balkh province (Lot-1)	TF / 12029	A. Rehabilitation of Irrigation Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		795,412.36	701,681.47	Signed			2017-12-08		2017-12-16							2018-01-30		2018-03-16		2018-04-13		2020-04-02

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C-305 / Left Over Services for Feasibility Studies of 6 Dams in the Northern River Basin of Afghanistan	IDA / H6810	A: Rehabilitation of Irrigation Systems	Prior	Direct Selection	Direct		495,954.00	495,954.00	Signed										
C-700 / Chief Procurement and Contract Management Adviser	IDA / H6810	A: Rehabilitation of Irrigation Systems	Prior	Direct Selection	Direct		121,000.00	121,506.00	Signed										
G281DSSS / INTERNET SERVICES FOR WAPECA OFFICE COMPLEX AT AIRPORT ROAD, KABUL	IDA / H6810	A: Rehabilitation of Irrigation Systems	Prior	Direct Selection	Direct		0.00	2,983.76	Signed										
MEW-REF-C957 / Technical Assistance by FAO	TF / 12029	D: Project Management and Capacity Building	Prior	Direct Selection	Direct		4,800,000.00	32,484,453.00	Under Review	2016-07-01		2016-07-11				2017-08-26		2019-10-30	
MEW-REF-C013-18 / International expert for darasata Dam, for Intermittent Dam Input/support for 20 Days	TF / 12029	B: Small Dam Development	Post	Direct Selection	Direct		16,250.00	0.00	Pending Implementation	2018-07-22		2018-07-29				2018-10-02		2019-03-02	