

## ANDHRA PRADESH INTEGRATED IRRIGATION AND AGRICULTURE TRANSFORMATION PROJECT

### Procurement Methods

Procurement Approaches and Methods	Thresholds (US\$ Equivalent)
Open international (goods, IT, and non-consulting services)	>3 million
Open national (goods, IT, and non-consulting services)	>100,000 and up to 3 million
National request for quotation (goods/works)	Up to 100,000
Open international (works)	>40 million
Open national (works)	>100,000 and up to 40 million
Direct selection	No threshold; For goods/works/non-consulting services: According to paragraphs 6.8-6.10 of the Regulations; For consultants: According to paragraphs 7.13-7.15 of the Regulations
Framework Agreements	For goods, works, and non-consulting services: According to paragraphs 6.57-6.59 of the Regulations
Shortlist of national consultants	Up to 800,000

1. **Procurement prior-review thresholds based on the Moderate rating.** The World Bank requires its prior review of the following types of contract:

- (a) **Works:** All contracts more than US\$15 million equivalent
- (b) **Goods and IT:** All contracts more than US\$4 million equivalent
- (c) **Non-consulting services:** All contracts more than US\$4 million equivalent
- (d) **Consultants:** All contracts more than US\$2 million equivalent for firms and US\$400,000 equivalent for individuals
- (e) **Direct selection:** Justification of DS for all contracts more than US\$100,000 equivalent

2. **National procurement procedure conditions.** National competition for the procurement of goods, works, and non-consulting services will be within the thresholds and will comply with the Procurement Provisions of paragraphs 5.3-5.6 of Section V of the Regulations and the following additional provisions:

- (a) Only the model bidding documents agreed with the World Bank (as amended from time to time) will be used for bidding.
- (b) At least 30 days before the deadline for submission of bids, invitations to bid will be advertised in at least one widely circulated national daily newspaper, or on a widely-used website or electronic portal with free national and international access in an abridged version of the advertisement published in a widely circulated national daily, giving

details of the electronic portal where the full invitation to bid can be downloaded.

- (c) No preference will be accorded to any bidder for price or for other terms when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from a given state.
- (d) Extension of bid validity will not be allowed for contracts subject to World Bank prior review without prior World Bank concurrence (i) for the first request for an extension longer than four weeks and (ii) for all subsequent requests for extension whatever the length; concurrence will be considered only in cases of force majeure and other circumstances beyond the control of the purchaser employer.
- (e) There will be no re-bidding of contracts subject to World Bank prior review without prior World Bank concurrence. In this project, bids will not be rejected for being outside a predetermined range of prices.
- (f) To improve the efficiency and transparency of small-value purchases in WB-financed projects, the Bank has agreed to allow the following uses of Government e-Marketplace (GeM): (i) in lieu of shopping, up to US\$30,000 in catalog mode; (ii) in lieu of shopping, up to US\$100,000 if there are at least three suppliers for the item on GeM and the purchaser uses the GeM Request for Quotation feature (mini-competition) to discover the final price; (iii) in both cases, borrowers will record their assessment that the price is reasonable, and (iv) GeM is not to be used in lieu of National Competitive Bidding.
- (g) No negotiations are to be conducted even with the lowest evaluated responsive bidders.

**Domestic preference.** Domestic preference will be applied in evaluating bids in accordance with Annex VI of the Regulations.

**PROCUREMENT PLAN** India : AP Integrated Irrigation & Agriculture Transformation Project

**General Information**  
 Country: India Bank's Approval Date of the Original Procurement Plan: 2018-12-27  
 Project ID: P160463 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-29  
 Project Name: AP Integrated Irrigation & Agriculture Transformation Project GPN Date:  
 Loan / Credit No: / , IBRD / 89100  
 Executing Agency(ies) AP Integrated Irrigation and Agriculture Transformation Project

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APIATP-56540-CO-RFQ / Procurement of Computers, Laptops, Printers, antivirus software and photocopier	/	Component D: Project Management and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		18,000.00	0.00	Pending implementation								2018-04-02								2018-04-16		2018-04-30
IN-APIATP-89037-GO-RFQ / Procurement of One Computer and three Printers under APIATP.	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,943.37	0.00	Under implementation								2018-12-03								2018-12-18		2019-01-02
IN-APIATP-97885-GO-RFQ / printing material for WUA members(1500 numbers)	IBRD / 89100	Component A: Improving Irrigated Agriculture Efficiency	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,200.00	0.00	Pending implementation								2019-01-31								2019-02-04		2019-02-06
IN-APIATP-112852-GO-RFQ / Printing of WUA Training modules and materials prepared for organizing training programmes to WUAs.	IBRD / 89100	Component A: Improving Irrigated Agriculture Efficiency	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,400.00	0.00	Pending implementation								2019-05-01								2019-05-06		2019-05-27
IN-APIATP-200108-GO-RFQ / Procurement of 7 computers & 1 printer for APIATP	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,151.00	2,335.13	Signed								2020-10-19							2020-11-11	2020-12-21	2020-11-26	
IN-APIATP-200109-GO-RFQ / Procurement of 23 UPS for APIATP	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,918.00	0.00	Pending implementation								2020-10-19							2020-11-11		2020-11-26	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APIATP-106651-NC-RFQ / Engaging the services of a qualified agency for producing the short documentary films for the training and capacity building interventions of APIATP.	IBRD / 89100	Component A: Improving Irrigated Agriculture Efficiency	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,000.00	0.00	Pending implementation								2019-03-21								2019-04-12		2019-07-11
IN-APIATP-200103-NC-RFQ / Annual maintenance of computers, printers and networking system of APIATP	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,534.00	1,270.60	Signed								2020-10-19							2020-11-05	2020-12-14	2021-11-05	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APIATP-56530-CS-OCES / Consulting Services for Preparation of Project Implementation Plan and related manuals for Project Implementation.	/	Component D: Project Management and Capacity Building	Post	Quality And Cost-Based Selection	Open - National		100,000.00	0.00	Pending implementation	2018-03-29	2018-03-30	2018-04-16					2018-05-14	2018-05-16	2018-05-30				2018-06-13		2018-08-12	
IN-APIATP-56570-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at Anantapur District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National		20,000.00	0.00	Pending implementation	2018-03-29	2018-04-02	2018-04-18					2018-05-16	2018-06-15	2018-07-20				2018-07-31		2019-11-23	
IN-APIATP-56580-CS-FBS / For Engaging a Training Facilitation Agency (TFA) for Implementing the Capacity Building Activities of the Project APIATP.	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National		45,000.00	0.00	Under implementation	2018-03-29	2017-10-19	2018-04-02	2018-04-18				2018-05-16	2018-06-15	2018-07-20				2018-07-31		2019-11-23	

IN-APIATP-56185-CS-QCBS / Consultancy service for Baseline Assessment and Environmental and Social Management Framework (ESMF) for the Andhra Pradesh Integrated Irrigation and Agriculture Transformation Project (APIATP)	/	Component D: Project Management and Capacity Building	Post	Quality And Cost-Based Selection	Open - National	80,000.00	0.00	Pending Implementation	2018-03-29	2018-04-02	2018-04-19							2018-05-17	2018-05-20	2018-06-07	2018-07-08	2018-10-06
IN-APIATP-56793-CS-QCS / Consultancy service for preparation of project procurement strategy for development	/	Component D: Project Management and Capacity Building	Post	Consultant Qualification Selection	Open - National	14,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20									2018-04-24	2018-05-14	2018-06-13
IN-APIATP-56799-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at Chittoor District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56805-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at East Godavari District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56807-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at kadapa District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56809-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at Krishna District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56810-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at Kurnool District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56811-CS-FBS / Consulting Services for Engagement of SUPPORT ORGANIZATIONS (SO) at West Godavari District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	20,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56814-CS-FBS / Consulting Services for Engagement of 2 Nos. of SUPPORT ORGANIZATIONS (SO) at Nellore District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	40,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56817-CS-FBS / Consulting Services for Engagement of 2 Nos. of SUPPORT ORGANIZATIONS (SO) at Prakasam District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	40,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56819-CS-FBS / Consulting Services for Engagement of 2 Nos. of SUPPORT ORGANIZATIONS (SO) at Srikakulam District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	40,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56822-CS-FBS / Consulting Services for Engagement of 2 Nos. of SUPPORT ORGANIZATIONS (SO) at Visakhapatnam District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	40,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25
IN-APIATP-56824-CS-FBS / Consulting Services for Engagement of 2 Nos. of SUPPORT ORGANIZATIONS (SO) at Vizianagaram District for Andhra Pradesh Integrated Irrigation Agriculture Transformation Project.	/	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National	40,000.00	0.00	Pending Implementation	2018-04-02	2018-04-04	2018-04-20							2018-05-18	2018-06-17	2018-07-22	2018-08-02	2019-11-25

IN-APIATP-56582-CS-QCBS / Hiring of Consultancy Services for External Monitoring and Evaluation (M&E)	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Quality And Cost-Based Selection	Open - National		1,100,000.00	0.00	Pending Implementation	2018-03-29		2018-04-02	2018-04-19			2018-05-17	2018-06-06	2018-06-26	2018-07-31	2024-06-29		
IN-APIATP-182913-CS-FBS / Engagement of Support Organizations for Ananthapur,Chittoor,Kadapa, Nellore and West godavari Districts of AP under FBS method of Procurement	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National		101,227.00	0.00	Canceled	2020-07-07	2020-08-06	2020-07-07	2020-08-24			2020-09-23	2020-10-23	2020-12-13	2020-12-28	2022-04-22		
IN-APIATP-186189-CS-QCBS / It is proposed to engage Third Party Quality Control & Assurance Agency for 4 Districts of Rayalseema region namely Ananthapur,Chittoor,Kadapa & Kurnoor for carrying out the Quality Control & Quality Assurance pertaining to rehabilitation of MI Tanks	IBRD / 89100	Component A: Improving Irrigated Agriculture Efficiency	Post	Quality And Cost-Based Selection	Open - National		273,482.00	0.00	Canceled	2020-07-29	2020-08-06	2020-08-18	2020-09-22	2020-11-18		2020-10-22	2021-01-07	2020-11-12	2020-12-18	2021-01-22	2023-07-11	
IN-APIATP-195949-CS-FBS / Engagement of Training Facilitation Agency(TFA)	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National		187,700.00	0.00	Canceled	2020-09-30	2020-10-16	2020-09-30	2020-11-29	2020-11-18		2020-11-29	2021-01-05	2020-12-09	2021-02-24	2021-02-07	2021-03-07	2022-05-31
IN-APIATP-195956-CS-FBS / Engagement of Support Organizations for Anathapuramu,Chittoor,Kadapa & Nellore & West Godavari Districts	IBRD / 89100	Component D: Project Management and Capacity Building	Post	Fixed Budget Selection	Open - National		150,693.00	0.00	Under Implementation	2020-09-30	2020-10-07	2020-09-30	2020-11-29	2020-10-30		2020-11-29	2020-12-15	2020-12-09	2021-03-05	2021-02-07	2021-03-14	2022-07-07
IN-APIATP-241885-CS-QCBS / Appointing Third Party Quality Control & Assurance Agency for UNIT III, Srikakulam, Vishakhapatnam, Vizianagaram& East Godavari Districts.	IBRD / 89100	Component A: Improving Irrigated Agriculture Efficiency	Post	Quality And Cost-Based Selection	Open - National		326,238.00	0.00	Pending Implementation	2021-07-08		2021-07-08	2021-07-22			2021-09-08	2021-10-08	2021-11-10	2021-12-08	2024-05-26		

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		