

## PROCUREMENT PLAN (Textual Part)

**Project information:** *Ethiopia, One WASH– Consolidated WASH Account (CWA) Project “Phase II”, P167794*

**Project Implementation agency:** *Water Development Commission (WDC) of the Ministry of Water, Irrigation and Energy (MoWIE)*

**Date of the Procurement Plan:** *August 28, 2019*

**Period covered by this Procurement Plan:** *September 2019 to August 2020.*

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***Section 33(1)(a) from 35–48 of the Proclamation Number 649/2009 of the Ethiopian Federal Government Procurement and Property Administration Proclamation***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- ***Open Advertising of the procurement opportunity at the national level;***
- ***The procurement is open to eligible firms from any country;***

- *The request for bids/Proposal documents shall require that bidders/proposers submitting Bids/Proposal present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the bank's right to sanction and the Bank's inspection and audit right;*
- *Contracts with an appropriate allocation of responsibilities, risks and liabilities;*
- *Application of Standstill period and Publication of contract award information;*
- *Maintenance of records of the procurement process; and*
- *The Bank has the right to review procurement documentation and activities.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

*Leased Assets as specified under paragraph 5.10* of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

*Procurement of Second-Hand Goods as specified under paragraph 5.11* of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables ***“Not Applicable”***

*Domestic preference as specified under paragraph 5.51* of the Procurement Regulations (*Goods and Works*).

Goods: Is applicable for those contracts identified in the Procurement Plan;

Works: Is applicable for those contracts identified in the Procurement Plan.

**Other Relevant Procurement Information. None**

**PROCUREMENT PLAN** Ethiopia : One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)

**General Information**

Country: Ethiopia Bank's Approval Date of the Original Procurement Plan: 2020-01-28  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-23  
 Project ID: P167794 GPN Date: 2019-12-06  
 Project Name: One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)  
 Loan / Credit No: IDA / 64450  
 Executing Agency(ies) SNNPR WATER MINE AND ENERGY DEVELOPMENT BUREAU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ET-WMEDB-1.77136-CW-RFB / PROCUREMENT OF WORKS FOR DILLA MEDIUM TOWN IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids						0.00	Under Implementation					2020-06-14	2020-08-05	2020-06-29					2020-08-10	2020-08-24	2020-09-09	2020-12-23	2020-10-14			2022-03-08	
ET-WMEDB-1.80944-CW-RFB / CONSTRUCTION OF CIVIL WORKS,SUPPLY & INSTALLATION OF PIPE AND FITTING, SUPPLY & INSTALLATION OF ELECTOR-MECHANICAL EQUIPMENT FOR SAWULA MEDIUM TOWN WATER SUPPLY AND SANITATION PROJECT IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-06-30	2020-10-06	2020-07-07					2020-08-06		2020-09-05		2020-10-10			2022-03-04	
ET-WMEDB-1.80946-CW-RFB / CONSTRUCTION OF CIVIL WORKS,SUPPLY & INSTALLATION OF PIPE AND FITTING,SUPPLY AND INSTALLATION OF ELECTOR-MECHANICAL EQUIPMENT FOR TARCHA MEDIUM TOWN WATER SUPPLY AND SANITATION PROJECT IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-06-10	2020-10-05	2020-07-07					2020-08-06		2020-09-05		2020-10-10			2022-03-04	
ET-WMEDB-2.00598-CW-RFB / Drilling and construction of four boreholes in site zone (dalocha woreda), Halaba zone (Wear Dijo woreda) and Kembat Tembaro Zone (Demboya and Angacha woreda) IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-11-30	2020-12-11	2020-12-05					2021-01-16		2021-02-15		2021-03-22			2021-09-18	
ET-WMEDB-2.00600-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Elector-Mechanical Equipment for Somcho-Ansh RPS in Hadiya Zone Duna Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation							2020-12-22								2021-01-29				2021-07-28	
ET-WMEDB-2.00618-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Elector-Mechanical Equipment for Wera-Gered RPS in Site Zone Aicho Worro Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-15		2020-12-20					2021-01-31		2021-03-02		2021-04-06			2021-10-03	
ET-WMEDB-2.00593-CW-RFB / Construction of Civil Works, Supply & Installation of P & F and Supply & Installation of Elector-Mechanical for Birbekele & Garbota RPS IN CEDEO ZONE YIRGALIFE WOREDIA IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-15		2020-12-20					2021-01-31		2021-03-02		2021-04-06			2021-10-03	
ET-WMEDB-2.00594-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Elector-Mechanical Equipment for Hotscha RPS in Cedee Zone Dilla Zuria Woreda IMPLEMENTED BY SNNPR WATER MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-15		2020-12-20					2021-01-31		2021-03-02		2021-04-06			2021-10-03	

ET-WMEDB-200620-CW-RFB / Construction of Civil Works, Supply & Installation of Pipes & Fittings and Supply & Installation of Electro- Mechanical Equipment for Shungu RPS in Keffa Zone System Woreda IMPLEMENTED BY SNNPR WATER, MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on				2020-12-15	2020-12-20			2021-01-31	2021-03-02	2021-04-06			2021-10-03
ET-WMEDB-210710-CW-RFB / Construction of civil works, supply & installation of Pipe & Fittings and Supply & Installation of Electro Mechanical Equipment for Cendo-bachto RPS in Dawuro Zone Marsa Woreda Implemented by SNNPR Water Mines and Energy Development Bureau.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on				2021-01-11	2021-01-16			2021-02-15	2021-03-02	2021-04-06			2021-10-03

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WMEDB-151981-GO-RFO / Supply of Office Equipment (Disk top Computer, Laptop printer, Digital video camera , External hard Disk, bag for Laptop Ifor PMU Staffs	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on								2020-02-20						2020-04-13			2020-06-12	
ET-WMEDB-151998-GO-RFO / Supply of Office Furniture (Expert Table, High Back Chair, Secretarial Chair and Book shelf ) for Program Mgt Unit Staffs	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on								2020-02-12						2020-03-29			2020-05-28	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-WMEDB-175058-CS- QCBS / CONSULTANCY SERVICE OF CONTRACT ADMINISTRATION AND SUPERVISION FOR CIODLE AND MASIRA SMALL TOWNS IMPLEMENTED BY SNNPR WATER, MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2020-06-16	2020-07-01	2020-07-30						2020-08-27	2020-09-26	2020-10-31			2020-12-05			2022-05-29	
ET-WMEDB-174839-CS- QCBS / PROCUREMENT OF CONSULTANCY SERVICE FOR CONTRACT ADMINISTRATION AND SUPERVISION FOR DILLA AND SAWULA TOWNS IMPLEMENTED BY SNNPR WATER BUREAU MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2020-06-16	2020-07-01	2020-07-25						2020-08-24	2020-09-13	2020-10-18			2020-11-22			2022-05-16	
ET-WMEDB-202197-CS- QCBS / Consultancy service of contract Administration AND supervision for Wolebabe and Tercha Medium Town Water supply and Sanitation Project IMPLEMENTED BY SNNPR WATER, MINES AND ENERGY DEVELOPMENT BUREAU	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Quality And Cost- Based Selection	Open - National		0.00	Pending Implementation	2020-12-15	2021-01-05	2021-02-18						2021-03-20	2021-05-04	2021-06-08			2021-07-13			2023-01-04	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual