

Procurement Plan

I. General

1. Project Information

Country: **Tanzania**

Project Name: **Second Water Sector Support Project (WSSP II)**

Project ID: **P150361**

2. Project Implementation Agency: **Ministry of Water and Irrigation
Dar es Salaam Water Supply and Sewerage
Authority
Dar es Salaam Water Supply and Sewerage
Corporation**

3. Date of the Procurement Plan: **April 2017**

4. Period Covered by this Procurement Plan: **First 18 Months**

II. Thresholds for Prior Review, Procurement Approaches and Methods

| A. Goods, Works and Non-Consulting Services | | | | |
|---|---------------------------------|--|--|-----------------------------|
| Category | Prior Review (US\$ millions) | Procurement Approaches and Methods (US\$ millions) | | |
| | | Open International | Open National | Request for Quotation (RfQ) |
| Works | ≥ 10 | ≥ 15.0 | < 15 | ≤ 0.2 |
| Goods, IT, and non-consulting services | ≥ 2 | ≥ 5 | < 5 | ≤ 0.1 |
| B. Consulting Services | | | | |
| Category | Prior Review (US\$ millions) | Short List of National Consultants (US\$ million) | | |
| | | Consulting Services | Engineering and Construction Supervision | |
| Consultants (Firms) | ≥ 1 | ≤ 0.3 | ≤ 0.3 | |
| Individual Consultants | ≥ 0.3 | NA. | NA. | |

[Overall Project Procurement Risk is SUBSTANTIAL]

Notes:

Terms of Reference: Terms of Reference for all contracts shall be cleared by the Bank, regardless of whether the assignment is for prior or post review.

Advertisement: Consultancy Service for Contracts estimated to cost US\$ 300,000 equivalent and above per contract shall be advertised in UNDB online in addition to advertising in National News Paper(s) of wide circulation and/or Regional News Paper(s).

PROCUREMENT PLAN Tanzania : Second Tanzania Water Sector Support Project

General Information

Country: Tanzania Bank's Approval Date of the Original Procurement Plan: 2017-02-21
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-25)
 Project ID: P150361 GPN Date:
 Project Name: Second Tanzania Water Sector Support Project
 Loan / Credit No: IDA / 59490
 Executing Agency(ies) Dar Es Salaam Water Supply and Sewerage Authority

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|---|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|----------------------|------------------------|-----------------------------------|------------|------------------------------------|------------|--|------------|--|------------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| TZ-DAWASA-6487-CW-RFB / Construction of water Supply Distribution Networks Part 1 from University Reservoir to Bagamoyo | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2017-02-28 | | 2017-03-05 | | | | | 2017-05-04 | | 2017-06-18 | | 2017-07-23 | | 2018-01-19 |
| TZ-DAWASA-55914-CW-RFB / Construction of Pumping station and Sewerage Network | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Under Implementation | | | | | 2018-04-19 | | 2018-04-24 | | | | | 2018-06-08 | | 2018-07-08 | | 2018-08-12 | | 2019-11-10 |
| TZ-DAWASA-78268-CW-RFB / Construction of Water Supply Distribution Network Part 1, from University Reservoir to Bagamoyo Town | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2018-05-25 | 2018-12-17 | 2018-06-10 | | | | | 2018-09-26 | | 2018-10-26 | | 2018-11-30 | | 2020-05-23 |
| TZ-DAWASA-88896-CW-RFB / Construction of transfer stations (about 30 units@USD40,000 per unit) first phase | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2019-04-15 | | 2019-04-20 | | | | | 2019-06-01 | | 2019-07-01 | | 2019-08-05 | | 2020-02-01 |
| TZ-DAWASA-91667-CW-RFB / Dar es Salaam Performance Based Water Loss Reduction and Management Contract | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Under Review | 2019-08-22 | 2019-05-02 | 2019-11-07 | 2020-07-16 | 2019-11-07 | | 2019-08-27 | 2019-11-04 | | | | 2020-01-16 | | 2020-02-15 | | 2020-03-21 | | 2021-09-12 |
| TZ-DAWASA-91680-CW-RFB / Construction of Decentralized Fecal Sludge Management (FSM) treatment (about 50 units@USD120,000 per unit starting with 10 units first phase) | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2019-08-01 | | 2019-08-06 | | | | | 2019-09-17 | | 2019-10-17 | | 2019-11-21 | | 2020-05-19 |
| TZ-DAWASA-91684-CW-RFB / Construction of Condominium sewerage (about 250 houses/scheme) | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2019-07-17 | | 2019-07-22 | | | | | 2019-09-02 | | 2019-10-02 | | 2019-11-06 | | 2020-05-04 |
| TZ-DAWASA-6497-CW-RFB / Construction of Mbezi Beach Waste Water Treatment Plant (Design and Build Operation) | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Under Implementation | 2020-03-24 | 2021-03-08 | 2020-06-09 | | 2020-06-09 | | 2020-03-29 | 2021-03-18 | | | | 2020-08-08 | | 2020-09-07 | | 2020-10-12 | | 2022-04-05 |
| TZ-DAWASA-95827-CW-RFB / Construction of Water Supply Distribution Network Part 1, from University Reservoir to BagamoyoTown | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 28,397,028.85 | Signed | | | | | 2018-05-29 | | 2018-06-03 | | | | | 2018-07-15 | | 2019-01-23 | 2019-05-10 | 2019-02-27 | 2019-07-18 | 2019-08-26 |
| TZ-DAWASA-95843-CW-RFQ / Construction of Public toilets in selected areas | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | | | 2019-09-14 | | | | | | | | 2019-11-09 | | 2020-05-07 | |
| TZ-DAWASA-91685-CW-RFB / Construction of off-grid water supply small piped schemes to serve about 100,000 people @ USD 50 per capita (several packages-first phase) | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Under Implementation | | | | | 2020-11-17 | 2021-02-05 | 2020-11-22 | 2021-02-06 | | | | 2021-01-03 | | 2021-02-02 | | 2021-03-09 | | 2021-09-05 |
| TZ-DAWASA-221519-CW-RFB / Additional scope for construction of off-grid water supply | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2021-04-01 | | 2021-04-06 | | | | | 2021-05-18 | | 2021-06-17 | | 2021-07-22 | | 2023-01-18 |
| TZ-DAWASA-196039-CW-RFB / Construction of Water Supply distribution network Reservoirs in the Southern part of Dar-es- Salaam (Bangaole, Mwanagati, Kitunda, Kipungu, Magole, Kivole, Magole, Msongola, Chankia and Chalambe areas) | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2022-01-15 | | 2022-01-20 | | | | | 2022-03-03 | | 2022-04-02 | | 2022-05-07 | | 2023-11-03 |
| TZ-DAWASA-222414-CW-RFB / Construction of Public Toilets in selected areas | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2021-05-03 | | 2021-05-08 | | | | | 2021-06-19 | | 2021-07-19 | | 2021-08-23 | | 2022-02-19 |
| TZ-DAWASA-222415-CW-RFB / Construction of Decentralized Fecal Sludge Management treatment facilities | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 0.00 | Pending Implementation | | | | | 2021-06-15 | | 2021-06-20 | | | | | 2021-08-01 | | 2021-08-31 | | 2021-10-05 | | 2023-10-05 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | Prequalification Evaluation Report | Draft Bidding Document / Justification | Specific Procurement Notice / Invitation | Bidding Documents as Issued | Proposal Submission / Opening / Minutes | Bid Evaluation Report and Recommendation for Award | Signed Contract | Contract Completion |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|------------------------------------|--|--|-----------------------------|---|--|-----------------|---------------------|
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|------------------------------------|--|--|-----------------------------|---|--|-----------------|---------------------|

| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
|--|-------------|---|-------|------------------|----------------------|-----------------------------|--|--------------|------------------------|--|---------|--------|---------|------------|------------|------------|------------|--------|---------|------------|------------|------------|------------|------------|------------|------------|---------|--------|
| TZ-DAWASA-91670-GO-RFB / Supply of Domestic Water Meters for Utility Modernization and Expansion of Water Supply distribution system | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 1,068,442.55 | Signed | | | | | 2019-01-30 | 2019-10-08 | 2019-02-04 | 2019-11-12 | | | 2019-03-18 | 2019-12-20 | 2019-04-17 | 2020-05-03 | 2019-05-22 | 2020-06-19 | 2019-11-18 | | |
| TZ-DAWASA-91681-GO-RFB / Supply of PVC Pipes and fittings for network rehabilitation | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2017-09-10 | | 2017-09-15 | | | | 2017-10-27 | | 2017-11-26 | | 2017-12-31 | | 2018-06-29 | | |
| TZ-DAWASA-88864-GO-RFB / Supply of PVC Pipes for network rehabilitation | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2018-03-21 | | 2018-03-26 | | | | 2018-05-07 | | 2018-06-06 | | 2018-07-11 | | 2019-01-07 | | |
| TZ-DAWASA-88890-GO-RFB / Supply of Data Loggers | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2018-03-20 | | 2018-03-25 | | | | 2018-05-06 | | 2018-06-05 | | 2018-07-10 | | 2019-01-06 | | |
| TZ-DAWASA-91687-GO-RFB / Supply and installation of SCADA System, i.e. Bulk meters, pressure meters, central station meters, telemetry for network management and clamp-on and acoustic equipment for leak detection | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2019-03-13 | | 2019-03-18 | | | | 2019-04-29 | | 2019-05-29 | | 2019-07-03 | | 2019-12-30 | | |
| TZ-DAWASA-191345-GO-RFB / Supply of additional 100,000 Domestic Water Meters for water distribution | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 2,371,710.00 | Signed | | | | | 2020-09-21 | 2020-10-07 | 2020-09-26 | 2020-10-12 | | | 2020-11-07 | 2020-11-11 | 2020-12-07 | 2020-12-21 | 2021-01-11 | 2021-02-18 | 2021-07-10 | | |
| TZ-DAWASA-191352-GO-RFB / Supply of Additional PVC Pipes Fittings for Network Rehabilitation | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | | 2020-09-28 | 2020-11-18 | 2020-10-03 | 2020-11-20 | | | 2020-11-14 | | 2020-12-14 | | 2021-01-18 | | 2021-07-17 | | |
| TZ-DAWASA-191388-GO-RFB / Supply of sewerage equipment - high velocity jet machines | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2020-10-15 | | 2020-10-20 | | | | 2020-12-01 | | 2020-12-31 | | 2021-02-04 | | 2021-08-03 | | |
| TZ-DAWASA-196042-GO-RFB / Procurement of 6 mobile transfer stations (off-grid sanitation) | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | | 2020-10-15 | 2020-12-29 | 2020-10-20 | 2020-12-30 | | | 2020-12-01 | | 2020-12-31 | | 2021-02-04 | | 2021-08-03 | | |
| TZ-DAWASA-196044-GO-RFB / Procurement of CCTV inspection camera for off-grid sewerage systems | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Pending Implementation | | | | | 2020-11-15 | | 2020-11-20 | | | | 2021-01-01 | | 2021-01-31 | | 2021-03-07 | | 2021-09-03 | | |
| TZ-DAWASA-191351-GO-RFB / Supply of additional PVC Pipes for Network Rehabilitation | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 0.00 | Under Implementation | | | | | 2020-11-11 | 2021-02-08 | 2020-11-16 | 2021-02-18 | | | 2020-12-28 | 2021-03-10 | 2021-01-27 | | 2021-03-03 | | 2021-08-30 | | |

NON CONSULTING SERVICES

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |

CONSULTING FIRMS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|---|-------------------|---|-------------|------------------------------------|----------------------|---------------|----------------------|----------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|------------|----------------------------------|------------|---|------------|-----------------|------------|---------------------|--------|--|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| TZ-DAWASA-6490-CS-QCBS / Consultant for review of design and construction supervision of Mbezi Beach waste water treatment plant, pumping station and sewerage network | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2017-02-14 | 2019-01-29 | 2017-03-07 | 2019-06-11 | 2017-04-04 | 2020-08-24 | | | 2017-05-02 | 2020-10-20 | 2017-06-01 | 2021-01-12 | 2017-07-06 | | 2017-08-10 | | 2018-08-10 | | |
| TZ-DAWASA-6494-CS-QCS / Consultancy Services for Preparation of ESIA and RAP for the Mbezi Beach Waste Water Treatment Plant | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Under Implementation | 2017-02-28 | 2017-03-02 | 2017-03-14 | | 2017-04-11 | | | | | | | 2017-05-02 | | 2017-06-06 | | 2017-12-03 | | | |
| TZ-DAWASA-6480-CS-QCBS / Consultancy Services for Construction Supervision of Distribution Networks Part 1- from University Reservoir to Bagamoyo | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2017-02-14 | | 2017-03-07 | | 2017-04-04 | | | | 2017-05-04 | | 2017-06-03 | | 2017-07-08 | | 2017-08-12 | | 2018-08-12 | | |
| TZ-DAWASA-91646-CS-QCBS / NRW consultancy: asset management, hydraulic model, DMA installation for NRW management, NRW management Material Handbook, customer metering and billing (multiple) | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2019-02-05 | 2019-03-29 | 2019-02-26 | | 2019-04-11 | | | | 2019-05-09 | | 2019-06-08 | | 2019-07-13 | | 2019-08-17 | | 2020-08-16 | | |
| TZ-DAWASA-91657-CS-QCBS / Consultancy Services for Supervision of Construction of Water Supply Distribution Network Part 1, from University Reservoir to Bagamoyo Town | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2018-01-10 | | 2018-01-31 | | 2018-03-16 | | | | 2018-04-13 | | 2018-05-13 | | 2018-06-17 | | 2018-07-22 | | 2019-07-22 | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------------|---|-------|------------------------------------|----------------------|--|------------|------------------------|------------|------------|------------|------------|------------|------------|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| TZ-DAWASA-91649-CS-QCBS / Consultancy services for ARAP (RAP study 10 FSM in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Pending Implementation | 2019-02-01 | | 2019-02-22 | | 2019-04-07 | | | | | 2019-05-05 | 2019-06-04 | 2019-07-09 | 2019-08-13 | 2020-08-12 | | | | |
| TZ-DAWASA-91652-CS-QCBS / Consultancy services for ESIA study for the 10 FSM in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2019-02-01 | 2019-06-07 | 2019-02-22 | 2019-07-17 | 2019-04-07 | | | | | 2019-05-05 | 2019-06-04 | 2019-07-09 | 2019-08-13 | 2020-08-12 | | | | |
| TZ-DAWASA-91662-CS-QCBS / Provision of Consultancy Services for Preparation of Detailed Engineering Design, Bidding Documents and Construction Supervision of the Off-Grid Water Supply Works in Dar es Salaam | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Quality And Cost-Based Selection | Open - National | | 576,250.00 | Signed | 2019-02-20 | 2019-06-12 | 2019-03-13 | | 2019-04-26 | 2019-10-18 | | | | 2019-05-24 | 2019-11-26 | 2019-06-23 | 2019-12-19 | 2019-07-28 | 2020-04-08 | 2019-09-01 | 2020-04-27 | 2020-08-31 |
| TZ-DAWASA-91660-CS-QCBS / Performance Improvement Program - pip Consultancy | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2019-03-15 | 2019-06-13 | 2019-04-05 | 2019-07-17 | 2019-05-19 | 2020-08-05 | | | | 2019-06-16 | 2020-09-30 | 2019-07-16 | 2021-02-10 | 2019-08-20 | | 2019-09-24 | | 2020-09-23 |
| TZ-DAWASA-112766-CS-QCBS / Provision of Consultancy Services for Preparation of Detailed Engineering Design, Bidding Documents and Construction Supervision of the Off-Grid Sanitation Works in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2019-05-15 | | 2019-06-05 | | 2019-07-19 | | | | | 2019-08-16 | | 2019-09-15 | | 2019-10-20 | | 2019-11-24 | | 2020-11-23 |
| TZ-DAWASA-118571-CS-QBS / Provision of Consultancy Services for Preparation of Detailed Engineering Design, Bidding Documents and Construction Supervision of the Off-Grid Sanitation Works in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Quality Based Selection | Open - International | | 0.00 | Under Implementation | 2019-06-14 | 2019-06-28 | 2019-07-15 | 2019-07-17 | 2019-08-28 | 2020-02-04 | | | | 2019-09-25 | 2020-04-03 | 2019-10-25 | 2020-06-02 | 2019-11-24 | 2020-12-07 | 2019-12-29 | | 2022-12-28 |
| TZ-DAWASA-142312-CS-QCBS / Provision of Consultancy Services for Preparation of Environmental and Social Impacts Assessment and Reassessment Action Plan reports for the construction of Off Grid Sanitation Projects | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Post | Quality And Cost-Based Selection | Open - International | | 134,950.00 | Signed | 2019-10-24 | 2019-06-03 | 2019-11-14 | | 2019-12-28 | 2019-11-19 | | | | 2020-01-25 | 2020-01-09 | 2020-02-24 | 2020-01-27 | 2020-03-30 | 2020-04-06 | 2020-05-04 | 2020-05-22 | 2021-05-04 |
| TZ-DAWASA-196051-CS-QCBS / Construction supervision firm for Performance Based Contract for Non Revenue Water reduction in Dar es Salaam | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Pending Implementation | 2020-12-01 | | 2020-12-22 | | 2021-02-04 | | | | | | | | 2021-03-06 | | 2021-04-10 | | 2021-10-07 | |
| TZ-DAWASA-203213-CS-QCBS / Additional Scope - Consultancy for preparation of detailed designs, bidding documents and Construction Supervision of the Off-Grid Sanitation Works in Dar es Salaam | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2020-11-16 | | 2020-12-07 | | 2021-01-20 | | | | | | 2021-02-17 | | 2021-03-19 | | 2021-04-23 | | 2021-05-28 | 2022-05-28 |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | | | | | | |
|--|-------------------|---|-------------|---------------------------------|-----------------|---------------|----------------------|----------------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|--|--|--|--|--|--|--|--|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | | | | | |
| TZ-DAWASA-91643-CS-QCBS / Provision of Consultancy Services for Preparation of Detailed Engineering Design, Bidding Documents and Construction Supervision of the Off-Grid Sanitation Works in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Direct Selection | Direct | | 0.00 | Under Implementation | 2019-01-15 | 2019-02-06 | 2019-01-25 | | | | | 2019-03-31 | | 2019-09-27 | | | | | | | | |
| TZ-DAWASA-105840-CS-CDS / Provision of Consultancy Services for Preparation of Detailed Engineering Design, Bidding Documents and Construction Supervision of the Off-Grid Sanitation Works in Dar es Salaam | IDA / 59490 | Component 3: Dar es Salaam Sanitation Improvement | Prior | Direct Selection | Direct | | 0.00 | Under Implementation | 2019-03-20 | 2019-03-20 | 2019-03-30 | | | | | 2019-06-03 | | 2019-11-30 | | | | | | | | |
| TZ-DAWASA-118437-CS-INDV / Independent Expert Consultant for supervision of Water Loss Reduction Performance Based Contract | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Individual Consultant Selection | Open | | 0.00 | Under Implementation | 2020-01-20 | | 2020-03-09 | | 2020-03-30 | | | 2020-05-04 | | 2020-10-31 | | | | | | | | |
| TZ-DAWASA-118436-CS-INDV / Individual Consultant for Performed Based Water loss reduction and Management Contract | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Prior | Individual Consultant Selection | Open | | 494,906.64 | Signed | 2019-06-20 | 2019-08-01 | 2019-08-08 | 2019-10-30 | 2019-08-29 | 2020-02-28 | 2019-10-03 | 2020-08-05 | | 2020-03-31 | | | | | | | | |

| | | | | | | | | | | | | | | | | | | |
|---|-------------|---|------|---------------------------------|------|--|------|------------------------|------------|--|------------|--|------------|--|------------|--|------------|--|
| TZ-DAWASA-222410-CS-INDV / Provision of Consultancy Services for Energy saving intervention at Water Treatment Plants (Mtoni, Wami, Lower and Upper Ruvu) | IDA / 59490 | Component 2: Dar es Salaam Water Supply Improvement | Post | Individual Consultant Selection | Open | | 0.00 | Pending Implementation | 2021-03-15 | | 2021-05-03 | | 2021-05-24 | | 2021-06-28 | | 2022-03-25 | |
|---|-------------|---|------|---------------------------------|------|--|------|------------------------|------------|--|------------|--|------------|--|------------|--|------------|--|