Public Disclosure Authorized

Public Disclosure Authorized

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** Original: August 19, 2016; Updated Procurement Plan, April 2017
2. **Date of General Procurement Notice**: Dec 24, 2015
3. **Period covered by this procurement plan**: The procurement period of project covered from August 2016 – December 2017

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement*:*

	Procurement Method	Prior Review Threshold US$	Comments
1.	ICB Goods and Non-Consulting Services	*Above or equal to US$ 2,000,000*	*All*
2.	NCB - Goods and Non-Consulting Services	*Below US$ 2,000,000*	*None*
3.	Shopping - Goods and Non-Consulting Services	*Below US$ 100,000*	*None*
4.	ICB (Works)	*Above US$ 10 million*	*All*
5.	NCB (Works)	*Below US$ 10 million*	*None*
6.	Shopping – (Works)	*Below US$ 100,000*	*None*

2. **Prequalification**. Bidders for shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:**

4. **Reference to (if any) Project Operational/Procurement Manual:** *N/A at this stage*

5. **Any Other Special Procurement Arrangements**: *5 ICB works packages are eligible to be financed under retroactive financing*

6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (*including those that are subject to retroactive financing and advanced procurement)***

1	2	3	4	5	6	7
Ref. No.	**Description**	**Estimated Cost US$ million**	**Packages**	**Domestic Preference (yes/no)**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of the ICB (Works)	*128.1*	*8*	*No*	*Prior*	
	Summary of the ICB (Goods)	*1.8*	*1*	*No*	*Prior*	
	Summary of the NCB (Works)	*19*	*3*	*No*	*Post*	
	Summary of the ICB (Non-Consultant Services)	*4.8*	*1*	*No*	*Prior*	
	Summary of the Shopping (Goods)	*0.27*	*1*	*No*	*Post*	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms) QCBS	Above US$ 1,000,000	All
1.	Competitive Methods (Firms) QCBS	≥ 300,000 - < 1,000,000	None
1.	Competitive Methods (Firms) CQS/FBS/LCS	Below US$ 300,000	None
2.	Single Source (Firms)	All	All
3.	Individual	Above or equal to US$ 200,000	All
4.	Individual	Below US$ 200,000	None

2. **Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than **$ 300,000** equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

7. ***3. Any Other Special Selection Arrangements:*** *5 QCBS works packages are eligible to be financed under retroactive financing*

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	**Description of Assignment**	**Estimated Cost** US$ million	**Packages**	**Review by Bank (Prior / Post)**	**Comments**
	Summary of number of contracts that will be let under QCBS	*38.1*	*13*	*Prior*	
	Summary of number of contracts that will be let under other methods	*0.93*	*3*	*Prior*	*CQS*
	Summary of number of contracts that will be let under ICS	*4.4*	*7*	*Prior*	

PROCUREMENT PLAN **Angola : Second Water Sector Institutional Development Project**

General Information

Country: Angola

Bank's Approval Date of the Original Procurement Pla 2016-08-10
Revised Plan Date(s): (comma delineated, leave blank 2022-07-24

Project ID: P151224

GPN Date: 2017-08-07

Project Name: Second Water Sector Institutional Development Project
Loan / Credit No: IBRD / 87020, / , COFN / C1560
Executing Agency(i National Directorate of Water

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract C ion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
1W3/MALANJE/DNA/16 / Design and construction of network and home connections in Malanje	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				13,800,000.00	8,304,193.58	Signed					2016-09-07	2016-11-02	2017-03-04	2016-11-06			2017-05-27	2017-02-21	2017-06-26	2017-04-18	2017-02-27	2017-06-20	2021-02-25
2W3/DUNDO/DNA/16 / Design and construction of network and home connections in Dundo	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				16,050,000.00	10,944,160.00	Signed					2016-09-27	2017-04-14	2016-10-02	2017-04-19			2017-02-27	2017-06-23	2017-03-29	2017-09-26	2017-05-04	2017-10-26	2021-05-03
3W3/HUAMBO/DNA/16 / Design and construction of network and home connection for peri-urban areas in Huambo	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				23,000,000.00	14,455,883.26	Signed					2016-10-12	2016-12-19	2016-10-23	2017-01-17			2017-02-19	2017-03-22	2017-03-21	2017-09-15	2017-05-10	2017-11-07	2020-12-10
4W3/LUENA/DNA/16 / Design and construction of network and home connections in Luena	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				17,250,000.00	9,849,128.19	Signed					2016-10-15	2017-03-29	2017-05-25	2017-03-30			2017-09-20	2017-06-09	2017-10-20	2017-09-14	2017-05-15	2017-10-30	2021-05-14
5W3/UIGE/DNA/16 / Design and construction of network and home connections in Uige	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				11,500,000.00	12,822,840.99	Signed					2016-11-14	2017-04-14	2016-11-19	2017-04-19			2017-03-01	2017-06-16	2017-03-31	2017-10-24	2017-05-19	2017-11-13	2021-05-18
7W3/KUITO/DNA/16 / Design and constrcution of network and home connections in Kuito	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,000,000.00	4,071,186.08	Signed					2017-01-16	2017-06-01	2017-01-21	2017-06-01			2017-03-21	2017-07-19	2017-04-20	2017-10-11	2017-05-31	2017-11-16	2020-06-01
9W3/NDALATANDO/DNA/16 / Design and construction for refurbishment of the WTW, construction of distribution centers and 1.6 km trunk mains for Ndalatando	/	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,500,000.00	0.00	Canceled					2017-05-11		2017-05-16				2017-07-17		2017-08-16		2017-09-28		2020-09-28
33W3-B/HUAMBO/DAS/17 / Construction of Network and Home Connections for the City of Huambo-Lot 2	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Direct Selection	Direct					5,757,583.00	5,936,691.69	Signed					2017-05-19		2017-05-24								2017-06-28	2017-07-12	2019-02-18
13W3/KUITO/DNA/17 / Supply and installation of valves and fittings for Kuito Water Supply System	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Direct Selection	Direct					400,000.00	0.00	Canceled					2017-09-01		2017-09-06								2017-10-11		2018-04-09
12W3/NDALATANDO/DNA/17 / Supply and installation of bulk meters and valves for Ndalatando water supply system	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				400,000.00	0.00	Canceled					2017-09-12		2017-09-17				2017-10-29		2017-11-28		2018-01-02		2018-07-01
6W3-R/DAS/17 / Repairs to the Network and Home Connections in the City of Ndalatando	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				770,000.00	1,619,865.27	Signed					2018-10-22	2018-10-30	2018-10-27	2018-10-30			2018-12-08	2018-12-17	2019-01-07	2018-12-21	2019-02-11	2019-02-15	2019-08-10
8W3/NDALATANDO/DNA/16 / Design and construction of a new water source, WTW, pumping station, raw water pipeline, distribution centers and trunk mains for Ndalatando	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				30,000,000.00	0.00	Canceled	2018-05-28		2018-08-09		2018-08-12		2018-06-15				2018-09-03		2018-10-03		2018-11-26		2023-06-26
9W3/LUBANGO/DNA/18 / Construction of Water Production Boreholes in Lubango	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				700,000.00	1,978,934.60	Signed					2018-09-06	2019-03-17	2018-09-11	2019-03-29			2018-10-23	2019-05-14	2018-11-22	2019-06-14	2018-12-27	2019-08-12	2019-06-25
8W3A/NDALATANDO/DNA/18 / Design and construction of a new water source, WTW, pumping station, raw water pipeline, distribution centers and trunk mains for Ndalatando	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Proposals	Open - International	Multi Stage				50,000,000.00	24,354,312.36	Under Review	2018-07-10	2018-09-26	2018-10-05	2019-02-27	2018-10-05	2019-04-02	2018-07-25	2018-09-27			2018-12-24	2019-07-02	2019-04-22	2020-03-19	2019-05-27	2020-04-16	2020-11-17
10W3/LUBANGO/DNA/16 / Design and Construction of reservoirs in Lubango	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				11,121,500.00	4,423,990.06	Signed					2018-12-12	2019-03-21	2018-12-17	2019-03-25			2019-03-07	2019-05-13	2019-04-06	2019-06-18	2019-05-11	2019-08-20	2021-04-30
45W3/MALANJE/DNA/18 / Repair works to connections in Malanje	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,500,000.00	0.00	Canceled					2018-10-31		2018-11-05				2019-01-14		2019-02-13		2019-03-20		2020-03-14
46W3/CUITO/DNA/18 / Design and Construction of Network and Household Connections in Cuito-Phase 2	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,500,000.00	13,733,748.81	Under Implementation					2020-06-29	2021-07-08	2020-07-04	2021-07-24			2020-08-15	2021-09-15	2020-09-14	2022-01-01	2020-10-19		2022-04-12
44W3/LUBANGO/DNA/18 / Design and Construction of Network and Household Connections in Lubango	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,500,000.00	5,570,928.38	Under Implementation					2020-04-16	2020-11-03	2020-04-21	2020-11-03			2020-06-02	2021-06-30	2020-07-02	2021-06-30	2020-08-06		2022-01-28
6W3/NAMIBE/DNA/16 / Design and construction of network and home connections in Namibe	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope				9,000,000.00	3,344,889.83	Signed					2019-05-23	2019-10-31	2019-05-28	2019-10-30			2019-09-10	2020-05-19	2019-10-10	2020-06-30	2019-11-16	2020-08-31	2023-11-10
11W3/LUBANGO/DNA/16 / Design and construction of boreholes in Lubango	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,000,000.00	0.00	Pending Implementation					2020-10-30		2020-11-04				2020-12-16		2021-01-15		2021-02-19		2022-02-19

74W3/UIGE/19 / Design and construction of a new water source, WTW, pumping station, raw water pipeline, distribution centers and trunk mains for Uige	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Proposals	Open - International	Multi Stage				35,000,000.00	0.00	Under Implementation	2019-07-25	2019-10-10	2019-10-20	2020-04-28	2019-10-20	2020-06-04	2019-08-09	2019-10-15			2020-01-08	2020-11-12	2020-05-06	2022-05-03	2020-06-10		2023-05-26
15W3/NDALATANDO/DNA/20 / Design and Construction of Network and home connections in Ndalatando Lot 2	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				15,500,000.00	10,820,474.00	Under Implementation					2020-05-19	2020-08-12	2020-05-24	2020-08-25			2020-07-05	2020-11-13	2020-08-04	2021-05-25	2020-09-08		2021-03-07
16W3/UIGE/DNA/20 / Design and Construction of Network and home connections in Uige	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				14,500,000.00	14,804,183.22	Signed					2020-05-25	2020-07-21	2020-05-30	2020-07-27			2020-07-11	2020-11-11	2020-08-10	2021-06-23	2020-09-14	2022-05-16	2021-03-13
17W3/HUAMBO/DNA/20 / Remedial of Water Supply at Huambo	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,000,000.00	0.00	Canceled					2020-08-31		2020-09-05				2020-10-17		2020-11-16		2020-12-21		2021-06-19
18W3/DNA/20 / Remedial of Water Supply Systems at Uige, Malange, Lubango and Cuito	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,000,000.00	0.00	Canceled					2020-09-14		2020-09-19				2020-10-31		2020-11-30		2021-01-04		2021-07-03
14W3/N'DALATANDO/DNA/20 / DESIGN AND CONSTRUCTION OF THE EXPANSION AND REHABILITATION OF THE EXISTING MUCARI BULK WATER SUPPLY SYSTEM OF THE CITY OF N'DALATANDO	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	8,838,179.60	Under Implementation					2020-12-31	2021-01-08	2021-01-05	2021-01-08			2021-02-16	2021-04-01	2021-03-18	2021-08-12	2021-04-22		2021-10-19
14W3/NDALATANDO/DNA/20 / Design and Construction of the Expansion and Rehabilitation of the Existing Mucari Bulk Water Supply System of the city of Ndalatando	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled					2020-05-25		2020-05-30				2020-07-11		2020-08-10		2020-09-14		2021-03-13
109W3/NDALATANDO/21 / Design and Construction of distribution network and household connections in city of Luacala and rural communities between Lucala and N'Dalatando	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	7,008,000.00	0.00	Under Implementation					2021-08-15	2022-01-18	2021-08-20	2022-02-16			2021-10-01	2022-04-21	2021-10-31		2021-12-05		2022-06-03
75AW3/UIGE/22 / Design and Construction of Water Supply Remedial Works Interventions in the City of Uige	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	2,000,000.00	0.00	Pending Implementation					2022-11-30		2022-12-05				2023-01-16		2023-02-15		2023-03-22		2024-09-12
132W3/MALANJE/UCP/22 / Design and Construction of Network and Household Connections in the City of Malanje - LOT 2	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	6,000,000.00	0.00	Pending Implementation					2022-11-04		2022-11-09				2022-12-21		2023-01-20		2023-02-24		2025-10-11
133W3/CUITOHUAMBO&LUBANGO/UCP/22 / Design and Construction of Water Supply Remedial Works Interventions in the Cities of Cuito, Huambo and Lubango	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Works (without pre-qualification) SPD	4,000,000.00	0.00	Pending Implementation					2022-11-04		2022-11-09				2022-12-21		2023-01-20		2023-02-24		2025-04-14

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
4G4/DNA/16 / Implementation of a Financial Management System (Primavera software)	/	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	0.00	Canceled							2017-08-08								2017-10-03		2018-04-01	
47G1/CITIES/DNA/18 / Water meters, pipes valves and fittings for six cities	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	3,189,329.35	Signed					2018-07-20	2018-10-16	2018-07-25	2018-10-16			2018-09-05	2018-12-04	2018-10-05	2019-02-28	2018-11-09	2019-06-10	2019-05-08	
53G1/CITIES/DNA/18 / Works tations and printers for Utilities in Huila, Malanje and Cuanza Norte	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	370,492.32	Signed					2018-05-30	2018-11-09	2018-06-04	2019-03-18			2018-07-19	2019-04-26	2018-08-18	2019-08-14	2018-09-22	2019-11-18	2019-03-21	
2G4/DNA/16 / Computers and IT equipment for the Project	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	97,808.86	Signed							2019-02-17	2018-10-23							2019-04-14	2018-11-26	2019-10-11	
3G4/DNA/16 / Furniture shopping	IBRD / 87020	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	63,269.83	Signed							2019-03-05	2018-10-26							2019-04-30	2018-11-28	2019-10-27	
71G3/UIGE/DNA/18 / Power Transformer for Uige Water Supply System	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2019-01-28								2019-03-25		2019-09-21	
70CS2/INRH/18 / Purchase and installation of 15 remote satellite communication equipment and meteorological sensors for hydrometric stations	COFN / C1560	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		750,000.00	0.00	Canceled					2020-05-13		2020-05-18				2020-06-29		2020-07-29		2020-09-02		2021-03-01	
1G4/DNA/16 / Education and laboratory equipment for Onga Zanga training center	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,800,000.00	0.00	Canceled					2020-09-01		2020-09-06				2020-10-18		2020-11-17		2021-01-15		2022-01-15	
48/G1/CITIES/DNA/18 / Workshop and maintenance equipment	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		250,000.00	0.00	Canceled					2018-06-20		2018-06-25				2018-08-06		2018-09-05		2018-10-10		2019-04-08	
5G4/DNA/20 / Procurement of TOMPRO Accounting Software	IBRD / 87020	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	51,203.21	Signed							2020-02-16	2020-03-10							2020-04-26	2020-05-25	2020-07-26	
6G4/UCP/20 / Procurement of Computers for Young Professionals and FCMU Consultants	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	49,820.29	Signed							2020-02-14	2020-03-11							2020-04-10	2020-04-15	2020-10-07	

54G2/INRH/20 / Procurement of ArGis software license and Angola Database	COFN / C1560	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		120,000.00	76,393.65	Signed					2020-03-02	2020-04-28	2020-03-07	2020-04-28			2020-04-18	2020-05-27	2020-05-18	2020-08-14	2020-06-22	2020-10-15	2020-12-19	
55G2/INRH/20 / Procurement of Hydrometric Equipment and Remote Connection to the Database	COFN / C1560	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		750,000.00	584,755.61	Terminated					2020-03-02	2020-04-15	2020-03-09	2020-04-15			2020-04-20	2020-06-02	2020-05-20	2020-08-13	2020-06-24	2020-11-25	2020-12-21	
7G1/NDALATANDO/20 / Covid 19 Emergency - Procurement of Motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,786.20	Completed					2020-04-09	2020-04-08	2020-04-14	2020-04-07							2020-05-19	2020-04-15	2020-11-15	2020-07-06
9G1/NDALATANDO/20 / Covid 19 Emergency - Operation and maintenance	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			9,273.08	8,263.12	Completed					2020-04-12	2020-06-02	2020-04-17	2020-04-08							2020-05-22	2020-06-11	2020-11-18	2020-09-23
10G1/NDALATANDO/20 / Covid 19 Emergency - Procurement of pumps, reservoirs and accessories	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				13,182.32	11,698.34	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-13							2020-05-07	2020-04-15	2020-11-03	2020-04-22
11G1/NDALATANDO/20 / Covid 19 Emergency - Procurement of Chemicals	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			7,091.18	6,265.20	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-07							2020-05-22	2020-04-21	2020-11-18	2020-05-21
12G1/UIGE/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,860.66	Signed					2020-04-12	2020-04-21	2020-04-17	2020-04-13							2020-05-22	2020-05-07	2020-11-18	
13G1/UIGE/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,727.38	2,392.88	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-16	2020-11-18	2020-05-25
15G1/UIGE/20 / Covid 19 Emergency - Procurement of Chemicals and laboratory reagents	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			69,376.83	61,599.83	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-14	2020-11-18	2020-05-05
16G1/UIGE/20 / Covid 19 Emergency - Procurement of pumps, reservoirs and accessories	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			16,339.54	10,460.36	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-17	2020-11-18	2020-05-27
17G1/BIE/20 / Covid 19 Emergency - Procurement of motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,786.20	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-14	2020-11-18	2020-06-16
18G1/BIE/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,727.38	2,393.10	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-14	2020-11-18	2020-05-25
20G1/BIE/20 / Covid 19 Emergency - Procurement of Chemicals	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				46,342.68	40,662.76	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-07	2020-04-15	2020-11-03	2020-06-02
21G1/BIE/20 / Covid 19 Emergency - Procurement of Pumps	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			54,068.20	47,363.00	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-17	2020-11-18	2020-05-21
22G1/MALANJE/20 / Covid 19 Emergency - Procurement of motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,778.22	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-13							2020-05-22	2020-04-17	2020-11-18	2020-05-21
23G1/MALANJE/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,727.38	2,515.11	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-13							2020-05-22	2020-04-17	2020-11-18	2020-05-18
25G1/MALANJE/20 / Covid 19 Emergency - Procurement of Chemicals	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				14,250.54	12,548.89	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-13							2020-05-07	2020-04-20	2020-11-03	2020-06-25
26G1/MALANJE/20 / Covid 19 Emergency - Procurement of maintenance materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			35,600.66	31,008.69	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-13							2020-05-22	2020-04-17	2020-11-18	2020-09-15
27G1/HUAMBO/20 / Covid 19 Emergency - Procurement of motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,804.80	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-30							2020-05-22	2020-05-18	2020-11-18	2020-06-12
32G1/HUILA/20 / Covid 19 Emergency - Procurement of motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,454.75	4,804.80	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-04-15	2020-11-18	2020-05-27
28G1/HUAMBO/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			6,363.88	2,392.39	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-30							2020-05-22	2020-05-14	2020-11-18	2020-06-15
33G1/HUILA/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,727.38	2,400.64	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-22	2020-05-21	2020-11-18	2020-07-10
30G1/HUAMBO/20 / Covid 19 Emergency - Procurement of Chemicals	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				83,637.74	72,066.19	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-30							2020-05-07	2020-04-14	2020-11-03	2020-05-25
31G1/HUAMBO/20 / Covid 19 Emergency - Procurement of maintenance materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			36,115.02	31,811.78	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-30							2020-05-22	2020-05-14	2020-11-18	2020-09-04
36G1/HUILA/20 / Covid 19 Emergency - Procurement of pumps and spare parts	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				88,821.81	78,372.94	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-07	2020-04-13	2020-11-03	2020-05-05
37G1/HUILA/20 / Covid 19 Emergency - Procurement of electrical repair materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection				71,877.65	63,210.84	Completed					2020-04-12	2020-04-08	2020-04-17	2020-04-10							2020-05-07	2020-04-13	2020-11-03	2020-10-26
56G2/INRH/20 / Procurement of Angola Database	COFN / C1560	Water Resource Management	Post	Direct Selection	Direct			50,000.00	0.00	Pending Implementation					2020-05-04		2020-05-09								2020-06-13		2020-12-10	

57G1/UIGE/20 / Covid 19 Emergency - Procurement of Laboratory Reagents	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			12,600.00	9,278.99	Signed					2020-05-18	2020-05-14	2020-05-23	2020-06-17							2020-06-27	2020-07-13	2020-12-24	
58G1/UIGE/20 / Covid-19 Emergency – Procurement of accessories and materials for the repair of water supply network	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			63,000.00	52,807.57	Completed					2020-05-18	2020-05-14	2020-05-23	2020-04-07							2020-06-27	2020-06-25	2020-12-24	2020-09-02
59G1/HUILA/20 / Covid 19 Emergency - Procurement of Laboratory Reagents	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			44,000.00	36,913.47	Completed					2020-05-19	2020-05-14	2020-05-24	2020-05-29							2020-06-28	2020-06-23	2020-12-25	2020-09-05
60G1/HUILA/20 / Covid 19 Emergency - Procurement of accessories and materials for the repair of water supply network	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			80,700.00	67,595.81	Completed					2020-05-20	2020-05-14	2020-05-25	2020-05-29							2020-06-29	2020-07-29	2020-12-26	2020-09-30
62G1/NAMIBE/20 / Covid 19 Emergency - Procurement of Chemicals for water treatment	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			87,600.00	73,414.98	Completed					2020-05-19	2020-05-14	2020-05-24	2020-04-18							2020-06-28	2020-06-12	2020-12-25	2020-08-19
63G1/NAMIBE/20 / Covid 19 Emergency - Procurement of accessories and materials for the repair of water supply network	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			90,790.00	76,091.19	Completed					2020-05-19	2020-05-14	2020-05-24	2020-04-23							2020-06-28	2020-07-29	2020-12-25	2020-10-16
64G1/NAMIBE/20 / Covid 19 Emergency - Procurement of Laboratory reagents	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			82,750.00	69,336.37	Completed					2020-05-19	2020-05-14	2020-05-24	2020-04-18							2020-06-28	2020-06-12	2020-12-25	2020-10-16
65G1/MOXICO/20 / Covid-19 Emergency – Procurement of Health and Safety equipment	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,800.00	2,174.75	Completed					2020-05-20	2020-05-14	2020-05-25	2020-04-22							2020-06-29	2020-06-12	2020-12-26	2020-08-21
68G1/MOXICO/20 / Covid 19 Emergency - Procurement of accessories and materials for the repair of water supply network	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			21,850.00	18,156.05	Completed					2020-05-21	2020-05-14	2020-05-26	2020-05-11							2020-06-30	2020-06-25	2020-12-27	2020-09-07
69G1/MOXICO/20 / Covid 19 Emergency - Procurement of an electric generator	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			24,000.00	19,947.88	Completed					2020-05-21	2020-05-14	2020-05-26	2020-04-22							2020-06-30	2020-06-12	2020-12-27	2020-09-03
70G1/MOXICO/20 / Covid 19 Emergency - Procurement of accessories for the existing generator	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			5,600.00	4,688.73	Completed					2020-05-21	2020-05-14	2020-05-26	2020-05-01							2020-06-30	2020-06-12	2020-12-27	2020-08-28
66G1/MOXICO/20 / Covid-19 Emergency – Procurement of Motorcycles	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,800.00	0.00	Canceled					2020-05-20		2020-05-25								2020-06-29		2020-12-26	
67G1/MOXICO/20 / Covid 19 Emergency - Procurement of chemicals for water treatment	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			87,300.00	0.00	Canceled					2020-05-21		2020-05-26								2020-06-30		2020-12-27	
8G1/NDALATANDO/20 / Covid 19 Emergency - Procurement of Health and Safety Materials	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			2,727.38	0.00	Canceled					2020-04-12		2020-04-17								2020-05-22		2020-11-18	
71G1/COVID EMERGENCY /21 / Covid 19 Emergency - Procurement of Chemicals and reagents	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		625,000.00	428,491.71	Signed					2021-03-29	2021-04-15	2021-04-03	2021-04-15			2021-05-15	2021-05-25	2021-06-14	2021-07-14	2021-07-19	2021-08-20	2022-01-15	
73G1/COVID EMERGENCY/20 / Covid 19 Emergency - Procurement of Office supplies and communication equipment	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		360,000.00	0.00	Under Implementation					2021-03-29	2021-04-22	2021-04-03	2021-04-22			2021-05-15		2021-06-14		2021-07-19		2022-01-15	
74G1/COVID EMERGENCY/20 / Covid 19 Emergency - Procurement of Meters, pumps and network repair materials	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		620,000.00	0.00	Under Implementation					2021-03-29	2021-09-20	2021-04-03	2021-09-20			2021-05-15		2021-06-14		2021-07-19		2022-01-15	
75G1/COVID EMERGENCY /20 / Covid 19 Emergency - Procurement of Motorcycles	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		115,000.00	112,742.15	Signed							2021-04-03	2021-04-20							2021-05-29	2021-06-18	2021-11-25	
72G1/COVID EMERGENCY/20 / Covid 19 Emergency - Procurement of Health and Protection against Covid (Rubber gloves, Hand sanitizers, face masks, disinfectants etc.)	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		140,000.00	176,575.25	Signed							2021-04-03	2021-04-29							2021-05-29	2021-06-18	2021-11-25	
78G1/IRSEA/21 / Procurement of Computers and IT equipment to IRSEA	IBRD / 87020	Water Resource Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		90,000.00	15,492,180.37	Signed							2021-05-22	2021-06-01							2021-07-17	2021-07-21	2022-01-13	
67G2/INRH/21 / Purchase of Boat and accessories for INRH	IBRD / 87020	Water Resource Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation							2021-05-22								2021-07-17		2022-01-13	
91G4/UCP/21 / Procurement of 2 Support Vehicles to FCMU-WB / AFD	IBRD / 87020	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	0.00	Pending Implementation							2021-05-22								2021-07-17		2022-01-13	
92G4/UCP/21 / Procurement of IT Equipment for the Project	IBRD / 87020	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Under Implementation							2021-05-22	2021-06-02							2021-07-17		2022-01-13	
110G2/INRH/21 / Acquisition of Vectorized Maps of Angola	COFN / C1560	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		235,293.00	0.00	Pending Implementation					2021-11-08		2021-11-13				2021-12-25		2022-01-24		2022-02-28		2022-08-27	
121G2/INRH/21 / Procurement of hydrometric equipment and remote connection to the database	COFN / C1560	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		750,000.00	866,805.06	Signed					2021-11-30	2021-09-07	2021-12-07	2021-09-07			2022-01-18	2021-10-27	2022-02-17	2021-11-26	2022-03-24	2022-03-21	2022-09-20	
122G4/UCP/21 / Procurement of Water and Sanitation Information System (SISAS) Server	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation							2021-12-05								2022-01-30		2022-07-29	

123G1/UCP/21 / Procurement of 22 Pickup Vehicles (4x4)	IBRD / 87020	Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		990,000.00	0.00	Under Implementation					2021-11-30	2021-11-24	2021-12-05	2022-07-14			2022-01-16		2022-02-15		2022-03-22		2022-09-18	
74G1B/COVID EMERGENCY / 22 / Covid 19 Emergency - Procurement of pumps and Accessories Lote 3- Bié and Huila	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		75,000.00	0.00	Pending Implementation							2022-10-08								2022-12-03		2023-06-01	
135G1/ UIGE/UCP/22 / Supply of Materials and Equipments to Control the Non Revenue Water	IBRD / 87020	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		97,000.00	0.00	Pending Implementation							2022-12-24								2023-02-18		2024-03-24	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
56NC1/UIGE/DNA/18 / Management Support Services Contract for Uige	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		4,500,000.00	5,681,279.92	Signed	2018-06-01	2018-11-21	2018-08-17	2019-03-29	2018-08-17	2019-05-29	2018-06-06	2018-11-23			2018-10-26	2019-08-20	2019-01-08	2019-12-12	2019-02-12	2020-02-26	2022-02-11	
11CS1/DAS/18 / Operation and Management of Kuito and Kunje Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Direct Selection	Direct			1,135,505.42	1,209,504.20	Signed					2018-06-06	2018-06-12	2018-06-11								2018-07-01	2018-06-29	2018-12-28	
93CS1/DAS/18 / Operation and Management of Huambo Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Direct Selection	Direct			1,091,728.00	1,470,480.00	Signed					2018-06-06	2018-06-12	2018-06-11								2018-07-01	2018-06-29	2018-12-28	
20CS1/DAS/18 / Operation and Management of Malanje Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Direct Selection	Direct			835,532.08	1,019,169.96	Signed					2018-06-06	2018-06-12	2018-06-11								2018-07-01	2018-06-18	2018-12-28	
94CS1/DAS/18 / Operation and Management of Uige Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Direct Selection	Direct			934,905.00	1,202,407.00	Signed					2018-06-06	2018-06-13	2018-06-11								2018-07-01	2018-06-29	2018-12-28	
59CS1/DAS/15 / Operation and Management of Lubango Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Direct Selection	Direct			2,235,904.99	2,200,875.50	Signed					2018-06-06	2018-06-12	2018-06-11								2018-07-01	2018-06-29	2018-12-28	
95CS1/DAS/18 / Operation and Management of N´dalatando Water Supply System	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			782,000.00	1,180,071.55	Signed					2018-08-20	2018-04-03	2018-08-25	2018-07-23							2018-09-14	2018-08-21	2019-03-13	
58NC1/NDALATANDO/DNA/18 / Management Support Services Contract for Ndalatando	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	7,668,596.21	Signed					2019-05-02	2019-07-15	2019-05-07	2019-07-16			2019-06-18	2019-09-25	2019-08-31	2020-03-02	2019-10-05	2020-07-24	2024-09-08	
1NC1/LUENA/DNA/16 / Management Contract for Luena	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Request for Bids	Open - International	Single Stage - Two Envelope		800,000.00	938,762.16	Signed					2019-07-24	2019-06-12	2019-07-29	2019-06-12			2019-09-30	2019-08-12	2019-12-13	2019-09-04	2020-01-17	2019-12-09	2023-02-14	
54NC1/CUITO/DNA/18 / Management Support Services Contract for Cuito	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	9,117,817.16	Signed					2019-05-06	2019-08-09	2019-05-11	2019-08-22			2019-06-22	2019-10-02	2019-09-04	2019-12-23	2019-10-09	2020-07-02	2024-09-12	
55NC1/HUAMBO/DNA/18 / Management Support Services Contract for Huambo	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	5,936,554.53	Signed					2019-05-13	2019-07-12	2019-05-18	2019-07-17			2019-06-29	2019-09-18	2019-09-11	2019-12-12	2019-10-16	2020-02-20	2024-09-19	
57NC1/MALANJE/DNA/18 / Management Support Services Contract for Malanje	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	6,718,801.92	Signed					2019-05-17	2019-06-18	2019-05-22	2019-06-19			2019-07-03	2019-09-11	2019-09-15	2019-12-12	2019-10-20	2020-05-28	2020-04-17	
73NC1/LUBANGO/18 / Management Support Services Contract for Lubango	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	0.00	Canceled					2019-06-03		2019-06-08				2019-07-20		2019-10-02		2019-11-06		2024-10-10	
78NC1/HUILA/19 / Management Support Services Contract for Huila Province	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		6,000,000.00	6,599,905.88	Signed					2019-08-05	2019-08-16	2019-08-10	2019-08-22			2019-09-21	2019-10-16	2019-12-04	2020-03-09	2020-01-08	2020-07-30	2024-12-12	
103CS1/UCP/20 / Translator	COFN / C1560	Management and Engineering Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		200,000.00	15,409.23	Signed							2020-05-29	2020-05-12							2020-07-24	2020-06-12	2021-07-04	
105CS3/NDALATANDO/20 / Demining of the sites for the new bulk water supply system in Ndalatando	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Direct Selection	Direct			106,000.00	89.54	Signed					2020-07-26	2020-07-30	2020-07-31	2020-07-15							2020-09-04	2020-09-03	2021-03-03	
56ANC1/UIGE/20 / Management Support Services for Uige Water and Sanitation Utility	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Direct Selection	Direct			204,000.00	347,128.21	Signed					2020-10-30	2020-11-18	2020-11-04	2020-11-19							2020-12-09	2021-02-03	2021-06-07	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
1CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Peiruban areas of Malanje	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	2,063,675.96	Signed	2016-08-16	2016-08-19	2016-09-06		2016-10-20	2016-09-06			2016-11-17	2016-10-20	2016-12-17	2017-01-18	2017-01-21	2017-04-11	2017-02-25	2017-04-17	2020-09-25	
2CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Dundo	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		3,200,000.00	2,594,875.88	Signed	2016-08-16	2016-08-15	2016-10-03	2016-08-22	2016-11-10	2016-11-08			2017-01-24	2016-12-19	2017-02-23	2017-04-17	2017-03-30	2017-08-02	2017-05-04	2017-08-07	2021-06-04	
3CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Huambo (1st phase)	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	2,137,056.18	Signed	2016-08-17	2016-08-15	2016-10-04	2016-08-23	2016-11-10	2016-11-08			2017-01-30	2016-12-16	2017-03-01	2017-01-18	2017-04-05	2017-04-18	2017-05-10	2017-04-24	2020-12-10	

4CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Luena	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	1,647,592.64	Signed	2016-08-18	2016-08-13	2016-10-05	2016-08-22	2016-11-18	2016-11-08			2017-02-02	2016-12-15	2017-03-04	2017-02-08	2017-04-08	2017-05-30	2017-05-13	2017-06-05	2020-12-14	
5CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Uige	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,700,000.00	2,215,689.90	Signed	2016-08-19	2016-08-19	2016-10-06	2016-08-23	2016-11-19	2016-11-08			2017-02-08	2016-12-20	2017-03-10	2017-04-11	2017-04-14	2017-07-28	2017-05-19	2017-08-01	2020-12-21	
6CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Namibe	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,900,000.00	2,075,722.14	Signed	2016-08-20	2016-08-19	2016-10-07	2016-08-23	2016-11-20	2016-11-09			2017-02-14	2016-12-22	2017-03-16	2017-07-26	2017-04-20	2018-05-04	2017-05-25	2018-05-21	2020-12-25	
7CS3/DNA/16 / Design checking and works Supervision of Network and Home Connections for Kuito (1st phase)	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	994,220.00	Signed	2016-08-21	2016-08-19	2016-10-08	2016-08-23	2016-11-21	2016-11-08			2017-02-20	2016-12-21	2017-03-22	2017-08-16	2017-04-26	2017-11-07	2017-05-31	2017-11-13	2020-12-28	
8CS3/NDALATANDO/DNA/16 / Design checking and works supervision for the construction of a new water source and pipeline in Ndalatando	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		3,300,000.00	2,987,137.15	Signed	2017-02-01	2018-11-08	2017-02-22	2018-11-13	2017-04-07	2019-06-11			2017-06-05	2019-09-03	2017-07-05	2019-10-23	2017-08-09	2020-01-06	2017-09-13	2020-02-12	2020-09-14	
10CS3/LUBANGO/DNA/16 / Design checking and works Supervision of Construction of reservoirs in Lubango	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	736,287.70	Signed	2017-03-03	2018-05-04	2017-05-18	2018-05-14	2017-07-01	2018-12-12			2017-08-28	2019-02-19	2017-09-27	2019-04-12	2017-11-01	2019-06-10	2017-12-06	2019-06-27	2020-12-07	
12CS2/INRH/DNA/16 / TA to develop Integrated Basin Management Plan for River Basins in Benguela	/	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,200,000.00	0.00	Canceled	2017-09-01	2016-10-13	2017-11-03	2016-10-19	2017-12-17				2018-03-05		2018-04-04		2018-05-09		2018-06-13		2019-06-13	
13CS2/INRH/DNA/16 / TA to develop Integrated Basin Management Plan for Keve e Longa Basins	/	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,200,000.00	0.00	Canceled	2017-02-03	2016-09-06	2017-04-24	2016-10-19	2017-06-07				2017-08-06		2017-09-05		2017-10-10		2017-11-14		2018-11-14	
14CS4/NAMIBE/DNA/16 / Salt water intrusion study at Namibe	/	Management and Engineering Support	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Canceled	2017-06-01		2017-08-01		2017-09-14				2017-11-12		2017-12-12		2018-01-16		2018-09-20		2019-09-20	
15CS1/IRSEA/DNA/16 / TA Water and Electricity Regulator (IRSEA)	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		6,300,000.00	5,051,935.58	Under Review	2017-02-08	2018-05-07	2017-04-27	2018-06-15	2017-06-10	2018-12-07			2017-08-09	2019-02-20	2017-09-08	2019-04-02	2017-10-13	2019-05-10	2017-11-17	2019-05-28	2020-12-17	
16CS1/DNA/17 / External Audit	IBRD / 87020	Management and Engineering Support	Post	Least Cost Selection	Open - International		130,000.00	64,705.88	Signed	2017-04-17	2017-04-01	2017-05-08		2017-05-10	2017-03-20			2017-06-07	2017-05-22	2017-07-07	2017-10-17	2017-08-11	2017-11-10	2017-09-15	2017-11-29	2021-09-14	
35CS4/DNA/17 / Project Internal Audit	IBRD / 87020	Management and Engineering Support	Post	Least Cost Selection	Open - International		250,000.00	171,122.99	Signed	2017-10-18		2017-11-08	2017-11-14	2017-12-22	2017-12-21			2018-01-19	2018-01-31	2018-02-18		2018-03-25	2018-04-09	2018-04-29	2018-06-01	2021-04-13	
39CS1/DNA/17 / AUDIT OF FINANCIAL STATEMENTS FOR SIX BENEFICIARY WATER SUPPLY AND SANITATION UTILITIES	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Least Cost Selection	Open - International		200,000.00	232,192.51	Signed	2018-01-24	2018-01-25	2018-02-14	2018-01-25	2018-04-06	2018-02-23			2018-05-04	2018-03-27	2018-06-03	2018-04-23	2018-07-08	2018-05-10	2018-08-12	2018-06-08	2021-09-10	
42CS2/TA/INRH/17 / Technical Assistance to INRH (National Water Resources Institute)	IBRD / 87020	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	2,028,160.74	Signed	2018-03-30	2018-06-05	2018-04-20	2018-06-13	2018-06-03	2018-11-30			2018-07-01	2019-02-18	2018-07-31	2019-05-30	2018-09-04	2019-08-06	2018-10-09	2019-08-26	2021-10-08	
49CS3/UIGE/DNA/18 / Environmental and Social Impact Assessment for Uige Water Supply System	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Quality And Cost-Based Selection	Open - National		200,000.00	117,948.37	Signed	2018-07-03	2018-11-20	2018-07-24	2018-12-10	2018-09-06	2019-03-26			2018-10-04	2019-05-23	2018-11-03	2019-05-31	2018-12-08	2019-07-11	2019-01-12	2019-08-26	2020-01-12	
60CS1/DNA/18 / Review of the Legal and Institutional Frameworks of the Angola Water Sector	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		663,000.00	568,864.64	Signed	2018-05-16	2018-05-14	2018-06-06	2018-06-14	2018-07-20	2019-01-16			2018-08-17	2019-03-21	2018-09-16	2019-06-18	2018-10-21	2019-08-09	2018-11-25	2019-09-02	2019-08-22	
65CS1/IRSEA/18 / Consultancy for beneficiary assessment	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	1,167,745.88	Signed	2019-04-25	2020-06-08	2019-05-16	2020-06-13	2019-06-29	2020-10-06			2019-07-27	2020-12-11	2019-08-26	2021-04-26	2019-09-30	2021-07-09	2019-11-04	2021-09-09	2020-11-03	
67CS2/INRH/18 / Development of National Water Resources Information and Use System	IBRD / 87020	Water Resource Management	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Canceled	2019-05-29		2019-06-19		2019-08-02				2019-08-30		2019-09-29		2019-11-03		2019-12-08		2020-06-05	
9CS3/NDALATANDO/DNA/16 / Design checking and works supervision for the refurbishment of the treatment plant and construction of distribution centers in Ndalatando	/	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	0.00	Canceled	2017-02-16		2017-03-09		2017-04-22				2017-06-20		2017-07-20		2017-08-24		2017-09-28		2020-09-28	
72CS4/UCP/18 / Support to the recruitment process of young professionals	IBRD / 87020	Management and Engineering Support	Prior	Least Cost Selection	Open - National		50,000.00	503,072.65	Signed	2018-09-27	2018-11-19	2018-10-18	2018-12-03	2018-12-01	2019-03-26			2018-12-29	2019-05-06	2019-01-28	2019-06-10	2019-03-04	2019-07-07	2019-04-08	2019-08-02	2019-10-05	
64CS1/IRSEA/18 / Consultancy for the baseline for the sector	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Canceled	2019-05-30		2019-06-20		2019-08-03				2019-08-31		2019-09-30		2019-11-04		2019-12-09		2020-06-06	
50CS3/LUBANGO/DNA/18 / Design checking and works Supervision of Network and Home Connections for Lubango (1st phase)	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Quality And Cost-Based Selection	Open - International		900,000.00	864,571.00	Signed	2020-01-03	2020-09-01	2020-02-02	2020-09-28	2020-03-02	2021-06-22			2020-03-30	2021-08-10	2020-04-29	2021-10-25	2020-06-03	2021-11-29	2020-07-08	2022-04-12	2021-12-30	
52CS3/KUITO/DNA/18 / Design checking and works Supervision of Network and Home Connections for Kuito (2nd phase)	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Under Implementation	2020-02-05	2021-06-22	2020-02-26	2021-06-29	2020-04-10	2021-10-11			2020-05-08	2021-11-30	2020-06-07	2022-03-30	2020-07-12		2020-08-16		2021-08-16	
51CS3/MALANJE/DNA/18 / Design Checking and Supervision of Repairs to Household Connections at Malanje	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2018-07-27		2018-08-17		2018-09-30				2018-10-28		2018-11-27		2019-01-01		2019-02-05		2020-02-05	
69CS2/INRH/18 / Survey of water users and assessment of volume of water demand in Cuanza river basin	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Canceled	2020-03-20		2020-04-10		2020-05-24				2020-06-21		2020-07-21		2020-08-25		2020-09-29		2021-09-29	
68CS2/INRH/18 / Development and Application of Water Rights	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Canceled	2020-04-23		2020-05-14		2020-06-27				2020-07-25		2020-08-24		2020-09-28		2020-11-02		2021-11-02	

75CS3/UIGE/19 / Design checking and works supervision for the construction of a new bulk water supply system at Uige	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	0.00	Under Implementation	2019-06-26	2019-10-08	2019-07-17	2019-10-09	2019-08-30	2021-03-10			2019-10-28	2020-05-19	2019-11-27	2021-04-15	2020-01-01		2020-02-05		2024-01-15	
59CS3/LUBANGO/DNA/18 / Hydrogeological survey and prospection of new production boreholes in Lubango	COFN / C1560	Management and Engineering Support	Prior	Quality And Cost-Based Selection	Open - International		4,800,000.00	946,175.64	Signed	2018-05-24	2019-08-05	2018-06-14	2019-08-07	2018-07-28	2019-10-03			2018-08-25	2020-01-06	2018-09-24	2020-02-24	2018-10-29	2020-04-07	2018-12-03	2020-04-30	2019-12-03	
76CS3/LUBANGO/18 / Consultancy Services for Environmental and Social Impact Assessment for Water Supply Reservoirs at Lubango	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Consultant Qualification Selection	Open - International		200,000.00	180,599.43	Signed	2019-04-22	2019-04-18	2019-05-13	2019-05-03	2019-06-11	2019-06-24							2019-06-25	2019-08-28	2019-07-30	2019-11-04	2020-01-26	
79CS1/UCP/19 / Independent Verification Agent for the Management Contracts	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	2,281,622.28	Signed	2019-08-25	2019-10-17	2019-09-15	2019-10-21	2019-10-29	2020-04-23			2019-11-26	2020-06-16	2019-12-26	2020-07-23	2020-01-30	2020-11-19	2020-03-05	2021-01-25	2025-02-07	
84CS4/EPAL/19 / Independent Technical Audit of BITA Project	COFN / C1560	Management and Engineering Support	Prior	Quality And Cost-Based Selection	Open - International		1,800,000.00	1,687,552.94	Under Implementation	2019-08-11	2019-08-16	2019-09-01	2020-04-13	2019-10-15	2020-08-26			2019-11-12	2020-10-26	2019-12-12	2021-02-21	2020-01-16	2021-03-30	2020-02-20		2023-02-19	
85CS4/EPAL/19 / Independent Safeguards Auditor of BITA Project	COFN / C1560	Management and Engineering Support	Post	Quality And Cost-Based Selection	Open - International		700,000.00	647,757.59	Under Implementation	2019-08-11	2019-08-08	2019-09-01	2020-04-10	2019-10-15	2020-07-23			2019-11-12	2020-09-15	2019-12-12	2021-02-03	2020-01-16	2021-03-31	2020-02-20		2023-02-19	
73CS2/INRH/19 / Economic and Financial Regime of the Use of Water Resources	COFN / C1560	Water Resource Management	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Canceled	2019-11-29		2019-12-20		2020-02-02				2020-03-01		2020-03-31		2020-05-05		2020-06-09		2020-12-09	
89CS1/UCP/19 / Technical Assistance to National Water Directorate (DNA)	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		4,000,000.00	0.00	Under Implementation	2020-06-30		2020-07-21		2020-09-03				2020-10-01		2020-10-31		2020-12-05		2021-01-09		2021-01-19	
90CS1/IRSEA/19 / Analysis of alternatives to subsidise low income population and identification of potential beneficiaries	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Under Implementation	2020-02-20	2019-11-26	2020-03-12	2020-01-21	2020-04-25	2020-04-22			2020-05-23	2020-06-18	2020-06-22	2020-08-17	2020-07-27		2020-08-31		2021-02-27	
86CS5/UCP/19 / Sanitation Master Plans for Cuito, Dundo, Huambo, Luena Moçamedes and N´dalatando	COFN / C1560	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Prior	Quality And Cost-Based Selection	Open - International		1,600,000.00	1,200,283.55	Signed	2019-10-30	2020-03-25	2019-11-20	2020-04-16	2020-01-03	2020-07-23			2020-01-31	2020-09-30	2020-03-01	2020-11-27	2020-04-05	2021-04-16	2020-05-10	2021-09-09	2021-11-01	
80CS1/UCP/19 / PPP Transaction Advisor for Cabinda	COFN / C1560	Water Supply Institutional Strengthening and Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		1,400,000.00	1,372,175.40	Signed	2019-12-02	2020-07-15	2019-12-23	2020-07-22	2020-02-20	2020-10-12			2020-03-19	2021-01-18	2020-04-18	2021-04-22	2020-05-23	2021-06-18	2020-06-27	2021-10-14	2021-06-27	
97CS2/INRH/20 / Development of Water Resources Management Tools and Information Management System	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	572,196.81	Signed	2020-03-02	2020-04-21	2020-03-23	2020-04-22	2020-05-06	2020-11-17			2020-06-03	2021-02-26	2020-07-03	2021-10-15	2020-08-07	2022-01-26	2020-09-11	2022-03-21	2021-09-11	
98CS2/INRH/20 / Consultant for Elaboration of the National Water Resources Cadaster	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Implementation	2020-03-02	2020-04-27	2020-03-23	2020-04-29	2020-05-06	2020-11-17			2020-06-03	2021-03-03	2020-07-03		2020-08-07		2020-09-11		2021-09-11	
99CS2/INRH/20 / Consultant for Implementation of the Economic and Financial Framework for the General Use of Water Resources	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - National		2,000,000.00	0.00	Pending Implementation	2020-03-02		2020-03-23		2020-05-06				2020-06-03		2020-07-03		2020-08-07		2020-09-11		2021-09-11	
100CS3/NDLATANDO/DNA/20 / Design Checking and Works Supervision of the Expansion and Rehabilitation of the Existing Mucari Bulk Water Supply System of the city of N´dalatando	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		1,330,000.00	799,225.00	Signed	2020-05-10	2020-04-29	2020-05-31	2020-05-04	2020-07-14	2020-07-29			2020-08-11	2020-10-29	2020-09-10	2021-01-07	2020-10-15	2021-05-28	2020-11-19	2021-08-09	2021-11-19	
101CS3/NDLATANDO/DNA/20 / Design Checking and Works Supervision of the Network and home connections in N´dalatando	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	1,096,706.96	Signed	2020-05-11	2020-05-06	2020-06-01	2020-05-07	2020-07-15	2020-07-29			2020-08-12	2020-10-14	2020-09-11	2021-01-05	2020-10-16	2021-06-25	2020-11-20	2021-12-13	2021-11-20	
102CS3/UIGE/DNA/20 / Design Checking and Works Supervision of the Network and home connections in Uige - Lot 2	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	1,609,689.55	Signed	2020-05-18	2020-05-07	2020-06-08	2020-05-14	2020-07-22	2021-04-02			2020-08-19	2020-10-16	2020-09-18	2021-04-22	2020-10-23	2021-05-18	2020-11-27	2021-10-12	2021-11-27	
104CS3/INRH/20 / Development of Detailed Inventory of Reservoirs and Detailed Dam Safety Assessment of Selected Dams	COFN / C1560	Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Under Implementation	2020-08-10	2020-08-03	2020-08-31	2020-08-07	2020-10-14	2021-04-19			2020-11-11	2021-07-13	2020-12-11		2021-01-15		2021-02-19		2022-02-19	
14ACS4/NAMIBE/19 / Ground water Potential and Salinity Management in Moçamedes Well Fields and associated Namibe Coastal Cities	COFN / C1560	Management and Engineering Support	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2020-09-28	2020-10-22	2020-11-28	2021-03-16	2021-01-11	2021-08-26			2021-03-11	2021-11-18	2021-04-10	2022-05-17	2021-05-15	2022-07-11	2022-01-17		2023-07-19	
39ACS1/DNA/20 / External Audit of the Financial Statements of Seven (7) Beneficiary Water Supply and Sanitation Utilities	IBRD / 87020	Management and Engineering Support	Post	Least Cost Selection	Open - International		240,000.00	0.00	Under Implementation	2020-10-30	2020-11-17	2020-11-20	2020-11-18	2021-01-03	2021-06-18			2021-01-31	2021-08-02	2021-03-02		2021-04-06		2021-05-11		2024-05-10	
16ACS1/DNA/20 / External Audit of the Financial Statements of the Project	IBRD / 87020	Management and Engineering Support	Post	Least Cost Selection	Open - International		100,000.00	59,685.00	Signed	2020-10-30	2020-11-18	2020-11-20	2020-11-26	2021-01-03	2021-01-28			2021-01-31	2021-03-18	2021-03-02	2021-04-22	2021-04-06	2021-06-11	2021-05-11	2021-07-21	2024-05-10	
96CS3/UIGE/20 / Consultancy Services for Environmental and Social Impact Assessment for Ndalatando Bulk Water Supply	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Canceled	2020-02-28		2020-03-20		2020-04-18								2020-05-02		2020-06-06		2020-12-03	
106CS3/DNA/20 / Infrastructure Surveys Water Supply Systems in 6 Provinces	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Consultant Qualification Selection	Open - National		295,000.00	0.00	Canceled	2020-09-06		2020-09-27		2020-11-10								2020-12-10		2021-01-14		2021-07-13	
87CS4/UCP/21 / Procurement Auditor	IBRD / 87020	Management and Engineering Support	Post	Least Cost Selection	Open - International		100,000.00	0.00	Canceled	2021-05-31	2021-04-27	2021-06-21		2021-08-04				2021-09-01		2021-10-01		2021-11-05		2021-12-10		2022-06-08	
107CS4/UCP/21 / Procurement Auditor	IBRD / 87020	Management and Engineering Support	Prior	Least Cost Selection	Open - International		100,000.00	0.00	Under Implementation	2021-08-22	2021-06-11	2021-09-12	2021-06-30	2021-10-26	2021-12-02			2021-11-23	2022-03-10	2021-12-23		2022-01-27		2022-03-03		2022-08-30	

108CS3/NDALATANDO/21 / Consultancy services for the Environmental and Social Impact Assessment (ESIA) of the existing Mucari water supply system in the city of Ndalatando	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Under Implementation	2021-06-28	2021-10-05	2021-07-19	2021-06-08	2021-09-01	2021-10-29			2021-09-29	2021-12-15	2021-10-29	2022-06-07	2021-12-03	2022-07-15	2022-01-07		2023-01-07	
109CS3/N DALATANDO/21 / Consultant services for Design checking and Work Supervision of distribution network and household connections in city of Lucala and rural communities between Lucala and N'Dalatando	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Under Implementation	2021-08-22	2022-01-18	2021-09-12	2022-02-17	2021-10-26				2021-11-23		2021-12-23		2022-01-27		2022-03-03		2023-03-03	
66CS1/IRSEA/18 / Consultancy for the design and implementation of an information management system	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Canceled	2019-04-17	2018-12-10	2019-05-08		2019-06-21				2019-07-19		2019-08-18		2019-09-22		2019-10-27		2020-04-24	
124CS5/IRSEA/21 / Develop Feacal Sludge Management guidelines and Action Plan for capacity building and institutional development to IRSEA in regulation of sanitation services	COFN / C1560	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Implementation	2022-01-31	2022-01-22	2022-03-02	2022-02-08	2022-04-15	2022-06-29			2022-05-20		2022-06-19		2022-07-24		2022-08-28		2023-08-28	
125CS5/UCP/21 / Develop and align action plans for Provincial Water and Sanitation Utilities in the area of sanitation	COFN / C1560	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Post	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Under Implementation	2022-01-31	2021-11-17	2022-03-12	2022-02-07	2022-05-05				2022-06-24		2022-07-24		2022-08-28		2022-10-02		2023-10-02	
126CS5/UCP/21 / Study on Private Sector Involvement in Sanitation Services	COFN / C1560	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Canceled	2022-02-28	2021-11-17	2022-04-09		2022-06-02				2022-07-22		2022-08-21		2022-09-25		2022-10-30		2023-10-30	
130CS5/UCP/21 / Service to Develop and undertake behavior change/information education campaigns, design and supervision of construction/rehabilitation of household toilets/latrines, with septic tanks for up to 5 households in the pilot communities in Malanj	COFN / C1560	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Prior	Quality And Cost-Based Selection	Open - International		11,000,000.00	0.00	Under Implementation	2022-03-30	2022-01-24	2022-04-20	2022-03-02	2022-06-03				2022-07-01		2022-08-20		2022-10-23		2022-11-27		2023-11-27	
75ACS3/UIGE/21 / Design checking and works supervision for the construction of a new bulk water supply system at Uige	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,400,000.00	0.00	Under Implementation	2022-01-19	2022-01-23	2022-01-24		2022-02-03	2022-02-21			2022-03-03	2022-04-20	2022-04-02	2022-06-13	2022-05-07		2022-06-11		2023-06-11	
132CS3/ MALANJE/UCP/22 / Design check and Works Supervision of Network and Household Connections in the City of Malanje - Lot 2	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2022-12-06	2022-07-18	2022-12-27		2023-02-09				2023-03-09		2023-04-08		2023-05-13		2023-06-17		2026-02-01	
133CS3/CUITOHUAMBO&LUBANGO/UCP/22 / Design check and Works Supervision of Network and Household Connections in the Cities of Cuito, Huambo and Lubango	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Pending Implementation	2022-12-08		2022-12-29		2023-02-11				2023-03-11		2023-04-10		2023-05-15		2023-06-19		2025-08-07	
134CS5/UIGE&MALANJE/UCP/22 / Design checking and Works Supervision for Construction of Small Septage/fecal Sludge Treatment Facility for Cluster of Households.	IBRD / 87020	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Under Implementation	2022-12-11		2023-01-01		2023-02-14				2023-03-14		2023-04-13		2023-05-18		2023-06-22		2025-12-08	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US$)	Actual Amount (US$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
11CS4/DNA/16 / Hydrogeology specialist	/	Management and Engineering Support	Prior	Individual Consultant Selection	Direct		400,000.00	0.00	Canceled	2017-02-23	2018-02-28	2017-03-05	2018-03-01	2017-03-26		2017-04-30		2018-04-30	
17CS4/DNA/17 / Senior FCMU Coordinator	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	1,563,268.45	Signed	2017-04-17	2017-05-09	2017-06-03	2017-06-28	2017-06-17	2017-07-25	2017-06-27	2017-07-26	2017-12-24	
18CS4/DNA/17 / Senior Financial Management Specialist	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	809,328.48	Signed	2017-04-24	2017-05-10	2017-06-10	2017-06-28	2017-06-24	2017-07-26	2017-07-04	2017-06-28	2020-07-03	
19CS4/DNA/17 / Financial Management Specialist-DNA	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	515,059.06	Signed	2017-04-24	2017-05-09	2017-06-10		2017-06-24	2017-09-26	2017-07-04	2017-09-27	2020-07-03	
20CS4/DNA/17 / Senior Procurement Specialist	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	803,171.16	Signed	2017-04-28	2017-05-09	2017-06-14	2017-07-10	2017-06-28	2017-08-10	2017-07-08	2017-08-10	2020-07-07	
21CS4/DNA/17 / Senior Procurement Specialist	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		500,000.00	645,406.98	Terminated	2017-04-28	2017-05-09	2017-06-14	2017-09-20	2017-06-28	2017-10-30	2017-07-08	2017-11-03	2019-07-08	
22CS4/DNA/17 / Senior Procurement Specialist-DNA	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	405,940.19	Signed	2017-04-28	2017-05-09	2017-06-14	2017-07-12	2017-06-28	2017-08-10	2017-07-08	2017-08-10	2020-07-07	
23CS4/DNA/17 / Water Utility Management Specialist	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		700,000.00	1,291,130.91	Signed	2017-07-21	2017-08-09	2017-09-15	2017-09-27	2017-10-06	2017-10-18	2017-11-10	2017-10-20	2019-05-04	
26CS4/DNA/17 / Procurement officer (1)	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		250,000.00	865,826.76	Signed	2017-09-15	2017-09-12	2017-11-03		2017-11-24	2018-01-23	2017-12-29	2018-01-26	2020-12-28	
27CS4/DNA/17 / Procurement Officer (2)	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		250,000.00	211,571.46	Signed	2017-09-15	2017-09-12	2017-11-03		2017-11-24	2018-01-25	2017-12-29	2018-01-26	2020-12-28	
28CS4/DNA/17 / Design/Environmental Expert to Support DNA/FCMU	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		385,000.00	592,846.42	Signed	2017-11-01	2017-09-25	2017-12-20	2018-03-07	2018-01-10	2018-05-04	2018-02-14	2018-05-07	2019-08-08	

24CS4/DNA/17 / Senior Design Engineer	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		500,000.00	589,780.01	Signed	2017-09-15	2017-09-11	2017-11-03		2017-11-24	2017-11-07	2017-12-29	2017-11-08	2019-12-29	
25CS4/DNA/17 / Senior Environmental Specialist	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		500,000.00	862,744.00	Signed	2017-12-08	2018-05-08	2018-01-26	2018-07-20	2018-02-16	2018-08-06	2018-03-23	2018-08-07	2020-03-22	
29CS4/DNA/17 / Technical Assistance to support DNA/FCMU	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		350,000.00	574,577.39	Signed	2017-09-28	2017-09-12	2017-11-16	2017-10-23	2017-12-07	2018-02-20	2018-01-11	2018-02-21	2019-07-05	
30CS4/DNA/17 / Project Accountant	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		320,000.00	567,269.05	Signed	2017-10-20	2017-10-16	2017-12-08		2017-12-29	2018-08-06	2018-02-02	2018-08-07	2019-07-27	
31CS4/DNA/17 / Financial Assistant (1)	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Open		170,000.00	283,934.69	Signed	2017-10-20	2017-10-25	2017-12-08	2018-03-07	2017-12-29	2018-03-07	2018-02-02	2018-03-01	2019-07-27	
32CS4/DNA/17 / Financial Assistant (2)	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Open		170,000.00	139,944.69	Signed	2017-10-20	2017-10-25	2017-12-08		2017-12-29	2018-03-13	2018-02-02	2018-03-01	2019-07-27	
34CS4/DNA/17 / Consultant to Support the Implementation of the Primavera Accounting System	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Direct		45,000.00	42,000.00	Signed	2017-11-30	2017-10-12	2017-12-10	2018-04-11	2017-12-31	2018-08-09	2018-02-04	2018-08-10	2018-08-03	
36CS4/DNA/17 / Monitoring Evaluation Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		250,000.00	531,000.00	Signed	2018-05-24	2018-09-04	2018-07-12	2019-02-05	2018-08-02	2019-08-22	2018-09-06	2019-08-28	2019-03-05	
37CS4/DNA/17 / Supervision Engineer	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		700,000.00	1,199,664.58	Signed	2018-06-03	2018-05-25	2018-07-22	2018-07-11	2018-08-12	2018-08-13	2018-09-16	2018-08-14	2021-08-31	
40CS4/DNA/17 / Stakeholder Engagement e Social Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		700,000.00	750,681.66	Signed	2018-04-20	2018-05-16	2018-06-08	2018-08-30	2018-06-29	2018-09-11	2018-08-03	2018-09-13	2020-07-23	
41CS4/DNA/17 / Information Technology	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		200,000.00	341,023.29	Signed	2018-01-08	2018-01-23	2018-02-26	2018-05-07	2018-03-19	2018-06-26	2018-04-23	2018-06-26	2021-04-07	
43CS1/IRSEA/18 / SHORT TERM TECHNICAL ASSISTANCE TO IRSEA	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Individual Consultant Selection	Open		80,000.00	121,613.80	Signed	2018-03-19	2018-03-15	2018-04-28	2018-05-03	2018-05-08	2018-05-03	2018-05-18	2018-06-18	2018-11-14	
11ACS4/DNA/18 / Hydrogeology specialist	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Direct		180,000.00	411,205.87	Signed	2018-04-16	2018-06-27	2018-04-26	2018-07-17	2018-05-17	2018-09-10	2018-06-21	2018-09-10	2019-12-13	
61CS4/DNA/18 / Consultant to prepare the TORs for the Updates of the Master Plans in 9 Cities	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2018-07-02		2018-08-20		2018-09-10		2018-10-15		2019-01-13	
102CS2/DAS/18 / Short Term Technical Assistance to INRH	IBRD / 87020	Water Resource Management	Post	Individual Consultant Selection	Direct		100,000.00	104,762.41	Signed	2018-06-11	2018-06-29	2018-06-21	2018-06-13	2018-07-12	2018-07-16	2018-08-16	2018-07-16	2019-02-12	
52CS3/DAS/18 / DESIGN CHECKING AND WORK SUPERVISION OF NETWORK AND HOUSE CONNECTIONS IN THE CITY OF HUAMBO - LOT 2	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Direct Selection	Direct		850,000.00	867,067.03	Signed	2018-06-11	2018-06-14	2018-06-13	2018-06-19			2018-07-01	2018-06-29	2018-12-28	
21ACS4/DNA/18 / Senior Procurement Specialist	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Limited		450,000.00	1,239,008.30	Signed	2018-06-13	2018-06-27	2018-06-18	2018-07-09	2018-07-09	2018-08-20	2018-08-13	2018-08-21	2020-08-02	
18ACS4/DNA/18 / SENIOR FINANCIAL MANAGEMENT SPECIALIST	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Limited		700,000.00	1,271,721.22	Signed	2018-07-20	2018-07-19	2018-08-04	2018-08-20	2018-08-09	2018-09-26	2018-08-29	2018-09-27	2021-08-13	
63CS4/UCP/18 / Senior Sanitation Specialist	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		450,000.00	0.00	Canceled	2018-08-22	2018-08-14	2018-10-10	2019-03-18	2018-10-31		2018-12-05		2020-12-04	
77CS4/UCP/19 / Second Senior Works Supervisor	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		400,000.00	876,851.72	Signed	2019-06-28	2019-06-06	2019-08-16	2019-07-17	2019-09-06	2019-08-05	2019-10-11	2019-08-12	2021-10-10	
82CS4/UCP/19 / Second Senior Design Engineer	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		400,000.00	853,661.36	Signed	2019-09-16	2019-08-07	2019-11-04	2020-01-16	2019-11-25	2020-02-07	2019-12-30	2020-02-14	2021-12-29	
81CS4/UCP/19 / Project Financial and Administrative Officer	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		400,000.00	260,000.00	Signed	2019-08-30	2019-08-05	2019-10-18	2020-12-15	2019-11-08	2021-01-14	2019-12-13	2021-01-28	2021-12-12	
83ACS3/UCP/19 / Dispute Board Member	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Canceled	2019-10-30	2019-10-04	2019-11-04		2019-11-25		2019-12-30		2022-12-29	
20ACS4/UCP/19 / Senior Procurement Specialist	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		500,000.00	870,481.58	Signed	2019-10-04	2019-10-07	2019-11-20	2020-01-30	2019-12-04	2020-02-24	2019-12-14	2020-02-26	2021-12-13	
63ACS4/UCP/19 / Sanitation Specialist	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		400,000.00	704,239.46	Signed	2019-10-04	2019-10-07	2019-11-22	2020-01-24	2019-12-13	2020-02-24	2020-01-17	2020-02-14	2022-01-16	
88CS4/UCP/19 / Financial Assistant (3)	COFN / C1560	Management and Engineering Support	Post	Individual Consultant Selection	Open		70,000.00	142,770.00	Signed	2019-11-19	2019-10-11	2020-01-07	2020-02-27	2020-01-28	2020-04-22	2020-03-03	2020-04-22	2021-08-25	
22ACS4/DNA/17 / Procurement Specialist DNA	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		205,000.00	0.00	Under Implementation	2020-01-26	2020-02-11	2020-03-13	2020-04-14	2020-03-27	2020-05-04	2020-04-06		2021-01-31	
27ACS4/DNA/20 / Procurement Officer	COFN / C1560	Management and Engineering Support	Prior	Individual Consultant Selection	Open		250,000.00	447,064.49	Signed	2020-08-17	2020-08-27	2020-10-05	2021-02-16	2020-10-26	2021-03-02	2020-11-30	2021-03-15	2021-05-29	
33CS4/DNA/17 / MIS Consultant	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2017-11-30		2018-01-18		2018-02-08		2018-03-15		2018-06-13	
38CS4/DNA/17 / Senior Environmental Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		500,000.00	0.00	Canceled	2018-03-13		2018-05-01		2018-05-22		2018-06-26		2021-06-10	
58CS1/UCP/20 / Consultant to support Cuanza North Province Water and Sanitation Utility to implement Non-Revenue Water Strategy	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Limited		72,000.00	0.00	Canceled	2020-11-30		2020-12-05		2020-12-26		2021-01-30		2021-07-29	

78CS1/UCP/20 / Consultant to support Huila Province Water and Sanitation Utility to implement Non-Revenue Water Strategy	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Limited		72,000.00	0.00	Canceled	2020-11-30		2020-12-05		2020-12-26		2021-01-30		2021-07-29	
83CS3/UCP/19 / Dispute Board Member	COFN / C1560	Rehabilitation and Expansion of Water Supply Production and Distribution	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Canceled	2019-09-15		2019-09-20		2019-10-11		2019-11-15		2022-11-14	
112CS4/UCP/21 / Environmental Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		400,000.00	151,076.00	Signed	2021-10-19	2021-09-03	2021-12-07	2021-12-08	2021-12-28	2022-01-27	2022-02-01	2022-02-14	2025-01-31	
113CS4/UCP/21 / Stakeholder Engagement and Social Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		400,000.00	284,088.46	Signed	2021-09-22	2021-09-20	2021-11-10	2022-04-07	2021-12-01	2022-05-18	2022-01-05	2022-06-01	2025-01-04	
114CS4/UCP/21 / Procurement Officer	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		250,000.00	0.00	Under Implementation	2021-10-14	2022-07-11	2021-12-02		2021-12-23		2022-01-27		2025-01-26	
111CS4/UCP/21 / Senior Rural Water Supply Engineer	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		600,000.00	0.00	Pending Implementation	2021-09-16		2021-11-04		2021-11-25		2021-12-30		2024-12-29	
117CS4/EPAL/21 / Senior Technical Advisor to EPAL	IBRD / 87020	Management and Engineering Support	Prior	Individual Consultant Selection	Open		600,000.00	0.00	Under Implementation	2021-09-01		2021-10-20		2021-11-10		2021-12-15		2022-06-13	
118CS4/EPAL/21 / Junior Environmental and Social Specialist	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Open		300,000.00	0.00	Under Implementation	2021-09-01	2021-09-19	2021-10-20		2021-11-10		2021-12-15		2022-06-13	
116CS1/UCP/21 / Technical Support to backstop the Provincial Water and Sanitation Utility of Ndalatando and Malanje	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Post	Individual Consultant Selection	Limited		60,000.00	74,902.68	Signed	2021-11-22	2021-08-25	2021-11-27	2021-09-03	2021-12-18	2021-09-22	2022-01-22	2021-09-30	2022-07-21	
119CS4/UCP/21 / Consultant for the Preparation of Environmental and Social Instruments	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Limited		60,000.00	124,352.94	Signed	2021-11-08	2021-09-07	2021-11-13	2021-09-30	2021-12-04	2021-10-12	2022-01-08	2021-10-11	2022-07-07	
120CS4/UCP/21 / Consultant for the Preparation of Indigenous People´s Planning Framework	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Limited		60,000.00	0.00	Canceled	2021-11-15	2021-09-07	2021-11-20		2021-12-11		2022-01-15		2022-07-14	
120ACS4/UCP/21 / Consultant for the Preparation of Indigenous People´s Planning Framework	IBRD / 87020	Management and Engineering Support	Post	Individual Consultant Selection	Direct		60,000.00	22,909.09	Signed	2021-11-24	2021-10-04	2021-12-04	2021-10-05	2021-12-25	2021-10-13	2022-01-29	2021-10-13	2022-07-28	
129CS4/DNA/21 / Technical Assistant to PERISA First Phase Implementation	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2022-03-15	2021-12-07	2022-05-03	2022-06-09	2022-05-24	2022-07-11	2022-06-28		2022-12-25	
127CS4/DNA/21 / Technical Specialist WASH	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2022-03-14	2022-01-05	2022-05-02	2022-06-09	2022-05-23	2022-07-11	2022-06-27		2022-12-24	
128CS4/DNA/21 / Technical Specialist Masterplan Water, Sanitation and Drainage of Luanda	IBRD / 87020	Water Supply Institutional Strengthening and Capacity Development	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2022-03-13	2022-01-05	2022-05-01	2022-06-14	2022-05-22	2022-07-11	2022-06-26		2022-12-23	
131CS5/UCP/22 / CONSULTANCY SERVICES FOR DEVELOPMENT OF A NATIONAL SANITATION STRATEGY FOR SCALING UP THE APPROACH TO URBAN SANITATION.	IBRD / 87020	Piloting Small-Scale Sanitation Service Delivery in Peri-Urban Areas	Post	Individual Consultant Selection	Open		100,000.00	0.00	Under Implementation	2022-07-05	2022-05-09	2022-08-23		2022-09-13		2022-10-18		2023-04-16	
25ACS4/DNA/22 / Senior Environmental Specialist	IBRD / 87020	Rehabilitation and Expansion of Water Supply Production and Distribution	Prior	Individual Consultant Selection	Open		500,000.00	0.00	Pending Implementation	2022-12-20		2023-02-07		2023-02-28		2023-04-04		2025-04-13	